


| | | | | |
|--|--|---|--|---|
| NRC FORM 699 (9-2003) | | U.S. NUCLEAR REGULATORY COMMISSION | | DATE 06/25/2012 |
| CONVERSATION RECORD | | | | TIME 3:00pm |
| | | | | |
| NAME OF PERSON(S) CONTACTED OR IN CONTACT WITH YOU see attached list of participants | | TELEPHONE NO. | | TYPE OF CONVERSATION <input type="checkbox"/> VISIT <input checked="" type="checkbox"/> CONFERENCE <input type="checkbox"/> TELEPHONE <input type="checkbox"/> INCOMING <input checked="" type="checkbox"/> OUTGOING |
| ORGANIZATION Transnuclear and Southern California Edison | | | | |
| SUBJECT Weld procedure/leak tightness and vacuum drying operations; re: CoC-1029 | | | | |
| SUMMARY (Continue on Page 2) - see attached - | | | | |
| <i>Continue on Page 2</i> | | | | |
| ACTION REQUIRED n/a | | | | |
| NAME OF PERSON DOCUMENTING CONVERSATION Steve Ruffin | | SIGNATURE  | | DATE 06/27/2012 |
| ACTION TAKEN | | | | |
| TITLE OF PERSON TAKING ACTION | | SIGNATURE OF PERSON TAKING ACTION | | DATE |

6/25/2012

CONVERSATION RECORD

Teleconference Attendees:

NRC

Dave Pstrak
Gordon Bjorkman
Chris Bajwa
Steve Ruffin

Transnuclear

Jayant Bondre
Ian McInnes
Kamran Tavassoli
Peter Shih
Don Shaw
George Jackson
Glenn Mathues

Southern California Edison

Dennis Evans

Subject: Weld Procedure/Leak Tightness and Vacuum Drying Operations

Reference: CoC-1029

On Monday, June 25, 2012, NRC staff held a conference call with TN and SCE. The call focused on NRC staff questions regarding ASME Code Case N-595-1 for the weld procedure and leakage testing of the 24PT1-DSC and vacuum drying operations for the 24PT4 Dry Shielded Canister. During the discussion, TN and SCE staff clarified that it satisfied N595-1, which was the guidance available at the time of the licensing action, as well as compliance with applicable interim staff guidance (ISG-15 and ISG-18) and that the requirement for redundant sealing per 72.236(e) is met. For vacuum drying operations, TN and SCE staff confirmed that only helium is used for blow down operations during the cask water removal process.