

Facility: Perry

Scenario No.: 1 – 100%

Op-Test No.: 2015-1

Examiners: _____

Operators: _____ (SRO)

(ATC)

(BOP)

Initial Conditions: The Unit is operating at rated power. CRDH 'B' Pump tagged out for the work schedule, NCCW 'C' Pump tagged out for packing repair. Motor Feed Pump is OOS due to water in the lube oil. SLC 'A' pump was tagged out last shift for an oil leak. Control rod 46-55 is inserted due to slow to settle. Control Room Humidification boiler (M29) is tagged out for repairs. HPCS ESW is running for the monthly PTI. PSA risk is GREEN. Grid is NORMAL

Turnover: Shift TBCC Pumps from 'A' to 'C' for an oil change on 'A' pump. An NLO has been briefed and is on station.

Event No.	Malf. No.	Event Type*	Event Description
1		N (BOP)	Shifts TBCC pumps A→C
2	pt01_1c11n0012a	I(SRO)	1C11N012A fails high - SDV High → Half Scram 1C11-N601A trip unit pegged high TS 3.3.1.1 Cue – ARI-H13-P680-5-A7 & A9
3	bs02_1b21-n0668b & bs02_1b21n0668f	R(ATC) C(BOP) C(SRO)	Inadvertent SRV Opening → lower Rx power to 96% ONI-B21-1 & ONI-C51 T.S. 3.4.4, 3.6.1.6, & 3.3.6.4 Cue – ARI-H13-P601-19-A7 & B7
4	pt01_1p41n0033	C(ATC)	MTLO TCV controller fails down causing oil temp to increase Cue – ARI-H13-P680-15-A3
5	MS11	C(BOP)	SSE Pressure Control valve failure ONI-N62, ONI-C51 Cue – ARI-H13-P870-7-C1
6	mv05_1g33f004	C(ATC)	Inadvertent 2 SRV Openings - Actions to close will be ineffective → ATC to scram ONI-B21-1, EOP-2 Cue – ARI-H13-P601-19A-A7 & B7
7		M(ALL)	Scram on rising Suppression Pool temperature EOP-1
8	cb03_1n514mcs	I(ATC)	RPS fails – ARI inserts some rods → EOP-1A SLC B pump suction valve loses power preventing SLC B from starting
9	cb01_1b33s105a & cb01_1b33s105b	C(BOP)	RHR C fails to auto start on T&P NOP-OP-1002, NOBP-OP-1002
10		M(ALL)	Emergency Depressurize on HCL, EOP-4-2. (Contingency Event)
* (N)ormal, (R)eactivity, (I)nstrument, (C)omponent, (M)ajor			

Narrative Summary – Initial Scenario 1 100%

Event

1. The BOP shifts Turbine Building Closed Cooling Pumps (TBCC) A→C.
2. A Scram discharge volume instrument fails high causing a half scram. The SRO will enter T.S. 3.3.1.1. The half scram can't be reset.
3. One Low-Low Set SRV opens, the ATC reduces reactor power to $\leq 96\%$. The crew enters ONI-B21-1 & ONI-C51. The SRV will close when the BOP takes the Div. 2 switch to off. The SRO enters T.S. 3.4.4, 3.6.1.6, & 3.3.6.4. If the suppression pool temperature exceeds 95°F the crew will enter EOP-02. The crew may start a loop of RHR in suppression pool cooling.
4. The MTLO temperature controller fails down causing oil temperature to go up. The ATC will either place the controller in manual or bypass the TCV to restore oil temperature.
5. The steam seal header pressure control valve fails closed. Using the ARI and SOI the BOP will bypass the PCV and restore pressure. The crew may enter ONI-N62 and reduce Rx power to stabilize vacuum. If vacuum degrades to 6" HGA the crew will scram the Rx. Event 6 will be initiated prior to the crew scrambling the Rx.
6. Two SRVs will open, immediate actions will not be effective in closing the SRVs.
7. The crew will scram the Rx prior to 110 degrees in the suppression pool, EOP-02 will be entered.
8. On the Scram, RPS fails to insert control rods, ARI inserts some rods. SLC B suction valve fails with SLC A OOS, rendering SLC A & B unavailable. EOP-01 is entered and transitioned to EOP-01A ATWS. The ATC will manually insert control rods.
9. RHR C will fail to start on T&P, the BOP will be required to start it.
10. Suppression Pool temperature may challenge HCL, If challenged, ED will be required, EOP-04-2 will be entered. When Rx pressure is below MSCP the crew will inject to control Rx level. If pressure is controlled to stay below HCL, ED will not be required and Critical Tasks 6, 7, & 8 will not be evaluated.

EOPs:

EOP-2, EOP-1, EOP-01A, EOP-04-2

Critical tasks:

~~1. Initiate actions to close an inadvertent open SRV Deleted~~

2. Place the mode switch in shutdown prior to 110 degrees in the suppression pool
3. Initiate actions to insert control rods on an ATWS
4. During an ATWS inhibit ADS
5. During an ATWS T&P ECCS and Feedwater
6. During an ATWS when ED is required T&P ECCS and Feedwater (Contingency)
7. ED when suppression pool temperature cannot be maintained <HCL (Contingency)
8. When Rx pressure is <MSCP inject to control Rx level (Contingency)

Op-Test No.:
2015-01
Cue:

Scenario No.: 1 – 100%

Page 1 of 25

Time	Position	Applicant's Actions or Behavior
Driver	Driver	<u>Simulator Setup:</u> Reset Simulator to IC 29 Load Schedule File: NRC-2015-S1.sch Change Init.dat file to Exam Init.dat file Restart ICS
Driver	Driver	<u>Verify Initial Conditions:</u> Reactor Power 100%. BOL Pull Sheets Book OTLC-3058 2014-06 Seq. A1, Rods @ Step 61, verify all previous steps are signed off as complete IOI-3 Step 4.6 is complete. Verify all completed steps are signed off. N21-F220 manual control adjusted so that N21-R710 (N21-F230) is reading 75-85% open Verify TBCC C in standby Verify HPCS ESW running CRDH B is OOS – put on a yellow switch cap NCC C is OOS – put on a yellow switch cap Motor Feed Pump is OOS – put on yellow switch caps SLC A is OOS – place sw in INOP, put on a yellow switch cap and update the status board
Driver	Driver	<u>Initial Conditions:</u> The Unit is operating at rated power. CRDH 'B' Pump tagged out for the work schedule, NCCW 'C' Pump tagged out for packing repair. Motor Feed Pump is OOS due to water in the lube oil. SLC 'A' pump was tagged out last shift for an oil leak. Control rod 46-55 is inserted due to slow to settle. Control Room Humidification boiler (M29) is tagged out for repairs. HPCS ESW is running for the monthly PTI. PSA risk is GREEN. Grid is NORMAL <u>Turnover:</u> Shift TBCC Pumps from 'A' to 'C' for an oil change on 'A' pump. An NLO has been briefed and is on station.

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 2 of 25

Event Description: 1 - Shift Turbine Building Closed Cooling (TBCC) Pumps from A to C for an oil change on the A pump

Cue: Direction from Turnover

Time	Position	Applicant's Actions or Behavior
		SOI-P44 Section 7.2
	Driver	Role play as NLO and RP as directed
	BOP	Perform SOI-P44 Section 7.2 to shift TBCC pumps 7.2.1 Start TBCC pump C 7.2.2 Stop TBCC pump A
	Driver	If NLO dispatched to observe the pump shift, report oil level is good and the pump is ready to start.
	BOP	Report to SRO that pump shift is complete

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 3 of 25

Event Description: 2 - 1C11N0012A fails high – Scram Discharge Volume (SDV) high →Half Scram

Cue: Alarm H13-P680-5-A7 & A9

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P680-5-A7 & A9 Tech Specs
	Driver	Just prior to initiating Event 2, post pictures of trip units 1C11-N601A-D on back panels.
	Driver	When directed initiate Event 2 . Role play as needed
	ATC	Announce ½ Scram due to SDV volume high level
	BOP	Walkdown back panel to determine SDV levels on instruments 1C11-N601A-D
	Evaluator	NOTE: When BOP looks at instrument 1C11-N601A on the back panels, the trip unit will be pegged high with the TRIP and GROSS FAIL lights on. Trip units 1C11-N601B, C, & D are indicating '0' with no lights on.
	SRO	Direct subsequent actions for ARI-H13-P680-5-A7 4.2.1→4.2.4 Verify SDV vents and drains open
	ATC	Verify SDV vents and drains open and report to SRO (H13-P680-6C)
	ATC or BOP	Request assistance from I&C for the failed trip unit
	Driver	When requested, role play as I&C technician to troubleshoot the failed trip unit
	SRO	Refer to the PDB and Tech Specs T.S. 3.3.1.1 function 8.a Action A – place channel in trip in 12 hours

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 4 of 25

Event Description: 3 - Inadvertent SRV Opening (1B21F0051D) → Lower Rx Power to ≤96%

Cue: Alarm H13-P601-19-A7 & B7

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P601-19-A7 & B7 ONI-B21-1 ONI-C51 Tech Specs
	Driver	Just prior to initiating Event 3, post pictures of trip units 1B21-N668B & F on back panels.
	Driver	When directed initiate Event 3 . Role play as Reactor Engineering to support ONI-C51, and as an NLO when directed
		<p>ONI-B21-1 Immediate Actions</p> <p>3.1 Prior to Suppression Pool temperature reaching 110 degrees or RPV pressure reaching 1065 psig Scram the Reactor (not expected to be performed)</p> <p>3.3 Evacuate the Containment</p> <p>3.4 Reduce Rx power using flow to ≤ 96%</p> <p>3.5 When Rx power is ≤ 96% then perform the following</p> <p>3.5.1 Verify Reactor Pressure is less than 1033 psig.</p> <p>3.5.2 Attempt to close the open SRV by taking both switches to off</p>
	BOP	Make announcement for SRV open and to Evacuate Containment
	ATC	Reduce Rx power using flow to ≤ 96%
	ATC	Initiate a manual scram and place the mode switch in shutdown prior to Suppression Pool temperature reaching 110 degrees (Critical Task #1)
	Evaluator	Power reduction should be done immediately and without waiting for direction
	BOP	When Rx power is ≤ 96% attempt to close the open SRV by taking both switches to off
	Evaluator	The SRV will close when the division 2 switch is taken to off.
	ATC	Inform SRO that the SRV that was open was 1B21-F051D - low-low set valve
	SRO	Enter ONI-B21-1 and ONI-C51 and make announcement.
	BOP	Walkdown back panel to determine SRV trip unit status
	Evaluator	NOTE: When BOP walks down the back panel for SRV trip unit status, 1B21-N668B and F trip lights will be 'on'.
	SRO	<p>Direct ONI-C51 steps</p> <p>C51-4 Monitor Nuclear instruments for oscillations</p> <p>C51-5 Perform ONI-SPI-G-4 Power verification</p> <p>C51-15 Confirm Jet Pump operation within established limits</p>

Op-Test No.: 2015-01	Scenario No.: 1 – 100%	Page 5 of 25
Event Description: 3 - Inadvertent SRV Opening (1B21F0051D) → Lower Rx Power to ≤96%		
Cue: Alarm H13-P601-19-A7 & B7		

Time	Position	Applicant's Actions or Behavior
	ATC	Monitor nuclear instrumentation for oscillations and Scram the Rx if any occur
	SRO	Direct Reactor Engineering or BOP to perform ONI-SPI-G4 Power Verification
	SRO	Direct Supplemental Actions of ONI-B21-1 4.3 Confirm Main Generator output has returned to normal 4.4 Place RHR in Suppression Pool (SP) Cooling per hardcard 4.5 Evaluate entry into EOP-02 Primary Containment Control 4.6 Monitor SP temp with SVI-D23-T1213 4.7 Determine if an EAL has been exceeded (Directed to Shift Manager)
	ATC	When directed verify Mn Generator output has returned to normal after SRV closes
	SRO	Refer to tech specs 3.4.4 SRVs – PLCO for SRV 1B21-F051D 3.6.1.6 LLS SRV – Action A for 1 inop LLS SRV- restore in 14 days 3.3.6.4 SRV instruments – Action A for one trip system inop – restore in 7 days
	SRO	Enter EOP-02 when suppression pool temp is >95°F
	Evaluator	EOP-02 may not be entered if the suppression pool temperature remains below 95°F
	SRO	Direct EOP-02 actions Suppression Pool Temperature Control leg <ul style="list-style-type: none"> Control temp <95°F using RHR When SP can't be maintained <95°F Maximize SP Cooling Before SP temp reaches 110°F enter EOP-01 Before HCL limits are exceeded Initiate SPMU When HCL cannot be restored and maintained below HCL by pressure control then ED
	BOP	When directed start RHR in suppression pool cooling per the hardcard <ol style="list-style-type: none"> IF ESW PUMP is available and is not running, THEN TAKE ESW PUMP control switch to START. 1P45 C001 IF ECC PUMP is available and is not running, THEN TAKE ECC PUMP control switch to START. 1P42 C001 TAKE LPCI INJECTION VALVE to CLOSED. 1E12 F042

Op-Test No.:

Scenario No.: 1 – 100%

Page 6 of 25

2015-01

Event Description: 3 - Inadvertent SRV Opening (1B21F0051D) → Lower Rx Power to ≤96%

Cue: Alarm H13-P601-19-A7 & B7

Time	Position	Applicant's Actions or Behavior
		<p>4. If an RHR LOCA signal is present, THEN PERFORM the following:</p> <p>a) VERIFY RHR PUMP is running. 1E12 C002</p> <p>b) TAKE RHR TEST VALVE TO SUPR POOL control switch to OPEN. Time Opened: A -__ B -__ 1E12 F024</p> <p>c) When RHR LOCA signal has been in for at least 10 min., Then VERIFY RHR HX'S BYPASS VALVE is CLOSED 1E12 F048</p> <p>d) THROTTLE RHR HX'S OUTLET VALVE to obtain system flow 7100 7300 gpm. 1E12 F003 1E12 R603</p> <p>5. If no RHR LOCA signal is present, THEN PERFORM the following:</p> <p>a) VERIFY RHR PUMP is running. 1E12 C002</p> <p>b) VERIFY RHR HX'S BYPASS VALVE is CLOSED. 1E12 F048</p> <p>c) VERIFY RHR HX'S OUTLET VALVE is Fully OPEN. 1E12 F003</p> <p>d) THROTTLE RHR HX'S OUTLET VALVE, 1E12 F003, by holding its control switch in CLOSE for 18 to 20 seconds. 1E12 F003</p> <p>e) TAKE RHR TEST VALVE TO SUPR POOL control switch to OPEN. Time Opened: A -__ B -__ 1E12 F024</p> <p>f) THROTTLE RHR HX'S OUTLET VALVE to obtain system flow 7100 7300 gpm. 1E12 F003 1E12 R603</p>
	Evaluator	Suppression pool cooling may not be started if the suppression pool temperature remains below 95°F

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 7 of 25

Event Description: 4 - Main Turbine Lube Oil (MTLO) TCV controller fails down, causing oil temperature to increase

Cue: Alarms H13-P680-15-A3

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P680-15-A3
	Driver	When directed initiate Event 4 . Role Play as an NLO when needed.
	ATC	Announce Main Turbine Oil Temp High alarm
	ATC	Troubleshoot the MTLO controller 1N34-R032 and determine it has failed closed.
	Evaluator	MTLO temp indication on the controller will be going down as the controller fails down. Actual oil temperature will be going up. The ATC may take manual control of the temperature controller.
	ATC	Notify the SRO of the actions to control temperature, either manual control of the controller or throttling open the TCV bypass.
	Evaluator	Manual control of the MTLO temp controller will restore lube oil temperature <i>if manual control not yet taken</i> .
	Driver	If directed to look at the MTLO cooler TCV, inform the control room that it is closed, <i>if manual control not yet taken</i> .
	SRO	Assign limits and an owner to control lube oil temperature
	SRO	Direct subsequent actions of ARI-H13-P680-15-A3 4.1 Verify proper operation of Service Water 4.3 Verify proper operation of the MTLO temp controller 1P41-R032 4.4 Adjust MTLO temp to 110-120°F 4.5 Verify closed TBCC HX SW TCV BYP 1P41F390 (H13-P870-2C) 4.6 If required throttle open MTLO TCV bypass 1P41F350 to maintain 110-120°F on 1N34-R135
	BOP	When directed observe the Service Water system for proper operation.
	Evaluator	BOP should observe SW header pressure in the range of 55-60 psig.
	BOP	When directed Verify closed TBCC HX SW TCV BYP 1P41-F390
	ATC	If directed throttle open MTLO TCV bypass 1P41F350 to maintain 110-120°F on 1N34-R135 Report MTLO temperature returned to the normal band

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 8 of 25

Event Description: 5 - Steam Seal Pressure Control Valve Failure

Cue: Alarms H13-P870-7-C1

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P870-7-C1 SOI-N33 ONI-N62 ONI-C51
	Driver	When directed initiate Event 5 Role play as an NLO when needed
	Driver	Be ready to initiate Event 6 if directed
	BOP	Announce the alarm
	SRO	Direct supplemental actions of ARI-H13-P870-7-C1 4.2.1 Verify steam supply valve lineup 1N33-F010, F020, and F040 Open 4.2.2 If Steam Seal header control valve has failed then manually control steam seal header pressure per SOI-N33 4.2.3 If necessary manually control Steam Seal Evaporator Main Steam Supply per SOI-N33 4.2.4 Refer to SOI-N33 Adjustment of System Parameters
	Evaluator	The crew may enter ONI-N62 and ONI-C51 if vacuum degrades and reduce Rx power to stabilize vacuum.
	Driver	If asked to start Aux Boiler, tell them it will take 4 hours
	BOP	Take manual control of Steam Seal header pressure per SOI-N33 Section 7.6, announce control to SRO 7.6.1 Throttle closed the St Seal Evap to Hdr Supply Vlv 1N33-F065 to obtain 2-4 psig on Steam Seal Evaporator Hdr Press 1N33-R083 7.6.2 Throttle open the St Seal Evap to Hdr Supply Bypass 1N33-F075 to obtain 4-6 psig on Steam Seal Evaporator Hdr Press 1N33-R083 7.6.3 Repeat steps 7.6.1 and 7.6.2 until the St Seal Evap to Hdr Supply Vlv 1N33-F065 is closed 7.6.4 Throttle the St Seal Evap to Hdr Supply Bypass 1N33F075 to maintain steam seal header pressure at 3-5 psig
	Evaluator	The 1N33-F075 valve must be held in OPEN for about a minute before steam seal header pressure responds.
	Evaluator	The crew will scram the reactor if vacuum degrades to 6" HGA per the Margins and Limits hardcard
	Evaluator	If the crew decides to scram the reactor due to vacuum concerns Initiate Event 6

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 9 of 25

Event Description: 6 - Inadvertent SRV Openings (BOP actions will be ineffective → ATC to scram)

Cue: Alarms H13-P601-19-A7 & B7

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P601-19-A7 & B7 ONI-B21-1 ONI-C51 EOP-2 Tech Specs
	Driver	When directed initiate Event 6 . Role play as Reactor Engineering to support ONI-C51, and as an NLO when directed
		<p>ONI-B21-1 Immediate Actions</p> <p>3.1 Prior to Suppression Pool temperature reaching 110 degrees or RPV pressure reaching 1065 psig Scram the Reactor</p> <p>3.3 Evacuate the Containment</p> <p>3.4 Reduce Rx power using flow to $\leq 96\%$</p> <p>3.5 When Rx power is $\leq 96\%$ then perform the following</p> <p>3.5.1 Verify Reactor Pressure is less than 1033 psig.</p> <p>3.5.2 Attempt to close the open SRV by taking both switches to off</p>
	BOP	Make announcement for ONI entry and to Evacuate Containment
	ATC	Verifies Rx power $\leq 96\%$.
	Evaluator	Power reduction was complete in Event 3
	BOP	When Rx power is $\leq 96\%$ attempt to close the open SRV by taking both switches to off
	SRO	<p>Direct EOP-02 actions</p> <p>Suppression Pool Temperature Control leg</p> <ul style="list-style-type: none"> Control temp $<95^{\circ}\text{F}$ using RHR When SP can't be maintained $<95^{\circ}\text{F}$ Maximize SP Cooling Before SP temp reaches 110°F enter EOP-01 Before HCL limits are exceeded Initiate SPMU When HCL cannot be restored and maintained below HCL by pressure control then ED
	SRO	When SRVs remain open, order ATC to Scram the Rx when SP temp is 95°F (Margins and Limits hardcard)

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 10 of 25

Event Description: 6 - Inadvertent SRV Openings (BOP actions will be ineffective → ATC to scram)

Cue: Alarms H13-P601-19-A7 & B7

[illegible]

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 11 of 25

Event Description: 7 - Scram on rising Suppression Pool temperature - EOP-1

Cue: None

Time	Position	Applicant's Actions or Behavior
		EOP-01 RPV Control
	Evaluator	EOP-01 must be entered and the Reactor Shutdown prior to Suppression Pool temperature reaching 110 degrees EOP-02 step STC-04 and ONI-B21-1 step 3.1
	ATC	Initiate a manual scram and place the mode switch in shutdown prior to Suppression Pool temperature reaching 110 degrees (Critical Task #1)
	SRO	Enter EOP-01
	Evaluator	All control rods do not go in after the scram, ARI inserts some rods, SLC 'B' suction valve fails to open
	ATC	Perform Scram Hard Card Actions (OAI-1703 att. 10) <ol style="list-style-type: none"> 1. Initiate ARI 2. Transfer RR pumps to slow speed 3. If Rx power is >4% Start SLC A and B and Inhibit ADS (Will be performed by BOP) 4. Make crew announcement 5. When generator load is <90 MWe trip the main turbine <ul style="list-style-type: none"> • Verify Main Stop valves, Control Valves, and CIVs shut • Gen breakers S610 and S611 open • Gen field breaker open 6. Insert SRMs and IRMs 7. Verify HST level control N21-S19 in off 8. Stabilize Rx water level using Feedwater hard card 9. Stabilize Rx pressure using Pressure Control hard card
	ATC	EOP-01 step RC-1 Verify mode switch locked in Shutdown
	ATC	Report all rods not inserted, failure of Rx to scram, Rx Power >4%
	SRO	Transition from EOP-01 to EOP-01A upon report that all rods did not insert on the Rx Scram

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 12 of 25

Event Description: 8 - RPS fails – ARI inserts some rods - EOP-1A SLC B pump suction valve loses power.

Cue: None

Time	Position	Applicant's Actions or Behavior
		EOP-01A Level Power Control
	SRO	Transition from EOP-01 to EOP-01A upon report that all rods did not insert on the Rx Scram
	SRO	<p>Direct EOP-01A actions</p> <p>Reactor Power Control leg</p> <ul style="list-style-type: none"> • Trip the Recirc pumps is APRMs are not downscale • Insert Control Rods SPI 1.1-1.7 • Initiate SLC and inhibit ADS • Initiate Alternate Boron Injection SPI 1.8 <p>Reactor Level Control leg</p> <ul style="list-style-type: none"> • Stabilize Rx water level • Verify Isolations and Actuations • Inhibit ADS • Maintain MSIVs open and bypass ECCS interlocks SPI 2.3 • Terminate and Prevent (T&P) ECCS Injection • Terminate and Prevent Feedwater Injection • When APRMs are downscale give a level band -25 to no more than 100" • Start Hydrogen Igniters and Analyzers • When ED is required Terminate and Prevent Feedwater and ECCS • When RPV pressure is <MSCP (140 psig) inject to restore Rx level to -25 to no more than 100" <p>Reactor Pressure Control Leg</p> <ul style="list-style-type: none"> • Stabilize Reactor Pressure
	Evaluator	SLC A is OOS and SLC B suction valve fails to open – SLC B will not start
	BOP	<p>Start SLC B and announce the failure to start</p> <p>Inhibit ADS (Critical Task #3)</p> <p>Verify RWCU has isolated.</p>

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 13 of 25

Event Description: 8 - RPS fails – ARI inserts some rods - EOP-1A SLC B pump suction valve loses power.

Cue: None

Time	Position	Applicant's Actions or Behavior
	BOP	Verify Isolations and Actuators hardcards
	BOP	Maintain MSIVs open and bypass ECCS interlocks EOP-SPI-2.3
	ATC	<p>Insert control rods using EOP-SPI-1.3 (Critical Task #2)</p> <p>EOP-SPI 1.3</p> <p>1.0 Instrument Air is isolated to Containment THEN OPEN INST AIR CNTMT ISOL. P52-F200</p> <p>2.0 VERIFY CRD HYDRAULICS FLOW CONTROL is in MANUAL. C11-R600</p> <p>3.0 ADJUST CRD HYDRAULICS FLOW CONTROL output to 100. C11-R600</p> <p>4.0 CLOSE CRD DRIVE PRESS CONTROL VALVE. C11-F003</p> <p>5.0 WHEN any CRD Pump is running, THEN PERFORM the following to Insert all control rods to position 00 concurrently with the remainder of this procedure follows:</p> <p>5.1 DEPRESS AND HOLD the IN TIMER SKIP pushbutton.</p> <p>5.2 SELECT Control Rods not fully inserted.</p>
	BOP	When directed, Terminate and Prevent ECCS injection – hardcard (Critical Task #4)
	Evaluator	RHR C pump will fail to start on T & P, operator action will be required to start the pump
	BOP	Upon discovery that RHR C pump failed to start, start the RHR pump and inform the SRO
	Evaluator	NOP-OP-1002 4.10.3 step 5 states “If automatic actions fail to occur when required, it is the responsibility of the operator to take manual actions to perform the system or component function. Pump or component auto start failures are examples where operators are expected to take manual action.”
	ATC	Terminate Feedwater Injection hardcard (Critical Task #4)
	BOP	Start Hydrogen Igniters and Analyzers hardcard
	ATC	Report to SRO when APRMs are downscale and report Rx level
	ATC	Maintain directed Rx Level Band
	SRO	Recognize when Suppression Pool Temperature can't be restored and maintained below HCL and go to EOP-04-2 Emergency Depressurization

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 14 of 25

Event Description: 8 - RPS fails – ARI inserts some rods - EOP-1A SLC B pump suction valve loses power.

Cue: None

Time	Position	Applicant's Actions or Behavior
	Evaluator	ED will not be required if RPV pressure is controlled to maintain suppression pool temperature less than HCL Critical Tasks #5, 6, & 7 will not be evaluated)
	SRO	Direct T&P of ECCS and Feedwater for ED (Critical Task #5 [Contingency])
	ATC	T&P Feedwater hardcard (Critical Task #5 [Contingency])
	BOP	T&P ECCS hardcard (Critical Task #5 [Contingency])
	BOP	Once T&P of ECCS and Feedwater has been completed – Open all ADS valves or 8 SRVs (Critical Task#6[Contingency])
	SRO	When RPV pressure is <MSCP (140 psig) inject to restore Rx level to -25 to no more than 100” (Critical Task #7 [Contingency])
	ATC/BOP	When directed commence injection to restore Rx level to -25 to no more than 100” (Critical Task #7 [Contingency])

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 15 of 25

Event Description: 9 - RHR C fails to auto start

Cue: None

Time	Position	Applicant's Actions or Behavior
		NOP-OP-1002 NOBP-OP-1002
	Driver	Role play as an NLO when needed
	Evaluator	RHR C will fail to start on a Rx Level-1 signal
	BOP	Recognize that RHR C failed to start on a Rx Level-1 signal and inform the SRO
	BOP	Start RHR C
	Evaluator	NOP-OP-1002 4.10.3 step 5 states "If automatic actions fail to occur when required, it is the responsibility of the operator to take manual actions to perform the system or component function. Pump or component auto start failures are examples where operators are expected to take manual action."

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 16 of 25

Event Description: 10 - Emergency Depressurize on HCL, EOP-4-2

Cue: None

[illegible]

Op-Test No.:

Scenario No.: 1 – 100%

Page 17 of 25

2015-01

Event Description: Termination Criteria

Cue:

Time	Position	Applicant's Actions or Behavior
		1. Reactor depressurized to less than or equal to 140 psig
		2. Injects to maintain level between -25" and +100"
		3. Control Rods are being inserted

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 18 of 25

Event Description: Critical Task #1 - - Prior to exceeding 110° F in the Suppression Pool, crew places MODE SWITCH in SHUTDOWN

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>Prior to exceeding 110° in the Suppression Pool, crew places REACTOR MODE SWITCH in SHUTDOWN.</p> <ol style="list-style-type: none"> <p>Safety Significance:</p> <ul style="list-style-type: none"> Prevent a violation of the facility license condition (T.S. 3.6.2.1). <p>Cues:</p> <ul style="list-style-type: none"> Procedural compliance. Suppression Pool temperature trend. <p>Measured by:</p> <ul style="list-style-type: none"> With rising Suppression Pool Temperatures, the REACTOR MODE SWITCH is placed in SHUTDOWN prior to exceeding 110°F in the Suppression Pool. <p>Feedback:</p> <ul style="list-style-type: none"> Reactor Power trend. Control Rod indication.

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 19 of 25

Event Description: Critical Task #2 - With reactor scram required and the reactor not shutdown, initiate action to reduce power by inserting control rods.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With reactor scram required and the reactor not shutdown, initiate action to reduce power by inserting control rods.</p> <ol style="list-style-type: none">1. Safety Significance:<ul style="list-style-type: none">• Shutting down reactor can preclude failure of Containment or equipment necessary for the safe shutdown of the plant.2. Cues:<ul style="list-style-type: none">• Procedural compliance.3. Measured by:<ul style="list-style-type: none">• Control rod insertion commenced in accordance with Section 1.0 of EOP-SPI's.4. Feedback:<ul style="list-style-type: none">• Reactor Power trend.• Control Rod indication.

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 20 of 25

Event Description: Critical Task #3 - With reactor scram required and the reactor not shutdown, to prevent an uncontrolled RPV depressurization and subsequent power excursion, inhibit ADS.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With reactor scram required and the reactor not shutdown, to prevent an uncontrolled RPV depressurization and subsequent power excursion, inhibit ADS.</p> <ol style="list-style-type: none">1. Safety Significance:<ul style="list-style-type: none">• Precludes core damage due to an uncontrolled reactivity addition.2. Cues:<ul style="list-style-type: none">• Procedural compliance.3. Measured by:<ul style="list-style-type: none">• ADS logic inhibited prior to an automatic initiation unless all required injection systems are Terminated and Prevented.4. Feedback:<ul style="list-style-type: none">• RPV pressure trend.• RPV level trend.• ADS "ADS OUT OF SERVICE" annunciator status.

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 21 of 25

Event Description: Critical Task #4 - During an ATWS, when conditions are met to deliberately lower RPV level; Terminate and Prevent injection into the RPV from ECCS and Feedwater until conditions are met to reestablish injection.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>During an ATWS, when conditions are met to deliberately lower RPV level; Terminate and Prevent injection into the RPV from ECCS and Feedwater until conditions are met to reestablish injection.</p> <ol style="list-style-type: none"> <p>Safety Significance:</p> <ul style="list-style-type: none"> Precludes loss of primary containment integrity and uncontrolled release of radioactivity into the environment. <p>Cues:</p> <ul style="list-style-type: none"> Procedural compliance. <p>Measured by:</p> <ul style="list-style-type: none"> Observation - With Emergency Depressurization not required and the deliberate lowering level override met (>4% power, and > 110°F Suppression Pool temperature, and >16.5" RPV level, and > 1.68# Drywell pressure or SRV open) injection systems are terminated and prevented until <4% power, or 16.5" RPV level, or SRV's closed with <1.68# Drywell pressure. <p>Feedback:</p> <ul style="list-style-type: none"> Injection system flow rates into RPV.

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 22 of 25

Event Description: Critical Task #5 - During an ATWS, when conditions with Emergency Depressurization required, Terminate and Prevent RPV injection from ECCS and Feedwater until reactor pressure is below the MSCP as directed by US.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>During an ATWS, when conditions with Emergency Depressurization required, Terminate and Prevent RPV injection from ECCS and Feedwater until reactor pressure is below the MSCP as directed by US.</p> <ol style="list-style-type: none"> <p>Safety Significance:</p> <ul style="list-style-type: none"> Prevention of fuel damage due to uncontrolled feeding. <p>Cues:</p> <ul style="list-style-type: none"> Procedural compliance. <p>Measured by:</p> <ul style="list-style-type: none"> Observation - No ECCS injection prior to being less than the MSCP. <p>AND</p> <ul style="list-style-type: none"> Observation - Feedwater terminated and prevented until less than the MSCP. <p>Feedback:</p> <ul style="list-style-type: none"> Reactor power trend, power spikes, reactor short period alarms. Injection system flow rates into RPV.

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 23 of 25

Event Description: Critical Task #6 - When RPV pressure and Suppression Pool temperature cannot be maintained below HCL the US determines that Emergency Depressurization is required, RO initiates Emergency Depressurization as directed by US

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>When RPV pressure and Suppression Pool temperature cannot be maintained below HCL the US determines that Emergency Depressurization is required, RO initiates Emergency Depressurization as directed by US</p> <ol style="list-style-type: none"> 1. Safety Significance: <ul style="list-style-type: none"> • Precludes failure of containment. 2. Cues: <ul style="list-style-type: none"> • Procedural compliance. 3. Measured by: <ul style="list-style-type: none"> • Observation - US determines (indicated by announcement or observable transition to EOP-04-2) that Emergency Depressurization is required before exceeding the HCL. <p>AND</p> <ul style="list-style-type: none"> • Observation - RO opens at least 5 SRV's during performance of Emergency Depressurization actions. 4. Feedback: <ul style="list-style-type: none"> • RPV pressure trend. • Suppression Pool temperature trend. • SRV open status indications.

Op-Test No.:
2015-01

Scenario No.: 1 – 100%

Page 24 of 25

Event Description: Critical Task #7 - With RPV pressure <MSCP, slowly increase and control injection into RPV to restore and maintain RPV level above MSCRWL (-25") as directed by US.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With RPV pressure <MSCP, slowly increase and control injection into RPV to restore and maintain RPV level above MSCRWL (-25") as directed by US.</p> <ol style="list-style-type: none"> <p>Safety Significance:</p> <ul style="list-style-type: none"> Maintaining adequate core cooling and preclude possibility of large power excursions. <p>Cues:</p> <ul style="list-style-type: none"> Procedural compliance. RPV pressure indication. <p>Measured by:</p> <ul style="list-style-type: none"> Observation - Injection not commenced until less than MSCP, and injection controlled such that power spikes are minimized, level restored and maintained greater than or equal to -25". <p>Feedback:</p> <ul style="list-style-type: none"> RPV level trend. RPV pressure trend. Injection system flow rate into RPV.

Op-Test No.:

Scenario No.: 1 – 100%

Page 25 of 25

2015-01

Procedures to erase/clean

Cue: None

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P680-5-A7
		ARI-H13-P680-15-A3
		ARI-H13-P601-19-A7 & B7
		ARIH13-P870-7-C1
		ONI-B21-1
		ONI-C51
		ONI-SPI-G4
		ONI-N62
		SOI-P44 7.2
		SOI-N33 7.6
		EOP-SPI-1.1 – 1.7
		EOP-SPI-2.3
		PDB-I-1 to 5 C11
		SVI-D23-T1213
		TS 3.3.1.1
		TS 3.4.4
		TS 3.6.1.6
		TS 3.3.6.4
		Hardcards
		SRO oversight checklist
		E Plan charts

Facility: Perry

Scenario No.: 2 – 90%

Op-Test No.: 2015-1

Examiners: _____ Operators: _____ (SRO)
 _____ (ATC)
 _____ (BOP)

Initial Conditions: Reactor power is at 90%. Control rods are at Step 61. Control rod 46-55 is inserted due to slow to settle. Control Room humidification boiler (M29) is tagged out for repairs. PSA risk is GREEN. Grid is NORMAL

Turnover: Shift FHB Supply Fans from A to B for RSE troubleshooting flow indication, Dave Mackovjac and an NLO are standing by on station. Lower Rx Power to 85%, per the Reactivity Plan, for steam leak investigation in the NW MSR room. IOI-3 Att. 3 Step 1.4 is in progress.

Event No.	Malf. No.	Event Type*	Event Description
1		N (BOP)	Shift FHB Supply fans A→B
2		R (ATC)	Lower power with Control Rods & Flow
3	NM04D	C(ATC) C(SRO)	APRM "D" fails Down-scale → Bypass APRM T.S. 3.3.1.1, T.S. 3.3.1.3, ORM 6.2.1, & ORM 6.2.5 Cue – ARI-H13-P680-6-D4
4	PC18 & mv01_m1 7f0025	C (BOP) C (SRO)	M17-F020 Containment Vacuum Breaker Opens - requires closing M17-F025 and declaring the vacuum breaker INOP TS 3.6.1.11 Cue – ARI-H13-P800-2-A3
5	cb01_1b33 s105a & cb01_1b33 s105b	C(ATC)	Both RR pumps trip → Manual scram on no RR pumps running Cue – H13-P680-3-A9
6	RD15	M(ALL) C(BOP)	ATWS - EOP-1 → EOP-1A G33-F001 and F004 fail to auto close on SLC initiation
7	RD16	C(BOP)	Scram discharge volume leak requires containment spray
8	mv06_1e12 f0537a	C(BOP)	Containment Spray valve 1E12-F537A fails closed, go to Containment Spray B

* (N)ormal, (R)eactivity, (I)nstrument, (C)omponent, (M)ajor

Narrative Summary – Initial Scenario 2 90%

Event

1. The BOP shifts Fuel Handling Building Supply Fans A→B.
2. The ATC will lower Rx Power to 85% using Control Rods and Rx Recirc Flow.
3. APRM D fails downscale. The ATC will bypass APRM D and reset the ½ Scram. The SRO will initiate PLCOs for T.S. 3.3.1.1 & ORM 6.2.1. The SRO evaluates T.S. 3.3.1.3 & ORM 6.2.5.
4. M17-F020 Containment Vacuum Breaker opens. DP indications are normal. The BOP will close 1M17-F025 per the ARI. The SRO enter T.S. 3.6.1.11 action A.1 close the MOV within 4 hours.
5. Both Rx Recirc Pumps Trip. The ATC will scram the Rx per ONI-C51 immediate actions. All control rods do not go in. The SRO will enter EOP-01 → EOP-01A ATWS.
6. The SRO will transition to EOP-01A ATWS. The BOP will start SLC pumps. G33-F001 and G33-F004 fail to close on the SLC pump start. The BOP will close them. The BOP will inhibit ADS. The ATC will insert control rods. ECCS & Feedwater will be terminated until APRMs are downscale. Rx level will then be controlled using Feedwater, RCIC will be injecting at Rx level 2, it can be tripped.
7. A Scram Discharge volume leak will cause containment pressure to increase requiring EOP-02 entry. The crew will initiate Containment Spray prior to PSP. The crew will terminate containment spray prior to containment pressure reaching 0 psig.
8. Containment Spray valve 1E12-F537A fails to open rendering containment spray A INOP. The BOP will initiate containment spray B. (Pushbutton must be depressed for 35 seconds)

EOPs:

EOP-1, EOP-01A, EOP-2

Critical tasks:

1. During an ATWS inhibit ADS
2. Initiate actions to insert control rods on an ATWS
3. During an ATWS T&P ECCS and Feedwater
4. When containment pressure is >CSIL spray containment
5. Before containment pressure drops to 0 psig terminate containment spray

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 1 of 20

Event Description: N/A - Driver Instructions

Cue:

Time	Position	Applicant's Actions or Behavior
Driver	Driver	<u>Simulator Setup:</u> Reset Simulator to IC 27 Load Schedule File: NRC-2015-S2.sch Change Init.dat file to Exam Init.dat file Restart ICS
Driver	Driver	<u>Verify Initial Conditions:</u> Reactor Power 90%. BOL Pull Sheets Book OTLC-3058 2014-06 Seq A1, Rods @ Step 61, verify all previous steps are signed off as complete IOI-3 Step 4.6 is complete. Att. 3 Step 1.4 in progress. Verify all completed steps are signed off. Provide a copy of IOI-3 Att 3 with steps signed off to the crew N21-F220 manual control set at 0% APRM/OPRM D & H alarms reset
Driver	Driver	<u>Initial Conditions:</u> Reactor power is at 90%.Control rods are at Step 61. Control rod 46-55 is inserted due to slow to settle. Control Room humidification boiler (M29) is tagged out for repairs. PSA risk is GREEN. Grid is NORMAL <u>Turnover:</u> Shift FHB Supply Fans from A to B for RSE troubleshooting flow indication, Dave Mackovjac and an NLO are standing by on station. Lower Rx Power to 85%, per the Reactivity Plan, for steam leak investigation in the NW MSR room. IOI-3 Att. 3 Step 1.4 is in progress.

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 2 of 20

Event Description: 1 - Shift FHB supply fans for troubleshooting flow indication

Cue: Direction from Turnover

[illegible]

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 3 of 20

Event Description: 2 - Lower Reactor Power to 85% using IOI-3

Cue: Direction from Turnover

Time	Position	Applicant's Actions or Behavior
		IOI-3 Att. 3 Reactivity Plan
	Driver	Role play as RP, Chemistry, and Unit Dispatch / ACC for the power change
	SRO	Direct the ATC to lower Rx Power to 85% in accordance with the Reactivity Plan with Control Rods and Flow. Provide Oversight.
	ATC	Notify RP, Chemistry, and Unit Dispatch / ACC of the intended power change.
	ATC	Lower Rx power in accordance with the Reactivity Plan to 85% using Control Rods and then Reactor Recirc flow. Keep A and B loop flows matched.
	ATC	Keep the Main Turbine load set 120 MWe above turbine load to a max of 1450 MWe
	ATC	Maintain Reactor Feedwater Pump Turbine deviations nulled.
	ATC	Maintain N21-F230 between 75%-85% open by adjustment of N21-F220 manual control
	ATC	Monitor Main turbine control valve positions for proper response to the power change
	ATC	Monitor Average Power Range Monitors for proper response to the power change
	ATC	Notify the SRO when the power change is complete. Notify RP, Chemistry, and Unit Dispatch / ACC

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 4 of 20

Event Description: 3 APRM D fails downscale

Cue: Alarm H13-P680-6-D4

Time	Position	Applicant's Actions or Behavior
		ARI H13-P680-6-D4 SOI-C51 (APRM) Tech Specs
	Driver	When directed initiate Event 3 Role play as I&C to troubleshoot APRM D
	ATC	Makes announcement that APRM D has failed downscale
	BOP	Observe APRM D on the back panel for indication of the cause of the failure
	I&C Tech	If called to Control Room , inform the BOP operator that APRM D is as he sees it.
	SRO	ARI-H13-P680-0006-D4 4.1 If an APRM has failed then bypass it
	SRO	Direct ATC to Bypass APRM D per SOI-C51 (APRM)
	ATC	Bypass APRM D per SOI-C51 (APRM) 7.4 7.4.3 Bypass APRM D with the joystick 7.4.5 Confirm that the bypass half of the downscale/bypass status light is on 7.4.6 Confirm that the APRM bypass status light is on at the APRM on the back panel
	SRO	Declare APRM D inop, and refer to tech specs T.S. 3.3.1.1 RPS instruments - PLCO for D APRM inop T.S. 3.3.1.3 OPRM - D should not be declared inop ORM 6.2.1 Rod block instruments – PLCO for D APRM inop ORM 6.2.5 Recirc flow rod block – APRM D downscale will not inop recirc flow

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 5 of 20

Event Description: 4 - M17-F020 containment vacuum breaker opens

Cue: Alarm H13-P800-2-A3

Time	Position	Applicant's Actions or Behavior
		ARI H13-P800-2-A3 Tech Specs
	Driver	Prior to initiating Event 4, post M17 trip unit pictures near US's desk.
	Driver	When directed initiate Event 4 Role play as I&C and an NLO as needed
	BOP	Make announcement that M17-F020 containment vacuum breaker is open
	BOP	Check Containment DP to determine if the vacuum breaker is open on a valid signal of approximately 0.1 psid. Indicators are 1M17-N037, N047, N018 and N027 on 1H13-P868 and P869 (these indicators are not simulated)
	Evaluator	NOTE: The trip units are indicating a slightly positive pressure with no trip lights illuminated
	Evaluator /Driver	If candidate asks for TS Rounds, reply "No change in trend".
	SRO	Direct the BOP operator to close 1M17-F025 per ARI-H13-P800-0002-A3
	BOP	Close 1M17-F025
	Driver	If an NLO is directed to look at the vacuum breaker in containment, tell him it looks like it is open slightly
	SRO	Refer to Tech Specs 3.6.1.11 Action A.1 One or Two vacuum breakers not closed – Close the MOV within 4 hours. Then initiate a PLCO for the inop vacuum breaker.

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 6 of 20

Event Description: 5 Both Reactor Recirc pumps trip → ATC to scram

Cue: Alarms H13-P680-3-A9

Time	Position	Applicant's Actions or Behavior
		ONI-C51 EOP-1 Tech Specs NOP-OP-1002
	Driver	When directed initiate Event 5 Role play as Reactor Engineering to support ONI-C51, and as an NLO when directed
		<p>ONI-C51 Immediate Actions</p> <p>If any of the following conditions exist</p> <ul style="list-style-type: none"> In Mode 1 or 2 and no Recirculation Pumps in operation <p>Then Scram the Reactor</p>
	ATC	Recognize that no Rx Recirc pumps are running and Scram the Reactor, Place the mode switch in shutdown
	Evaluator	The action to scram the reactor should be immediate, ATC should not wait for direction
	Evaluator	All control rods do <u>not</u> go in after the scram, G33-F001 & F004 fail to close on SLC initiation
	ATC	Report all rods not inserted, failure of Rx to scram, Rx power >4%
	SRO	Enter EOP-01
	ATC	Per EOP-1 verify mode switch locked in shutdown
	ATC	<p>Perform Scram Hard Card Actions (OAI-1703 att. 10)</p> <ol style="list-style-type: none"> Initiate ARI Transfer RR pumps to slow speed (They will be off) If Rx power is >4% Start SLC A and B and Inhibit ADS (Will be performed by BOP) Make crew announcement When generator load is <90 MWe trip the main turbine <ul style="list-style-type: none"> Verify Main Stop valves, Control Valves, and CIVs shut Gen breakers S610 and S611 open Gen field breaker open

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 7 of 20

Event Description: 5 Both Reactor Recirc pumps trip → ATC to scram

Cue: Alarms H13-P680-3-A9

Time	Position	Applicant's Actions or Behavior
		6. Insert SRMs and IRMs 7. Verify HST level control N21-S19 in off 8. Stabilize Rx water level using Feedwater hard card 9. Stabilize Rx pressure using Pressure Control hard card
	BOP	Start SLC A & B Inhibit ADS (Critical Task #1) Verify RWCU has isolated.
	BOP	Recognize that 1G33-F001 and F004 did not close on SLC initiation, notify the SRO and close 1G33-F001 and F004.
	Evaluator	NOP-OP-1002 4.10.3 step 5 states “If automatic actions fail to occur when required, it is the responsibility of the operator to take manual actions to perform the system or component function. Pump or component auto start failures are examples where operators are expected to take manual action.”
	SRO	Transition from EOP-01 to EOP-01A upon report that all rods did not insert on the Rx Scram

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 8 of 20

Event Description: 6 - ATWS EOP-01 → EOP-01A

Cue: Containment pressure increase

Time	Position	Applicant's Actions or Behavior
		EOP-01A Level Power Control
	SRO	Transition from EOP-01 to EOP-01A upon report that all rods did not insert on the Rx Scram
	SRO	<p>Direct EOP-01A actions</p> <p>Reactor Power Control leg</p> <ul style="list-style-type: none"> • Trip the Recirc pumps if APRMs are not downscale (They will be off) • Insert Control Rods EOP-SPI 1.1-1.7 • Initiate SLC and inhibit ADS • Initiate Alternate Boron Injection EOP-SPI 1.8 <p>Reactor Level Control leg</p> <ul style="list-style-type: none"> • Stabilize Rx water level • Verify Isolations and Actuators • Inhibit ADS • Maintain MSIVs open and override ECCS interlocks EOP-SPI 2.3 • Terminate and Prevent (T&P) ECCS Injection • Terminate and Prevent Feedwater Injection • When APRMs are downscale give a level band -25 to no more than 100" • Start Hydrogen Igniters and Analyzers • When ED is required Terminate and Prevent Feedwater and ECCS • When RPV pressure is <MSCP (140 psig) inject to restore Rx level to -25 to no more than 100" <p>Reactor Pressure Control Leg</p> <ul style="list-style-type: none"> • Stabilize Reactor Pressure
	BOP	Verify Isolations and Actuators hardcards
	BOP	Maintain MSIVs open and override ECCS interlocks EOP-SPI 2.3

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 9 of 20

Event Description: 6 - ATWS EOP-01 → EOP-01A

Cue: Containment pressure increase

Time	Position	Applicant's Actions or Behavior
	ATC	<p>Insert control rods using EOP-SPI 1.1-1.7 (Critical Task #2)</p> <p>EOP-SPI 1.3</p> <ol style="list-style-type: none"> 1.0 Instrument Air is isolated to Containment THEN OPEN INST AIR CNTMT ISOL. P52-F200 2.0 VERIFY CRD HYDRAULICS FLOW CONTROL is in MANUAL. C11-R600 3.0 ADJUST CRD HYDRAULICS FLOW CONTROL output to 100. C11-R600 4.0 CLOSE CRD DRIVE PRESS CONTROL VALVE. C11-F003 5.0 WHEN any CRD Pump is running, THEN PERFORM the following to Insert all control rods to position 00 concurrently with the remainder of this procedure follows: <ol style="list-style-type: none"> 5.1 DEPRESS AND HOLD the IN TIMER SKIP pushbutton. 5.2 SELECT Control Rods not fully inserted.
	BOP	<p>When directed Terminate and Prevent ECCS Injection – hardcard (Critical Task #3)</p> <p>ECCS TERMINATE AND PREVENT HARDCARD</p> <ol style="list-style-type: none"> 1 PERFORM the following actions for ECCS systems that are in Standby or Operating conditions. 2. TERMINATE AND PREVENT HPCS as follows: (@ P601-16) <ol style="list-style-type: none"> A. HOLD the HPCS INJECTION VALVE in CLOSED. 1E22-F004 B. IF HPCS initiation signal is NOT present, THEN ARM AND DEPRESS HPCS MANUAL INITIATION pushbutton to obtain white HPCS SEAL IN RESET light. C. PERFORM one of the following, <ol style="list-style-type: none"> 1) VERIFY HPCS INJECTION VALVE is CLOSED. 1E22-F004 2) TAKE the HPCS PUMP to STOP. 1E22-C001 4. PERFORM Step 5 and Step 6 in any logical order. 5. TERMINATE AND PREVENT Division 1 as follows: (@ P601-15 & 17) <ol style="list-style-type: none"> A. HOLD the following switches in CLOSE: <ul style="list-style-type: none"> • LPCS INJECTION VLV. 1E21-F005 • LPCI A INJECTION VALVE. 1E12-F042A

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 10 of 20

Event Description: 6 - ATWS EOP-01 → EOP-01A

Cue: Containment pressure increase

Time	Position	Applicant's Actions or Behavior
		<p>B. IF LPCS and LPCI A initiation signal is NOT present, THEN ARM AND DEPRESS LPCS & LPCI A MANUAL INITIATION pushbutton to obtain the white LPCS & LPCI A SEAL IN RESET light.</p> <p>C. PERFORM one of the following,</p> <ol style="list-style-type: none"> 1) VERIFY LPCS INJECTION VALVE is CLOSED. 1E21-F005 2) TAKE LPCS PUMP to STOP. 1E21-C001 <p>D. PERFORM one of the following,</p> <ol style="list-style-type: none"> 1) VERIFY the following valves are CLOSED: <ul style="list-style-type: none"> • LPCI A INJECTION VALVE. 1E12-F042A • SHUTDOWN COOLING A TO FDW SHUTOFF valve. 1E12-F053A • RHR A HEAD SPRAY ISOL valve. 1E12-F023 2) TAKE RHR A PUMP to STOP. 1E12-C002A <p>6. TERMINATE AND PREVENT Division 2 as follows: (@ P601-14)</p> <p>A. HOLD the following switches in CLOSE:</p> <ul style="list-style-type: none"> • LPCI B INJECTION VALVE. 1E12-F042B • LPCI C INJECTION VALVE. 1E12-F042C <p>B. IF LPCI B and LPCI C initiation signal is NOT present, THEN ARM AND DEPRESS LPCI B & C MANUAL INITIATION pushbutton to obtain the white LPCI B & C SEAL IN RESET light.</p> <p>C. PERFORM one of the following,</p> <ol style="list-style-type: none"> 1) VERIFY RHR C INJECTION VALVE is CLOSED. 1E12-F042C 2) TAKE RHR C PUMP to STOP. 1E12-C002C <p>D. PERFORM one of the following,</p> <ol style="list-style-type: none"> 1) VERIFY the following valves are CLOSED: <ul style="list-style-type: none"> • LPCI B INJECTION VALVE. 1E12-F042B • SHUTDOWN COOLING B TO FDW • SHUTOFF valve. 1E12-F053B 2) TAKE the RHR B PUMP to STOP. 1E12-C002B

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 11 of 20

Event Description: 6 - ATWS EOP-01 → EOP-01A

Cue: Containment pressure increase

Time	Position	Applicant's Actions or Behavior
	ATC	<p>Terminate Feedwater Injection hardcard (Critical Task #3)</p> <p>FEEDWATER TERMINATE AND PREVENT HARDCARD (@ P680-3 & DFWLC Screens)</p> <ul style="list-style-type: none"> • VERIFY the following (preferred for Level Control): <ul style="list-style-type: none"> • RFPT A is Tripped. 1N27-S24 • RFPT B is Tripped. 1N27-S28 • MFP FCV MANUAL/AUTO station in MANUAL with the output set to 0%. C34-R601C • MFP FULL FLOW CONTROL VALVE is CLOSED. 1N27-F010 • MFP LOW FLOW CONTROL VALVE is CLOSED. 1N27-F110 • RFP A DISCH VALVE is CLOSED. 1N27-F100A • RFP B DISCH VALVE is CLOSED. 1N27-F100B • FDW PUMPS BYPASS VALVE is CLOSED. 1N27-F200
	BOP	Start Hydrogen Igniters and Analyzers hardcard
	ATC	Report to SRO when APRMs are downscale and report Rx level
	ATC	Maintain directed Rx Level Band
	BOP	Per Pressure control hard card Trip RCIC if not needed for RPV level control

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 12 of 20

Event Description: 7 - Scram discharge volume leak requiring Containment Spray

Cue: Containment and Drywell (DW) pressure increase

Time	Position	Applicant's Actions or Behavior
		EOP-02
	Driver	Event 7 is automatically initiated from the Mode Switch
	ATC/BOP	Report a rise in containment and DW pressure (value and trend)
	SRO	Enter EOP-02 Containment Control
	SRO	Direct EOP-02 actions Containment Pressure control leg <ul style="list-style-type: none"> • Monitor and control containment pressure below 0.5 psig using normal means (Containment Ventilation and B/U purge) • Before containment pressure reaches PSP → Spray Containment
	SRO	Direct BOP operator to spray containment using EOP-SPI-3.1 (Critical Task #4)
	Evaluator	Containment Spray valve 1E12-F0537A fails to open rendering Containment Spray A unavailable
	BOP	Initiate Containment Spray per EOP-SPI-3.1 (Critical Task #4) <ol style="list-style-type: none"> 2.1 Bypass the hi DW pressure 1.68 psig signal if required 2.2 Confirm Containment pressure is above CSIL 2.3 Arm and depress Containment Spray A manual initiation pushbutton 2.4 Verify RHR A running 2.5 Verify ESW A running 2.6 Verify ECC A running 2.7 Verify the following valves open <ul style="list-style-type: none"> • Contmt spray A first shutoff E12-F028A • Contmt spray A second shutoff E12-F537A 2.8 Verify the following valves are closed <ul style="list-style-type: none"> • LPCI A injection E12-F042A • RHR A test valve to supr pool E12-F024A • SDC A to FDW shutoff E12-F053A • RHR Hx BPV E12-F048A

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 13 of 20

Event Description: 8 - Containment Spray valve 1E12F0537A fails closed, must use Containment Spray B

Cue: None

Time	Position	Applicant's Actions or Behavior
	BOP	Recognize that E12-F0537A did not open, and attempt to open the valve.
	BOP	Inform the SRO that Containment Spray A is not available
	BOP	<p>Initiate Containment Spray using B per EOP-SPI-3.1 (Critical Task #4)</p> <p>3.1 Bypass B High DW pressure 1.68 psig signal if required</p> <p>3.2 Confirm Containment pressure is above CSIL</p> <p>3.3 Arm and depress Containment Spray B manual initiation pushbutton for at least 35 seconds</p> <p>3.4 Verify RHR B running</p> <p>3.5 Verify ESW B running</p> <p>3.6 Verify ECC B running</p> <p>3.7 Verify the following valves open</p> <ul style="list-style-type: none"> • Cntmt spray B first shutoff E12-F028B • Cntmt spray B second shutoff E12-F537B <p>3.7.1 Verify the following valves are closed:</p> <ul style="list-style-type: none"> ▪ LPCI B injection E12-F042B ▪ RHR B test valve to supr pool E12-F024B ▪ SDC B to FDW shutoff E12-F053B ▪ RHR Hx BPV E12-F048B
	BOP	<p>Terminate Containment Spray prior to containment pressure reaching 0 psig per EOP-SPI-3.1 Critical Task #5</p> <p>1.2.1 TAKE LPCI B INJECTION VALVE control switch to CLOSE. E12-F042B</p> <p>1.2.2 VERIFY CNTMT SPRAY B MANUAL INITIATION pushbutton collar in DISARM. E12A-S63B</p> <p>1.2.3 DEPRESS CNTMT SPRAY B SEAL IN RESET pushbutton to reset the Containment Spray initiation logic. E12A-S64B</p> <p>1.2.4 CLOSE CNTMT SPRAY B SECOND SHUTOFF. E12-F537B</p> <p>1.2.5 IF Combustible Gas Mixing System B is NOT running, THEN CLOSE CNTMT SPRAY B FIRST SHUTOFF. E12-F028B</p>

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 14 of 20

Event Description: Scenario Termination Criteria

Cue:

[illegible]

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 15 of 20

Event Description: Critical Task #1 - With reactor scram required and the reactor not shutdown, to prevent an uncontrolled RPV depressurization and subsequent power excursion, inhibit ADS.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With reactor scram required and the reactor not shutdown, to prevent an uncontrolled RPV depressurization and subsequent power excursion, inhibit ADS.</p> <ol style="list-style-type: none">1. Safety Significance:<ul style="list-style-type: none">• Precludes core damage due to an uncontrolled reactivity addition.2. Cues:<ul style="list-style-type: none">• Procedural compliance.3. Measured by:<ul style="list-style-type: none">• ADS logic inhibited prior to an automatic initiation unless all required injection systems are Terminated and Prevented.4. Feedback:<ul style="list-style-type: none">• RPV pressure trend.• RPV level trend.• ADS "ADS OUT OF SERVICE" annunciator status.

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 16 of 20

Event Description: Critical Task #2 - With reactor scram required and the reactor not shutdown, initiate action to reduce power by inserting control rods.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With reactor scram required and the reactor not shutdown, initiate action to reduce power by inserting control rods and injecting boron.</p> <ol style="list-style-type: none"> <p>Safety Significance:</p> <ul style="list-style-type: none"> Shutting down reactor can preclude failure of Containment or equipment necessary for the safe shutdown of the plant. <p>Cues:</p> <ul style="list-style-type: none"> Procedural compliance. <p>Measured by:</p> <ul style="list-style-type: none"> Control rod insertion commenced in accordance with Section 1.0 of EOP-SPI's. Boron injection commenced in accordance with EOP-1A. <p>Feedback:</p> <ul style="list-style-type: none"> Reactor Power trend. Control Rod indication.

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 17 of 20

Event Description: Critical Task #3 - During an ATWS, when conditions are met to deliberately lower RPV level; Terminate and Prevent injection into the RPV from ECCS and Feedwater until conditions are met to reestablish injection.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>During an ATWS, when conditions are met to deliberately lower RPV level; Terminate and Prevent injection into the RPV from ECCS and Feedwater until conditions are met to reestablish injection.</p> <ol style="list-style-type: none"> <p>Safety Significance:</p> <ul style="list-style-type: none"> Precludes loss of primary containment integrity and uncontrolled release of radioactivity into the environment. <p>Cues:</p> <ul style="list-style-type: none"> Procedural compliance. <p>Measured by:</p> <ul style="list-style-type: none"> Observation - With Emergency Depressurization not required and the deliberate lowering level override met (>4% power, and >100" RPV level) injection systems are terminated and prevented until <4% power, or 50" RPV level. <p>Feedback:</p> <ul style="list-style-type: none"> Injection system flow rates into RPV.

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 18 of 20

Event Description: Critical Task #4 - With Containment pressure exceeding the Containment Spray Initiation Limit (CSIL), and prior to reaching the Pressure Suppression Pressure, initiate Containment Spray.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With Containment pressure exceeding the Containment Spray Initiation Limit (CSIL), and prior to reaching the Pressure Suppression Pressure, initiate Containment Spray.</p> <ol style="list-style-type: none"> <p>Safety Significance:</p> <ul style="list-style-type: none"> Precludes degradation of a fission product barrier. <p>Cues:</p> <ul style="list-style-type: none"> Procedural compliance. Containment pressure increase. <p>Measured by:</p> <ul style="list-style-type: none"> Observation - When above the CSIL, Containment Spray is manually initiated prior to reaching the Pressure Suppression Pressure. <p>Feedback:</p> <ul style="list-style-type: none"> Containment pressure. "CONTAINMENT SPRAY START SIGNAL RECEIVED" annunciator status. Containment Spray flowrate.

Op-Test No.:
2015-01

Scenario No.: 2 – 90%

Page 19 of 20

Event Description: Critical Task #5 - With Containment pressure decreasing due to Containment Spray operation, before containment pressure drops to 0 psig, terminate Containment Spray.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With Containment pressure decreasing due to Containment Spray operation, before containment pressure drops to 0 psig, terminate Containment Spray.</p> <ol style="list-style-type: none">1. Safety Significance:<ul style="list-style-type: none">• Precludes degradation of a fission product barrier2. Cues:<ul style="list-style-type: none">• Procedural compliance.• Containment pressure decreasing due to Containment Spray operation.3. Measured by:<ul style="list-style-type: none">• Observation - Containment Spray terminated before containment pressure drops to - 0.1 psig on validated SPDS (less than 0 psig if SPDS not available).4. Feedback:<ul style="list-style-type: none">• Containment pressure.• Containment Spray flowrate.• Containment Spray valve status.

Op-Test No.:

Scenario No.: 2 – 90%

Page 20 of 20

2015-01

Procedures to erase/clean

Cue: None

Time	Position	Applicant's Actions or Behavior
------	----------	---------------------------------

ARI-H13-P680-6-D4

ARI-H13-P800-2-A3

SOI-M40 7.2

SOI-C51 APRM 7.4

EOP-SPI-1.1 - 1.7

EOP-SPI-2.3

EOP-SPI-2.3

EOP 3.1

IOI-3 Att. 3

TS 3.3.1.1

ORM 6.2.1

TS 3.6.1.11

Hardcards

SRO oversight checklist

E Plan charts

Facility: Perry

Scenario No.: 3 – 68%

Op-Test No.: 2015-1

Examiners: _____

Operators: _____ (SRO)

_____ (ATC)

_____ (BOP)

Initial Conditions: Reactor power is at 68%. Raising power following repair of 6B FW heater. IOI-3 Att. 3 step 2.4 is in progress. Control Rods are at Step 61. RCIC is OOS due to an oil leak, waiting on the clearance. RFBP 'A' is OOS for motor replacement. Control rod 46-55 is inserted due to slow to settle. Control Room humidification boiler (M29) is tagged out for repairs. PSA risk is GREEN. Grid is NORMAL.

Turnover: Shift Condensate Booster Pumps from 'A' to 'C' due to elevated vibrations on the 'A' pump then continue raising Rx Power to 75% per the Reactivity Plan.

Event No.	Malf. No.	Event Type*	Event Description
1		N (BOP)	Shifts CBP A→C
2		R (ATC)	Raise power with flow
3	1h13p8003 ad6	C(BOP)	Drywell Cooling fan hi vib → shift fans. Cue – ARI H13-P800-3-D6
4	pt01_1b21 n067c & pt01_1b21 n067g	C(SRO)	Inadvertent HPCS initiation due to keying a radio → BOP override HPCS off ONI-E12-1 & ONI-C51 TS 3.5.1 Cue – ARI-H13-P601-16-A5
5	PC02 & PC02	C(SRO)	Both Upper Containment airlock doors open at same time TS 3.6.1.2 Cue - ARI-H13-P680-7-C5
6	cb01_1b33 s105a & cb01_1b33 s105b	M(ALL) C(ATC)	NR level spike causes Turbine trip, a loss of all FW RPS and ARI fail in auto, ARI works manually Cue – ARI-H13-P680-3-A8
7	cb01_1n27 c0004	C(ATC)	Motor Feed Pump fails → use LP ECCS systems to fill vessel
8	multiple	C(BOP)	Div 1 and 2 ECCS Initiation Signal Fails on Rx Level 1
9		M(ALL)	Emergency Depressurize on Rx Low level, EOP-4-2.
10	rv04 x4	C(BOP)	Four ADS SRV's fail to open

* (N)ormal, (R)eactivity, (I)nstrument, (C)omponent, (M)ajor

Narrative Summary – Initial Scenario 3 68%

Event

1. The BOP shifts Condensate Booster Pumps A→C.
2. The crew will raise Rx power using Rx recirc flow to 75%.
3. DW Cooling Fan 1M13-C002A high vibration. The BOP will shift cooling fans 2A → 2B.
4. Inadvertent HPCS initiation. ONI-E12-1 & ONI-C51 will be entered and the HPCS pump overridden off. The SRO will enter T.S. 3.5.1 action B and D. (RCIC is already INOP)
5. Both Containment Upper Airlock doors are opened. The SRO will enter T.S. 3.6.1.2 action B.
6. Narrow range level spike trips the main turbine & RFPTs. The Rx scrams, RPS and ARI fail in auto. The ATC will manually initiate ARI which will insert all control rods.
7. The Motor Feed Pump trips, HPCS trips (RCIC is already INOP). No High Pressure Injection/Feed available. RFPT quick restart per ONI-C34 will not be successful. EOP-01 will be entered. The BOP will inhibit ADS and lineup ECCS systems for injection. SLC demin water and CRD alternate injection will be started.
8. Division 1 & 2 ECCS initiation signals fail on the Rx level 1 signal. The BOP will manually initiate Div. 1 & 2 ECCS.
9. ED will be required at Rx low water level of 0". EOP-04-2 will be entered.
10. Four ADS valves fail to open on ED. The BOP will open additional valves to get eight open. Rx level will be restored >TAF when LPCS injects at <450 psig Rx pressure.

EOPs:

EOP-1, EOP-04-2

Critical tasks:

1. Initiate ARI to insert control rods
2. ED at 0" Rx level
3. Restore Rx level >TAF using ECCS

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 1 of 18

Event Description: N/A - Driver Instructions

Cue:

Time	Position	Applicant's Actions or Behavior
Driver	Driver	<u>Simulator Setup:</u> Reset Simulator to IC 28 Load Schedule File: NRC-2015-S3.sch Verify schedule file NRC-2015-S3_1 loads Change Init.dat file to Exam Init.dat file Restart ICS
Driver	Driver	<u>Verify Initial Conditions:</u> Reactor Power 68%. BOL Pull Sheets Book OTLC-3058 2014-06 Seq A1, Rods @ Step 61, verify all previous steps are signed off as complete. Remove the reactivity plan and insert the 6B Feedwater Heater specific reactivity plan. IOI-3 Step 4.6 is complete. Att. 3 step 2.4 in progress. Verify all completed steps are signed off. N21-F220 manual control set at 0% Verify CBP C in standby RFBP A is OOS – put on a yellow switch cap RCIC turbine in secured status. Verify RCIC Inop switches in INOP. ECCS status board updated
Driver	Driver	<u>Initial Conditions:</u> Reactor power is at 68%. Raising power following repair of 6B FW heater. IOI-3 Att. 3 step 2.4 is in progress. Control Rods are at Step 61. RCIC is OOS due to an oil leak, waiting on the clearance. RFBP 'A' is OOS for motor replacement. Control rod 46-55 is inserted due to slow to settle. Control Room humidification boiler (M29) is tagged out for repairs. PSA risk is GREEN. Grid is NORMAL. <u>Turnover:</u> Shift Condensate Booster Pumps from 'A' to 'C' due to elevated vibrations on the 'A' pump then continue raising Rx Power to 75% per the Reactivity Plan.

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 2 of 18

Event Description: 1 - Shift Condensate Booster Pumps (CBP) from A to C due to elevated vibrations on the A pump

Cue: Direction from Turnover

Time	Position	Applicant's Actions or Behavior
		SOI-N21 Section 7.3, 4.4, 6.1
	Driver	Role play as an NLO to support the Condensate Booster Pump shift
	SRO	Directs ATC or BOP to shift Condensate Booster Pumps from A to C
	BOP or ATC	SOI-N21 Section 7.3 7.3.1 Verifies one Condensate Filter is in Manual (This is the normal lineup) 7.3.2 Starts Condensate Booster Pump C per section 4.4 7.3.3 Stops Condensate Booster Pump A per section 6.1 7.3.4 Verify only one RFP Seal Injection Pump is running
	Driver	7.3.1 If asked, inform ATC or BOP that the 'A' condensate filter is in manual
	Evaluator	ATC may not ask Turbine Tour rounds to verify one condensate filter in manual since this is the normal lineup for condensate
	BOP	Starts CBP C per SOI-N21 section 4.4 4.4.3 Verify the oncoming CPB oil pump is running 4.4.4 Verify the oncoming CBP suction and discharge are open 4.4.5 Take the oncoming CBP to start 4.4.6 Confirm discharge pressure increases to ~ 340 psig 4.4.7 Verify the hot surge tank level control remains in band
	BOP	Stop CBP A per SOI-N21 Section 6.1 6.1.2 Stop the offgoing CBP
	Evaluator	ATC may direct BOP operator to verify only one RFP seal injection pump is running
	BOP or ATC	Inform SRO that Condensate Booster Pumps have been shifted from A to C

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 3 of 18

Event Description: 2 - Raise Reactor Power to 75% using IOI-3

Cue: Direction from Turnover

Time	Position	Applicant's Actions or Behavior
		IOI-3 Att. 3
	Driver	Role play as RP, Chemistry, and Unit Dispatch / ACC for the power change
	SRO	Direct the ATC to raise Rx Power to 75% with flow. Provide Oversight.
	ATC	Notify RP, Chemistry, and Unit Dispatch / ACC of the intended power change.
	ATC	Raise Rx power to 75% using reactor recirc flow. Keep A and B loop flows matched.
	ATC	Keep the Main Turbine load set 120 MWe above turbine load to a max of 1450 MWe
	ATC	Maintain feed pump turbine deviations nulled.
	ATC	Maintain N21-R475 between 75%-85% by adjustment of N21-F220 manual control
	ATC	Monitor Main turbine control valve positions for proper response to the power change
	ATC	Monitor Average Power Range Monitors for proper response to the power change
	ATC	Notify the SRO when the power change is complete. Notify RP, Chemistry, and ACC

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 4 of 18

Event Description: 3 Drywell Cooling Fan High Vibration 1M13C002A

Cue: Alarm H13-P800-3-D6

Time	Position	Applicant's Actions or Behavior
		ARI H13-P800-3-D6 SOI-M13 Section 7.2
	Driver	When directed initiate Event 3 . Role play as an NLO to support the fan shift
	BOP	Makes announcement that there is a high vibration on Middle DW Cooling Fan 2A
	SRO	Direct swapping DW cooling fans from 2A to 2B (ARI action)
	BOP	SOI-M13 Section 7.2 7.2.1 Start the oncoming fan 7.2.2 Place the offgoing fan in standby 7.2.3 Confirm green status light is on for the standby fan
	BOP	Per ARI H13-P800-3-D6 Direct an NLO to depress the reset pushbutton on the vibration relay 1M13-N110A
	Driver	When the NLO is directed to reset the vibration alarm wait 5 minutes then modify malfunction 1H13P8003AD6 to ALARM OFF . Notify the BOP operator that the vibration light was on and is now reset.
	BOP	Report to the SRO that the DW cooling fans have been shifted

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 5 of 18

Event Description: 4 - Inadvertent HPCS initiation due to keying a radio → HPCS override to Off then Standby

Cue: Alarm H13-P601-16-A5

Time	Position	Applicant's Actions or Behavior
		ARI H13-P601-16-A5 ONI-E12-1 ONI-C51 Tech Specs
	Driver	Prior to initiating Event 4, place red dots on gross fail lights on B21-N0667C & G trip units.
	Driver	When directed initiate Event 4 . Role play as an NLO, Rx Engineering and Chemistry to support troubleshooting HPCS start
	Evaluator	The instruments that tripped are 1B21-N0667C and N0667G
	BOP	Make announcement that HPCS has started and is injecting
	BOP	Walkdown the HPCS panel and observe and report that the D/G has started and HPCS ESW has started.
	SRO	Announce and enter ONI-C51 and ONI-E12-1
	ATC	Monitor Rx Power increase, FW flow decrease, and Turbine Load increase
	BOP	<p>ONI-E12-1 Immediate Actions</p> <p>Unit Supervisor concurrence is required to override safety system operation.</p> <p>An ECCS system shall not be manually overridden unless one of the following is confirmed</p> <ul style="list-style-type: none"> • Initiation is proven incorrect (beyond a reasonable doubt by two independent indications) • Continued operation is no longer necessary • Misoperation in automatic is confirmed <p>3.1 If HPCS initiation is incorrect or misoperation in automatic is confirmed, then take the HPCS pump to stop.</p>
	Evaluator	The BOP operator must receive concurrence from the SRO prior to stopping the HPCS pump
	SRO	Concur with the override of the HPCS pump to stop
	Driver	Contact the control room as an NLO and report keying your radio in containment in a no radio zone by the HPCS instrument rack
	SRO	<p>Direct Supplemental actions for ONI-E12-1</p> <p>4.1 Close the HPCS injection valve</p> <p>4.6 Refer to IOI-18 and perform RHR LOCA Isolation (Level 1 / 1.68#) Isolation Restoration (Performance of this step has no effect on the outcome of the scenario)</p>

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 6 of 18

Event Description: 4 - Inadvertent HPCS initiation due to keying a radio →HPCS override to Off then Standby

Cue: Alarm H13-P601-16-A5

Time	Position	Applicant's Actions or Behavior
		<p>4.7 If an injection occurred then perform the following:</p> <ul style="list-style-type: none"> • Notify the reactor engineer • Direct Chemistry to evaluate reactor water and Off-Gas Pre-treatment samples to ensure parameters have not been exceeded (pH, conductivity, chlorides) • If ICS is available then direct the shift engineer to archive data to aid in evaluating the event <p>4.8 Refer to tech specs</p> <p>4.9 Restore the Condensate Storage Tank to normal level</p> <p>4.10 Restore the Suppression Pool to normal level</p>
	Driver	When chemistry is called tell them you will obtain a Reactor Water Sample and an Off-gas Pretreatment Sample
	BOP	When directed, Close the HPCS injection valve 1E22-F004
	BOP	When directed perform RHR LOCA Isolation (Level 1 / 1.68#) Isolation Restoration per IOI-18
	Evaluator	NOTE: When the BOP walks down the HPCS trip units on the back panel, they will all be indicating normal with gross fail lights illuminated on 1B21N0667C and N0667G
	SRO	<p>Direct ONI-C51 steps</p> <p>C51-4 Monitor Nuclear instruments for oscillations</p> <p>C51-5 Perform ONI-SPI-G-4 Power verification</p> <p>C51-15 Confirm Jet Pump operation within established limits</p>
	SRO	<p>Refer to Tech Specs.</p> <p>3.5.1 ECCS-Operating</p>
	Evaluator	<p>The SRO should evaluate HPCS operability declare HPCS Inop while it is overridden off</p> <ul style="list-style-type: none"> • T.S. 3.5.1 Action B – verify RCIC operable W/I 1 hour and D- Since RCIC is not operable Be in Mode 3 in 12 hours and Mode 4 in 36 hours • T.S. 3.0.3 – Enter after 3.5.1 Action B is complete.

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 7 of 18

Event Description: 5 Both Upper Containment Airlock doors open

Cue: Alarms H13-P680-7-C5

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P680-7-C5 Tech Specs
	Driver	When directed initiate Event 5 Role play as an NLO when directed
	ATC or BOP	Observe the matrix lights on H13-P601 to determine which airlock has both doors open
	SRO	Direct subsequent operator actions of ARI-H13-P680-7-C5 4.1.1 Immediately Investigate 4.1.2 If necessary then direct maintenance to repair
	Driver	After both doors are closed call the control room, as an NLO, and notify them: "Contractors moving scaffold into containment opened both doors. They are now closed with the seals inflated. The Contractors have been coached and their supervisor will report to the control room".
	SRO	Evaluate Tech Specs 3.6.1.2 Primary Containment Air Locks Action B Inop interlock mechanism: <ul style="list-style-type: none"> • B.1 Verify operable door closed W/I 1 hour • B.2 Lock operable door closed W/I 24 hours • B.3 Verify operable door locked closed once per 31 days

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 8 of 18

Event Description: 6 - Narrow Range Level Spike → Main Turbine Trip, and a loss of all FW. RPS fails in auto; ARI fails in Auto but will work when manually initiated.

Cue: ARI-H13-P680-3-A8

Time	Position	Applicant's Actions or Behavior
		ONI-C71-1 ONI-C34 EOP-01
	Driver	When directed initiate Event 6 . Role play as an NLO as needed.
	Driver	10 minutes after the Scram verify #1 BPV fails to 60% open (Event 20)
	ATC or BOP	Make announcement for the Scram and evacuate containment
	ATC	Place the mode switch in Shutdown
	Evaluator	RPS and ARI fail in Auto, Manual ARI inserts all control rods. The Motor Feed Pump trips. HPCS trips.
	ATC	Perform Scram Hard Card Actions (OAI-1703 att. 10) <ol style="list-style-type: none"> 1. Initiate ARI (Rods go in on manual ARI) (Critical Task #1) 2. Transfer RR pumps to slow speed 3. If Rx power is >4% Start SLC A and B and Inhibit ADS (Will not be required) 4. Make crew announcement 5. When generator load is <90 MWe trip the main turbine <ul style="list-style-type: none"> • Verify Main Stop valves, Control Valves, and CIVs shut • Gen breakers S610 and S611 open • Gen field breaker open 6. Insert SRMs and IRMs 7. Verify HST level control N21-S19 in off 8. Stabilize Rx water level using Feedwater hard card 9. Stabilize Rx pressure using Pressure Control hard card
	SRO	Direct ATC to stabilize Rx water level using the Feedwater hard card and stabilize Rx pressure using Pressure Control hard card
	ATC	Perform Feedwater hard card (OAI-1703 att. 11) and Pressure Control hard card (OAI-1703 att. 14)
	BOP	Verify Isolations and Actuators (hardcard)
	ATC	Recognize that the Motor Feed Pump is not available and inform the SRO

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 9 of 18

Event Description: 6 - Narrow Range Level Spike → Main Turbine Trip, and a loss of all FW. RPS fails in auto; ARI fails in Auto but will work when manually initiated.

Cue: ARI-H13-P680-3-A8

Time	Position	Applicant's Actions or Behavior
	ATC	Using ONI-C34 Perform a Reactor Feed Pump Quick Restart section 4.4 Notify the SRO when the RFPT can't be restarted
	BOP	Recognize that the HPCS pump has tripped and is not available and inform the SRO
	Evaluator	At this time no high pressure injection or Feedwater is available
	SRO	Direct Low Pressure ECCS to be lined up for injection EOP-01 step RLC-4
	Evaluator	Div 1 and 2 Level-1 Initiation Signals
	BOP	Recognize that there was a failure of Div 1 and 2 ECCS Initiation Signal and initiate Div 1 and 2 ECCS. (Critical Task #3)
	SRO	Direct Alternate Injection subsystem startup EOP-01 step RLC-6: <ul style="list-style-type: none"> • SLC demin water EOP-SPI 4.5 • CRD alternate injection EOP-SPI 4.1
	SRO	Direct Inhibit of ADS
	BOP	Inhibit ADS
	SRO	Direct Startup of Hydrogen Igniters and Analyzers EOP-01 step ALC-3
	BOP	Start Hydrogen Igniters and Analyzers hardcard
	SRO	Direct Emergency Depressurization when Rx water level reaches 0" but before -25" EOP-01 step ALC-8 (Critical Task #2)
	BOP	Perform Emergency Depressurization EOP-04-2 Open all ADS valves Recognize that all ADS SRVs did not open and notify the SRO (Critical Task #2)
	Evaluator	Four ADS valves fail to open
	SRO	Direct opening of additional SRV to obtain 8 valves open and to Bypass the Instrument Air isolation SPI 2.8 EOP-04-2 Step ED-4 (Critical Task #2)
	BOP	Open additional SRVs to obtain 8 valves open and bypass the Instrument Air isolation SPI 2.8 (Critical Task #2)
	SRO	Direct restoration of RPV level above -25 "
	BOP	When RPV pressure is <450# (or <280#) Verify LPCS (or RHR) is injecting into the RPV. Notify the SRO.
	SRO	When RPV water level is >-25" Direct RPV level band >16.5" (Band should be 150-219")

Op-Test No.:

Scenario No.: 3 – 68%

Page 10 of 18

2015-01

Event Description: 7 - Motor Feed Pump Fails

Cue:

Time	Position	Applicant's Actions or Behavior
	Driver	Role play as an NLO if directed
	ATC	Recognize that the Motor Feed Pump is not available and inform the SRO
	ATC	Dispatch an NLO to determine the problem with the Motor Feed Pump
	Driver	When dispatched notify the control room that there is a large oil leak on the Motor Feed Pump
	ATC	Notify the SRO that the MFP will not be available

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 11 of 18

Event Description: 8 - Div 1 and 2 ECCS Initiation Signal Failure on Rx Low Level one signal

Cue:

Time	Position	Applicant's Actions or Behavior
		NOP-OP-1002 4.10.3
	Driver	Role play as NLO as directed
	BOP	Recognize that the Div 1 and 2 ECCS initiation signals failed on a Rx level 1 signal and Inform the SRO
	BOP	Arm and Depress Div 1 and 2 ECCS Initiation push buttons
	Evaluator	NOP-OP-1002 4.10.3 step 5 states "If automatic actions fail to occur when required, it is the responsibility of the operator to take manual actions to perform the system or component function. Pump or component auto start failures are examples where operators are expected to take manual action."

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 12 of 18

Event Description: 9 - Emergency Depressurize on Rx Low Level

Cue:

Time	Position	Applicant's Actions or Behavior
	SRO	Direct Emergency Depressurization when Rx water level reaches 0” but before -25” EOP-01 step ALC-8 (Critical Task #2)
	BOP	Perform Emergency Depressurization EOP-04-2 Open all ADS valves Recognize that all ADS SRVs did not open and notify the SRO(Critical Task #2)

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 13 of 18

Event Description: 10 - Four ADS SRVs fail to open

Cue:

Time	Position	Applicant's Actions or Behavior
	BOP	Perform Emergency Depressurization EOP-04-2 Open all ADS valves Recognize that all ADS SRVs did not open and notify the SRO(Critical Task #2)
	SRO	Direct opening of additional SRV to obtain 8 valves open and to Bypass the Instrument Air isolation SPI 2.8 EOP-04-2 Step ED-4 (Critical Task #2)
	BOP	Open additional SRVs to obtain 8 valves open and bypass the Instrument Air isolation SPI 2.8 (Critical Task #2)

Op-Test No.:

Scenario No.: 3 – 68%

Page 14 of 18

2015-01

Event Description: Termination Criteria

Cue:

[illegible]

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 15 of 18

Event Description: Critical Task #1 - With a reactor scram required and the reactor not shutdown, take action to reduce power by initiating ARI to cause control rod insertion.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With a reactor scram required and the reactor not shutdown, take action to reduce power by initiating ARI to cause control rod insertion.</p> <ol style="list-style-type: none">1. Safety Significance:<ul style="list-style-type: none">• Shutting down reactor can preclude failure of containment or equipment necessary for the safe shutdown of the plant.• Correct reactivity control.2. Cues:<ul style="list-style-type: none">• Procedural compliance.• Reactor power indication.3. Measured by:<ul style="list-style-type: none">• Observation - ARI pushbuttons armed and depressed to cause control rod insertion.4. Feedback:<ul style="list-style-type: none">• Reactor power trend.• Rod status indication.

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 16 of 18

Event Description: Critical Task #2 - - After RPV water level drops to 0 inches, when RPV level cannot be restored and maintained above MSCRWL (-25"), RO initiates Emergency Depressurization as directed by US.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>After RPV water level drops to 0 inches, when RPV level cannot be restored and maintained above MSCRWL (-25"), RO initiates Emergency Depressurization as directed by US.</p> <ol style="list-style-type: none"> <p>Safety Significance:</p> <ul style="list-style-type: none"> Maintaining adequate core cooling. <p>Cues:</p> <ul style="list-style-type: none"> Procedural compliance. RPV level indication. <p>Measured by:</p> <ul style="list-style-type: none"> At least 5 SRV's are opened when RPV level cannot be restored and maintained above -25". <p>Feedback:</p> <ul style="list-style-type: none"> RPV pressure trend. Suppression Pool temperature trend. SRV open status indication.

Op-Test No.:
2015-01

Scenario No.: 3 – 68%

Page 17 of 18

Event Description: Critical Task #3 - With RPV pressure below the Shutoff Head of the available Low Pressure system(s), operate available Low Pressure system(s) to restore RPV water level above T.A.F. (0 inches).

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With RPV pressure below the Shutoff Head of the available Low Pressure system(s), operate available Low Pressure system(s) to restore RPV water level above T.A.F. (0 inches).</p> <ol style="list-style-type: none"> <p>Safety Significance:</p> <ul style="list-style-type: none"> Maintaining adequate core cooling. <p>Cues:</p> <ul style="list-style-type: none"> Procedural compliance. Pressure below low pressure ECCS system(s) shutoff head. <p>Measured by:</p> <ul style="list-style-type: none"> Operator manually starts or initiates at least one low pressure ECCS system and injects into the RPV to restore water level above 0 inches. <p>Feedback:</p> <ul style="list-style-type: none"> Reactor water level trend. Reactor pressure trend.

Op-Test No.:

Scenario No.: 3 – 68%

Page 18 of 18

2015-01

Procedures to erase/clean

Cue: None

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P800-3-D6
		ARI-H13-P680-7-C5
		ONI-E12-1
		ONI-C51
		ONI-SPI-G4
		ONI-C34
		SOI-N21 7.3, 4.4, 6.1
		SOI-M13 7.2
		EOP-SPI-2.8
		EOP-SPI 4.1
		EOP-SPI 4.5
		EOP-SPI 6.1-6.5
		IOI-3 Att. 3
		TS 3.6.1.2
		TS 3.5.1
		Hardcards
		SRO oversight checklist
		E Plan charts

Facility: Perry

Scenario No.: 4 – 0%

Op-Test No.: 2015-1

Examiners: _____

Operators: _____ (SRO)

(ATC)_____
(BOP)

Initial Conditions: The Reactor is in Mode 2 after a soft shutdown. A startup is in progress using IOI-2 with the Rx subcritical. Reactor pressure is ~620 psig. Pressure band is 500-700 psig using the Main Steam Line drains per IOI-5 attachment 1. RPV level band is 192-215 inches using the Motor Feed Pump. Maintaining Main Condenser vacuum 3-4” HgA per SOI-N64/62 Attachment 6. Rods are at Step 35, Gang 41 @ 12. The Motor Fire Pump is tagged out for bearing replacement. IRM ‘H’ is bypassed due to a card failure. Control Room humidification boiler (M29) is tagged out for repairs. PSA risk is GREEN. Grid is NORMAL

Turnover: Continue with the Reactor Startup using IOI-2 step 4.3.14

Event No.	Malf. No.	Event Type*	Event Description
1	cp03_0g41 c0003a	C (BOP)	FPCC Pump A low discharge pressure → Shift pumps Cue - ARI-H13-P970-1-C5
2	1H13P800 2AF5	C (SRO)	Combustible Gas Mix Compressor B loses power TS 3.6.3.3 Cue: ARI-H13-P800-2-F5
3	H13P6809 1C1	C(ATC)	Isophase Bus Trouble Cue - ARI-H13P680-9-D1
4	RD01R102 7	C-ATC	Continue with startup, discovers stuck control rod → use alt methods.
5		R(ATC)	Pull rods for criticality
6	cb01_1n62 c0001a	C (BOP)	Vacuum Pump Trip Cue - ARI-H13-P870-7-G3
7	NM02B	I(SRO)	IRM B fails TS 3.3.1.1 Cue – ARI-H13-P680-6-D2
8	RC07	M-ALL	RCIC unisolable steam leak Cue - ARI-H13-P601-21-E2
9		M(ALL)	Scram prior to exceeding max safe area temperature
10	RD01 x 8	C(ATC)	ATWS → manually insert control rods

* (N)ormal, (R)eactivity, (I)nstrument, (C)omponent, (M)ajor

Narrative Summary – Initial Scenario 4 0%

Event

1. FPCC pump A will have a low discharge pressure, the BOP will shift to B per the ARI and SOI.
2. Combustible Gas Mix Compressor B loses power. The SRO will enter T.S. 3.6.3.3 action A.
3. Isophase Cooling Fan A trips, the B fails to auto start. The ATC will start the B fan.
4. Continue with plant startup, control rod 10-27 will require elevated drive pressure per the SOI.
5. The crew will pull control rods for criticality. When IRMs are on range 7 we will proceed to the next event.
6. Mechanical Vacuum Pump A trips. The BOP will start the B vacuum pump per the ARI.
7. IRM B fails downscale, causing a rod block. With IRM H already bypassed, IRM B can't be bypassed, therefore the startup can't be continued with a rod block locked in. The SRO will enter T.S. 3.3.1.1 action A. The crew may scram the Rx due to a rod block with power decreasing. If the crew elects to scram, Event 9 will be initiated.
8. Unisolable steam leak on RCIC. The crew will enter EOP-03 and EOP-01 and scram the reactor prior to exceeding Max Safe room temperature in RCIC. Only one area Max Safe temperature will be challenged, ED will not be required.
9. Scram the reactor prior to exceeding Max Safe room temperature in RCIC, per EOP-03 and EOP-01. All control rods do not insert. The ATC will drive rods. The SRO will transition from EOP-01 to EOP-01A. The BOP will inhibit ADS and terminate and prevent ECCS injection. The ATC will control Rx level on the Motor Feed Pump. The crew will commence a controlled cooldown <100 degrees per hour.
10. RPS and ARI do not insert all control rods, the ATC will insert control rods.

EOPs:

EOP-3, EOP-1, EOP-01A

Critical tasks:

1. Scram the Rx prior to exceeding max safe temperature in the RCIC room
2. Initiate actions to insert control rods on an ATWS

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 1 of 18

Event Description: N/A - Driver Instructions

Cue:

Time	Position	Applicant's Actions or Behavior
Driver	Driver	<p><u>Simulator Setup:</u></p> <p>Reset Simulator to IC 31</p> <p>Load Schedule File: NRC-2015-S4.sch Verify schedule files NRC-2015-S4-2, S4-3 & C11_Del load</p> <p>Change Init.dat file to Exam Init.dat file</p> <p>Restart ICS</p> <p>Place SOI-N64/62 Att 6 marked up through Step 4.2.b.2 in front of MVP's</p>
Driver	Driver	<p><u>Verify Initial Conditions:</u></p> <p>Reactor power 0%. BOL Pull Sheets Book OTLC-3058 2014-06 Seq A1, Rods @ Step 35, gang 41 @12, verify all previous steps are signed off as complete</p> <p>IOI- 2 Step 4.3.14. Verify all completed steps are signed off.</p> <p>IRM 'H' bypassed</p> <p>Motor Fire Pump OOS – put a switch cap on it</p> <p>Place the highest reading SRM recorder in fast speed</p>
Driver	Driver	<p><u>CAUTION:</u> “Event Description” numbers and “Simulator trigger Event” numbers do not agree.</p>
Driver	Driver	<p><u>Initial Conditions:</u></p> <p>The Reactor is in Mode 2 after a soft shutdown. A startup is in progress using IOI-2 with the Rx subcritical. Reactor pressure is ~620 psig. Pressure band is 500-700 psig using the Main Steam Line drains per IOI-5 attachment 1. RPV level band is 192-215 using the Motor Feed Pump. Maintaining Main Condenser vacuum 3-4” HgA per SOI-N64/62 Attachment 6. Rods at Step 35, Gang 41 @ 12. The Motor Fire Pump is tagged out for bearing replacement. IRM 'H' is bypassed due to a card failure. Control Room humidification boiler (M29) is tagged out for repairs. PSA risk is GREEN. Grid is NORMAL</p> <p><u>Turnover:</u></p> <p>Continue with the Reactor Startup using IOI-2 step 4.3.14</p>

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 2 of 18

Event Description: 1 - FPCC Pump A low discharge pressure → Shift Pumps to B

Cue: Alarm H13-P970-1-C5

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P970-1-C5 SOI-G41 Section 7.4
	Driver	When directed initiate Event 2 . Role play as NLO and RP as directed
	BOP	Recognize a problem with the FPCC A pump and notify the SRO
	SRO	Direct BOP operator to perform ARI-H13-P970-1-C5 Subsequent Actions
	BOP	Perform ARI-H13-P970-1-C5 Subsequent Actions 4.1 Investigate the system for leaks 4.2 If proper discharge pressure is not restored, then refer to SOI-G41 (FPCC) and start the FPCC pump B. 4.3 If no FPCC pumps are running then go to ONI-E12-2 and take the actions
	BOP	Shift FPCC pumps from A to B per SOI-G41 Section 7.4 7.4.1 Notify RP of any changes to FPCC system configuration 7.4.2 Start the B pump 7.4.3 Stop the A pump
	Driver	If asked to check out the A pump – Inform the BOP that it looks normal on the camera with good oil level in the bubbler. If asked to go into the room, notify the BOP it will be a High Rad Entry and will take an hour to get there.
	BOP	Notify the SRO when the shift is complete
	Evaluator	The SRO may evaluate entry into ONI-E12-2

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 3 of 18

Event Description: 2 Combustible Gas Mix Compressor (CGMC) B loses power

Cue: Alarm H13-P800-2-F5

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P800-2-F5 Tech Specs
	Driver	When directed initiate Event 3 . Role play as NLO as directed
	BOP	Recognize that Combustible Gas Mix Compressor B has no power and inform the SRO
	BOP	Dispatch an NLO to the disconnect (EF1D08-T) for CGMC B to investigate the loss of power
	Driver	When requested to investigate the disconnect (EF1D08-T) for CGMC B – inform the BOP that the control power fuse is blown - no obvious reason
	SRO	Enter T.S. 3.6.3.3 Action A

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 4 of 18

Event Description: 3 Isophase Bus Trouble

Cue: Alarm H13-P680-9-D1

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P680-9-D1 SOI-R13 NOP-OP-1002
	Driver	When directed initiate Event 4 . Role play as NLO as directed Observe the ATC Operator on a camera (cameras 1, 2, and/or 4) in order to initiate Event 13 in a timely manner.
	ATC	Recognize that Isophase bus duct fan A has tripped and the B fan has failed to start in 45 seconds. Notify the SRO
	ATC	Start the B Isophase bus duct fan. Notify the SRO
	Driver	When the ATC takes the B fan to Start, initiate Event 13 to delete the B fan 'Override to OFF'
	Driver	If dispatched to Isophase fan A breaker F1C06-XH, Inform the ATC that the CØ main line fuse is blown
	Evaluator	NOP-OP-1002 4.10.3 step 5 states "If automatic actions fail to occur when required, it is the responsibility of the operator to take manual actions to perform the system or component function. Pump or component auto start failures are examples where operators are expected to take manual action."
	Evaluator	The ATC may use SOI-R13 section 7.1 to shift fans 7.1.1 Verify oncoming ISO Phase Bus Clg Fan in Stby 7.1.2 Place off going ISO Phase Bus Clg Fan in Off 7.1.3 Place oncoming ISO Phase Bus Clg Fan in On 7.1.4 When the oncoming ISO Phase Bus Clg Fan starts, then place the second ISO Phase Bus Clg Fan in Stby.

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 5 of 18

Event Description: 4 - Continue plant startup → Stuck control rod 10-27 → Alternate control methods

Cue: None

Time	Position	Applicant's Actions or Behavior
		IOI-2 IOI-5 SOI-C11 (RCIS) Section 7.25
	Driver	Role play as NLO as directed
	SRO	Direct the crew to continue the plant startup
	ATC	Recognize that control rod 10-27 is not moving at normal drive pressure and inform the SRO
	SRO	Direct the use of Alternate control methods per SOI-C11 (RCIS)
	ATC	Perform alternate control methods per SOI-C11 (RCIS) Section 7.25 7.25.2 Raise drive pressure in 50 psid increments until the rod moves or max of 500 psid 7.25.3 If the rod is immovable at 500 psid then refer to ONI-C11-1 Inability to move rods 7.25.5 Return drive pressure to normal when one of the following is met: <ul style="list-style-type: none"> • The rod is at the withdrawal limit • Rod movement is suspended • Elevated pressure is no longer needed • Another control rod is to be selected 7.25.6 IV normal operating pressures 7.25.7 Annotate on the control rod movement sheet with the DP required to move the rod
	ATC	Notify the SRO when alternate controls are no longer needed
	Evaluator	The ATC should lower drive pressure to normal 250-275 psid prior to moving the next control rod

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 6 of 18

Event Description: 5 Pull Rods for Criticality

Cue: Direction from Turnover

Time	Position	Applicant's Actions or Behavior
		IOI-2 IOI-5
	Driver	Role play as NLO, Chemistry, and RP as directed
	ATC	Continue plant startup, pulling rods to criticality per IOI-2 Step 4.3.15 to obtain a 60-150 second period
	ATC	Adjust control rod positions to maintain 60-150 second period until mid-scale IRM range 7
	SRO	Provide oversight for the startup
	ATC and Bop	Obtain post criticality data: 4.3.16 Time of Criticality 4.3.17 Record data on the ECP 4.3.20 Demand a control rod position log
	ATC and Bop	Perform IRM/SRM overlap. <ul style="list-style-type: none"> IRMs should start to show a flux increase when the SRM count rate is 10^4 to 10^5 cps Proper overlap is determined by the IRM indicating $> 10/125$ prior to the related SRM count rate exceeding 10^5 cps If the related SRM is inoperable, IRM operability may be determined by IRM overlap with an adjacent SRM
	Evaluator	All IRMs will have proper overlap
	ATC	Adjust the IRM range as power increases to maintain between 25/125 and 75/125
	SRO	Verify IRMs are operable for T.S. 3.3.1.1
	ATC	Withdraw the SRMs to maintain 10^2 - 10^5 cps
	Evaluator	SRMs should not be withdrawn prior to verifying SRM/IRM overlap
	ATC	When SRM/IRM overlap is complete and with all IRM on range 3 or above then withdrawal the SRMs from the core.
	Evaluator	When IRMs are on range 3 or higher proceed to the next event

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 7 of 18

Event Description: 6 - Mechanical Vacuum Pump (MVP) A Trip

Cue: ARI-H13-P870-7-G3 ARI-H13-P870-1-B6

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P870-7-G3
	Driver	When directed initiate Event 7 . Role play as NLO as directed
	BOP	Recognize that the A MVP has tripped and notify the SRO
	BOP	Dispatch an NLO to investigate
	Driver	After 5 minutes inform the BOP that the overcurrent relay is tripped on F1B09
	BOP	Notify the SRO that the OC relay is tripped on the A MVP
	SRO	Direct the BOP to perform ARI-H13-P870-7-G3 subsequent actions to start the B MVP
	BOP	Per ARI-H13-P870-G3 Step 4.1 start the B MVP and notify the SRO
	Driver	If asked to walkdown the B MVP after the start, report that the pump is running normal with the seal water pump running and the cooling water valve is open

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 8 of 18

Event Description: 7 - IRM B fails downscale

Cue: ARI-H13-P680-6-D2

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P680-6-D2 Tech Specs
	Driver	When directed initiate Event 8 . Role play as I&C as directed
	ATC or BOP	Recognize there is a problem with IRM B and inform the SRO
	BOP	Walkdown the back panel for indications on IRM B
	Evaluator	Inform the BOP that IRM B is downscale. If he asks, there is no obvious reason it is downscale
	BOP	Report to the SRO that IRM B is indicating downscale, reason unknown
	SRO	Enter T.S. 3.3.1.1 Action A place channel in trip condition within 12 hours (two inop IRMs in trip system B)
	SRO	Evaluate Scramming the Rx due to the Rod Block and power decreasing
	Evaluator	The crew may elect to Scram the Reactor since power will be decreasing and a rod block will prevent moving rods. IRM B can't be bypassed since IRM H is Inop and bypassed.
	Driver	If the crew elects to scram the reactor, immediately initiate Event 9 and proceed to next page.

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 9 of 18

Event Description: 8 - RCIC unisolable Steam Leak → RCIC Isolation Fails

Cue: ARI-H13-P601-21-E2

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P601-21-E2 ARI-H13-P601-21-D2 EOP-03 NOP-OP-1002
		EOP-01 EOP-01A
	Driver	When directed initiate Event 9 . Role play as NLO as directed
	BOP or ATC	Recognize there is a steam leak in the RCIC room due to elevated room temperature
	Evaluator	The RCIC room communicates to the RWCU room. RWCU room temperatures will also be increasing.
	BOP	Evaluate RCIC and RWCU temperatures on the NUMAC and notify the SRO that max safe temperatures are being approached
	SRO	Upon receipt of the RCIC and/or RWCU room temperature alarms enter EOP-03
	SRO	Direct isolation of RCIC EOP-03 SCC-12
	BOP	Isolate RCIC and notify the SRO that RCIC won't isolate
	SRO	Enter EOP-01 and direct a Rx Scram prior to exceeding Maximum Safe Condition. EOP-03 SCC-16 (Critical Task #1)
	ATC	Scram the Rx. EOP-01 step RC-1 Verify mode switch locked in Shutdown (Critical Task #1)
	ATC	Notify the SRO that all control rods did not go in on the Scram and ARI
	Evaluator	NOTE: Depending on timing of manual control rod insertion and ability of SRO to work through multiple flow charts, transition to EOP-1A may not be required
	SRO	Transition from EOP-01 to EOP-01A upon report that all rods did not insert on the Rx Scram and ARI
	ATC	Perform Scram Hard Card Actions (OAI-1703 att. 10) <ol style="list-style-type: none"> 1. Initiate ARI 2. Transfer RR pumps to slow speed (Won't be required) 3. If Rx power is >4% Start SLC A and B and Inhibit ADS (Won't be required) 4. Make crew announcement

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 10 of 18

Event Description: 8 - RCIC unisolable Steam Leak → RCIC Isolation Fails

Cue: ARI-H13-P601-21-E2

Time	Position	Applicant's Actions or Behavior
		5. When generator load is <90 MWe trip the main turbine (Won't be required) <ul style="list-style-type: none"> • Verify Main Stop valves, Control Valves, and CIVs shut • Gen breakers S610 and S611 open • Gen field breaker open 6. Insert SRMs and IRMs 7. Verify HST level control N21-S19 in off (Won't be required) 8. Stabilize Rx water level using Feedwater hard card 9. Stabilize Rx pressure using Pressure Control hard card
	SRO	Direct EOP-01A actions Reactor Power Control leg <ul style="list-style-type: none"> • Insert Control Rods SPI 1.1-1.7 Reactor Level Control leg <ul style="list-style-type: none"> • Stabilize Rx water level • Verify Isolations and Actuators • Inhibit ADS • Maintain MSIVs open and bypass ECCS interlocks SPI 2.3 • Terminate and Prevent (T&P) ECCS Injection • Give a level band -25 to 219" • Start Hydrogen Igniters and Analyzers Reactor Pressure Control Leg <ul style="list-style-type: none"> • Stabilize Reactor Pressure • Depressurize the RPV, maintain cooldown < 100°F per hour
	SRO	Direct the ATC to Insert control rods per EOP-SPI 1.1-1.7 (Critical Task #2)

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 11 of 18

Event Description: 8 - RCIC unisolable Steam Leak → RCIC Isolation Fails

Cue: ARI-H13-P601-21-E2

Time	Position	Applicant's Actions or Behavior
	ATC	<p>Insert Control rods using EOP-SPI 1.1-1.7 (Critical Task #2)</p> <p>EOP-SPI 1.3</p> <p>1.0 Instrument Air is isolated to Containment THEN OPEN INST AIR CNTMT ISOL. P52-F200</p> <p>2.0 VERIFY CRD HYDRAULICS FLOW CONTROL is in MANUAL. C11-R600</p> <p>3.0 ADJUST CRD HYDRAULICS FLOW CONTROL output to 100. C11-R600</p> <p>4.0 CLOSE CRD DRIVE PRESS CONTROL VALVE. C11-F003</p> <p>5.0 WHEN any CRD Pump is running, THEN PERFORM the following to Insert all control rods to position 00 concurrently with the remainder of this procedure follows:</p> <p>5.1 DEPRESS AND HOLD the IN TIMER SKIP pushbutton.</p> <p>5.2 SELECT Control Rods not fully inserted.</p>
	BOP	Verify Isolations and Actuators hardcards
	BOP	Inhibit ADS
	BOP	Maintain MSIVs open and bypass ECCS interlocks SPI 2.3
	BOP	When directed Terminate and Prevent ECCS injection – hardcard
	BOP	Start Hydrogen Igniters and Analyzers hardcard
	ATC	Maintain directed Rx Level Band

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 12 of 18

Event Description: 8 - RCIC unisolable Steam Leak → RCIC Isolation Fails

Cue: ARI-H13-P601-21-E2

Time	Position	Applicant's Actions or Behavior
	SRO	Determine reactor is subcritical, then direct a controlled cooldown EOP-01A LPC/P7
	ATC	Commence a controlled cooldown, maintain cooldown < 100°F per hour
	Evaluator	All control rods can be inserted but one. If all control rods are inserted but one, the SRO will transition to EOP-01 and perform a controlled cooldown per EOP-01 RPC-5
	SRO	When all but one control rod is inserted, transition to EOP-1 and direct Reactor Level Control Leg <ul style="list-style-type: none"> • Give a RPV level band of 150-219" Reactor Pressure Control Leg <ul style="list-style-type: none"> • Depressurize the RPV, maintain cooldown < 100°F per hour
	ATC	Maintain directed Rx Level Band
	SRO	Direct a controlled cooldown EOP-01 RPC-5
	ATC	Commence a controlled cooldown, maintain cooldown < 100°F per hour

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 13 of 18

Event Description: 9 - Scram prior to exceeding max safe area temperature

Cue: Alarm H13-P601-21-D2

Time	Position	Applicant's Actions or Behavior
		EOP-03
	Driver	Role play as NLO as directed
	SRO	Upon receipt of the RCIC and/or RWCU room temperature alarms enter EOP-03
	SRO	Direct isolation of RCIC EOP-03 SCC-12
	BOP	Isolate RCIC and notify the SRO that RCIC won't isolate
	SRO	Enter EOP-01 and direct a Rx Scram prior to exceeding Maximum Safe Condition. EOP-03 SCC-16 (Critical Task #1)
	ATC	Scram the Rx. EOP-01 step RC-1 Verify mode switch locked in Shutdown (Critical Task #1)

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 14 of 18

Event Description: 10 - ATWS → Manually insert control rods

Cue: None

Time	Position	Applicant's Actions or Behavior
		EOP-01 EOP-01A ONI-C71-1
	Driver	Role play as NLO as directed
	ATC	Scram the Rx. EOP-01 step RC-1 Verify mode switch locked in Shutdown
	ATC	Notify the SRO that all control rods did not go in on the Scram and ARI
	SRO	Transition from EOP-01 to EOP-01A upon report that all rods did not insert on the Rx Scram and ARI
	SRO	Direct the ATC to Insert control rods per EOP-SPI 1.1-1.7 (Critical Task #2)
	ATC	Insert Control rods using EOP-SPI 1.1-1.7 (Critical Task #2)

Op-Test No.:

Scenario No.: 4 – 0%

Page 15 of 18

2015-01

Event Description: Termination Criteria

Cue:

[illegible]

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 16 of 18

Event Description: Critical Task #1 - With reactor at power and with a primary system discharging into the secondary containment, manually scram the reactor before any area exceeds the maximum safe operating level.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With reactor at power and with a primary system discharging into the secondary containment, manually scram the reactor before any area exceeds the maximum safe operating level.</p> <ol style="list-style-type: none"> <p>Safety Significance:</p> <ul style="list-style-type: none"> Scram reduces to decay heat levels the energy that the RPV may be discharging into the secondary containment. <p>Cues:</p> <ul style="list-style-type: none"> Procedural compliance. Secondary containment area temperature, level, and radiation indication. Field reports. <p>Measured by:</p> <ul style="list-style-type: none"> Observation - With a primary system discharging into secondary containment, a reactor scram is initiated before a maximum safe condition is reached. <p>OR</p> <ul style="list-style-type: none"> Observation - With a primary system discharging into secondary containment, US transitions to EOP-01 and RO initiates scram upon field report that a maximum safe condition has been reached. <p>Feedback:</p> <ul style="list-style-type: none"> Control rod positions. Reactor power decrease.

Op-Test No.:
2015-01

Scenario No.: 4 – 0%

Page 17 of 18

Event Description: Critical Task #2 - With a reactor scram required and the reactor not shutdown, take action to reduce power by initiating ARI to cause control rod insertion.

Cue: None

Time	Position	Applicant's Actions or Behavior
		<p>With reactor scram required and the reactor not shutdown, initiate action to reduce power by inserting control rods.</p> <ol style="list-style-type: none">1. Safety Significance:<ul style="list-style-type: none">• Shutting down reactor can preclude failure of Containment or equipment necessary for the safe shutdown of the plant.2. Cues:<ul style="list-style-type: none">• Procedural compliance.3. Measured by:<ul style="list-style-type: none">• Control rod insertion commenced in accordance with Section 1.0 of EOP-SPI's.4. Feedback:<ul style="list-style-type: none">• Reactor Power trend.• Control Rod indication.

Op-Test No.:

Scenario No.: 4 – 0%

Page 18 of 18

2015-01

Procedures to erase/clean

Cue: None

Time	Position	Applicant's Actions or Behavior
		ARI-H13-P970-1-C5
		ARI-H13-P800-2-F5
		ARI-H13-P680-06-D2
		ARI-H13-P680-09-D1
		ARI-H13-870-7-G3
		ARI-H13-P601-21-D2 & E2
		SOI-G33 6.3
		SOI-G41 7.4
		SOI-R13 7.1
		SOI-C11 RCIS 7.25
		EOP-SPI-1.1 - 1.7
		EOP-SPI-2.3
		IOI-2 4.3
		TS 3.6.3.3
		TS 3.3.1.1
		Hardcards
		SRO oversight checklist
		E Plan charts