

PMTurkeyCOLPEm Resource

From: Comar, Manny
Sent: Monday, July 06, 2015 1:22 PM
To: TurkeyCOL Resource
Subject: FW: Updated FSAR Matrix - 6/18
Attachments: 20150618_ASER_FSAR_CHAP_Review_Matrix.docx

From: Comar, Manny
Sent: Thursday, June 18, 2015 9:28 AM
To: Candelario, Luisette; Heeszel, David; Karas, Rebecca; Patel, Pravin; Plaza-Toledo, Meralis; Seber, Dogan; Stieve, Alice; Thomas, Vaughn; Walsh, Lisa; Xi, Zuhan; Xu, Jim
Cc: Comar, Manny; Burkhardt, Lawrence; Wunder, George
Subject: FW: Updated FSAR Matrix - 6/18

The latest status of information related to Turkey Point Unit 6 and 7

From: Franzone, Steve [<mailto:Steve.Franzone@fpl.com>]
Sent: Thursday, June 18, 2015 9:03 AM
To: Comar, Manny
Cc: Maher, William; Burski, Raymond
Subject: RE: Updated FSAR Matrix - 6/18

Clarified a few entries in the table and updated matrix.

Thanks

Steve Franzone

NNP Licensing Manager - COLA

"What is the use of living, if it be not to strive for noble causes and make this muddled world a better place for those who will live in it after we have gone." Winston Churchill

561.694.3209 (office)

754.204.5996 (cell)

"This transmission is intended to be delivered only to the named addressee(s) and may contain information that is confidential and /or legally privileged. If this information is received by anyone other than the named addressee(s), the recipient should immediately notify the sender by E-MAIL and by telephone (561.694.3209) and permanently delete the original and any copy, including printout of the information. In no event shall this material be read, used, copied, reproduced, stored or retained by anyone other than the named addressee(s), except with the express consent of the sender or the named addressee(s).

From: Franzone, Steve
Sent: Wednesday, June 17, 2015 3:23 PM
To: Mr. Manny Comar (manny.comar@nrc.gov)
Cc: Maher, William; Burski, Raymond
Subject: Updated FSAR Matrix - 6/17

Manny

Here is the today's update for the FSAR matrix.

- Dr. Eberli Questionnaire is now in the electronic reading room (separate email sent earlier)
- RAI 2.5.4-27 ITAAC revision in progress to address extended drilling zone and to narrow shear wave velocity acceptance criteria

- Revised ITAACs for RAIs 2.5.4-31,32, & 33 are in final review
- RAI 2.5.4-26 target response date has changed to 7/15/2015 due to additional analysis.

Please let me know if you have any questions.

Thanks

Steve Franzone

NNP Licensing Manager - COLA

"What is the use of living, if it be not to strive for noble causes and make this muddled world a better place for those who will live in it after we have gone." Winston Churchill

561.694.3209 (office)

754.204.5996 (cell)

"This transmission is intended to be delivered only to the named addressee(s) and may contain information that is confidential and /or legally privileged. If this information is received by anyone other than the named addressee(s), the recipient should immediately notify the sender by E-MAIL and by telephone (561.694.3209) and permanently delete the original and any copy, including printout of the information. In no event shall this material be read, used, copied, reproduced, stored or retained by anyone other than the named addressee(s), except with the express consent of the sender or the named addressee(s).

Hearing Identifier: TurkeyPoint_COL_Public
Email Number: 1040

Mail Envelope Properties (cd2ed32e556a416c8d522ca3769b1571)

Subject: FW: Updated FSAR Matrix - 6/18
Sent Date: 7/6/2015 1:21:53 PM
Received Date: 7/6/2015 1:21:54 PM
From: Comar, Manny

Created By: Manny.Comar@nrc.gov

Recipients:
"TurkeyCOL Resource" <TurkeyCOL.Resource@nrc.gov>
Tracking Status: None

Post Office: HQPWMSMRS05.nrc.gov

Files	Size	Date & Time
MESSAGE	3217	7/6/2015 1:21:54 PM
20150618_ASER_FSAR_CHAP_Review_Matrix.docx		49722

Options
Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:

ASER FSAR CHAPTER REVIEW STATUS MATRIX

FSAR Chapter	Safety Eval. Received Date	Associated ML#	Open Items/Remaining Actions to Complete Safety Evaluation
1			Hold for open chapters 1. COD date changes to June 2027 (Unit 6) & June 2028 (Unit 7)(Rev. 7)-FPL
2			1. RAIs& revisions for 2.5.1 (Separate sheet attached) 2. RAIs & revisions for 2.5.4 (Separate sheet attached) 3. Provide source of equation & /constants in FSAR Sec 2.2.3.1.1.7 – Complete
3			1. Provide calculations associated with Hurricane Missile RAI 3.5.3-34 – Calculations are available at WEC Office in Rockville. 2. NRC Audit: Week of June 22 nd , 2015
4	05/08/2013		No Open Items
5	05/06/2014		No Open Items
6			1. ISG-11Hydrogen Venting – Generic response will followafter Duke-Levy submittal (FPL) Impacts Part 2, FSAR (Ch. 6), Part 10, ITAAC 2. ISG-11 MCR Dose – Generic response will follow after Duke-Levy submittal (FPL) Impacts Part 2, FSAR (Ch. 1, 3, 6, 7, 9, 11,12, 14, 15), Part 4, Tech. Specs, Part 7, Exemptions (Tier 1 changes), Part 10, ITAAC 3. ISG-11 MCR Heat-up – Generic response will follow after Duke-Levy submittal (FPL) Impacts Part 2, FSAR (Ch. 3, 6, 7, 9, 14), Part 4, Tech. Specs. 4. ISG-11 Condensate Return Header– Generic response will follow after Duke-Levy submittal (FPL) Impacts Part 2, FSAR (Ch. 1, 3, 5, 6, 14,16, 19), Part 4, Tech. Specs, Part 7, Exemptions (Tier 1 changes), Part 10, ITAAC
7	05/08/2013		No Open Items
8			SE in review
9			
10	05/06/2014		No Open Items
11			1. Received RAI 11.02-08 (6/26, FPL) 2. Inconsistent with Standard Response (11.4, Solid Waste) – Verify Review Staff accepts.
12			SE in Final Review
13			1. Update SNMPPP & Chap. 13 Table based on existing site(July, FPL)
14	10/03/2013	ML13207A396 ML13207A381 ML12262A163	No Open Items
15	07/23/2013	ML13074A087 ML13074A076 ML12262A193	No Open Items

ASER FSAR CHAPTER REVIEW STATUS MATRIX

16	05/08/2013		No Open Items
17	07/24/2013	ML13074A125 ML13074A108 ML12262A238	No Open Items
18	07/24/2013	ML13101A081 ML13101A063 ML12262A247	No Open Items
19			Hold for open chapters
20 Fukushima			<ol style="list-style-type: none"> 1. SFP Lic. Condition maybe revised by NRC 2. Mitigative Strategies Lic. Condition for -maybe revised/ 2 years is acceptable to FPL (NRC/FPL)
LEVY /APOG Issues			<ol style="list-style-type: none"> 1. Mitigating Strategies for Beyond Design Basis External Events in support of Fukushima NTTF requirements. Follow Levy submittal. (July, FPL)
MISC Issues			<ol style="list-style-type: none"> 1. NSIR Site visit? 2. Identify CCS Freshening Impact, if any(Hold for final Admin Order)-FPL

ASER FSAR CHAPTER REVIEW STATUS MATRIX

2.5.1 Response Schedules (eRAI 7804)			
RAI	Response Approach	Target Response Date	Actual Response Date
02.05.01-34	<ul style="list-style-type: none"> Address new information in Kula (2014) paper and other published authors Conduct SSHAC Conduct seismic hazard sensitivity study Provide discussion in the response to RAI *Target Early submittal date is 7/10/2015	07/15/2015*	
Supporting Information	<ul style="list-style-type: none"> Place SSHAC Questionnaire examples and list of experts contacted/to be contacted in electronic reading room 	04/13/15	Met
Supporting Information	<ul style="list-style-type: none"> Place preliminary SSHAC Study Results in electronic reading room 	04/23/15	Met
Supporting Information	<ul style="list-style-type: none"> Place SSHAC Study results in electronic reading room 	04/30/15	Met
Supporting Information	<ul style="list-style-type: none"> Place final SSHAC Questionnaire for Dr. Eberli in electronic reading room *awaiting final review & approval by Dr. Eberli	06/17/15*	Met
Supporting Information	<ul style="list-style-type: none"> Place PHSA sensitivity calculation for Santaren Anticline in electronic reading room 	06/12/15	Met
02.05.01-35	<ul style="list-style-type: none"> Update Phase 2 Earthquake Catalog to include smaller Cuba earthquakes Provide figures and discussion in the response to RAI 	06/09/2015	Early (1 day)
Supporting	<ul style="list-style-type: none"> Place updated Phase 2 Earthquake Catalog (Calculation #74) in electronic reading room 	04/23/15	Early (1 week)
02.05.01-36	<ul style="list-style-type: none"> Address new information in Cunningham et al. (2012), and related literature Provide discussion in the response to RAI Include new figure 	05/22/2015	Early (3 days)
02.05.01-38 Issued 6/16/15	<ul style="list-style-type: none"> Address an additional tectonic feature No additional analysis is anticipated 	7/16/2015	
02.05.01-37	<ul style="list-style-type: none"> Address information in Klimchouk,(2009) and other related literature Provide discussion in the response to RAI Include new figure 	05/22/2015	Early (3 days)
02.05.01-39 Issued 6/16/15	<ul style="list-style-type: none"> Revised figures 	7/16/2015	

ASER FSAR CHAPTER REVIEW STATUS MATRIX

2.5.4 Response Schedules (eRAI 7811)			
RAI	Response Approach	Target Response Date	Actual Response Date
02.05.04-26	<ul style="list-style-type: none"> Grout Layout (previously Geophysical survey vendor) specifies the critical void size for detection Perform static and dynamic finite element analysis to determine impact of critical void size on NI stability Include ITAAC for acceptance criteria on voiding beneath the NI <p>*Target Early submittal date is 7/10/2015</p>	06/17/2015 Revised Date 7/15/2015*	
02.05.04-27	<ul style="list-style-type: none"> Provide discussion in response to RAI on grout inspection and testing Include ITAAC for shear wave velocity 	04/30/2015	Early (1 day)
02.05.04-27 Revision	<ul style="list-style-type: none"> Revise ITAAC to address extended drilling zone and to narrow shear wave velocity acceptance criteria Revise ITAAC based on feedback from NRC at Public meeting held on 6/9/15 <p>*Target Early submittal date is 7/10/2015</p>	7/15/2015*	
02.05.04-28	<ul style="list-style-type: none"> Provide reasoning for why lower blow counts in the initial investigation Include corrected and measured blow count figures from presentation in FSAR 	04/07/15	Late (3 days-original target prior to schedule ltr)
02.05.04-29	<ul style="list-style-type: none"> Provide clarification of engineering parameters or engineering analyses that are developed based on and/or not based on the overall pool of "SPT N" values in the RAI response Add additional detail in the FSAR 	04/17/15	Met
02.05.04-30	<ul style="list-style-type: none"> The results of a sensitivity analysis of the uniformity calculation with LB parameters for one half and UB parameters for the other half will be provided in the RAI response 	04/17/15	Met
Supporting Calculation	<ul style="list-style-type: none"> Place sensitivity analysis calculation in electronic reading room 	04/17/15	Met
02.05.04-31	<ul style="list-style-type: none"> Provide ITAAC for fill concrete 	04/10/15	Met
02.05.04-31 Revision	<ul style="list-style-type: none"> Revise ITAAC based on feedback from NRC at Public meeting held on 6/9/15 	06/29/2015	
02.05.04-32	<ul style="list-style-type: none"> RAI response to provide information on the available amount of onsite Category I fill available Include ITAAC for onsite backfill compaction. Include ITAAC for offsite backfill compaction Include ITAAC for offsite backfill chemical properties 	04/24/15	Early (1 week)
02.05.04-32 Revision	<ul style="list-style-type: none"> Revise ITAAC based on feedback from NRC at Public meeting held on 6/9/15 	06/29/2015	
02.05.04-33	<ul style="list-style-type: none"> RAI response to provide ITAAC for fill 	04/29/15	Early (2 days)

ASER FSAR CHAPTER REVIEW STATUS MATRIX

02.05.04-33 Revision	• Revise ITAAC based on feedback from NRC at Public meeting held on 6/9/15	06/29/2015	
02.05.04-34	• RAI response to provide info on Mechanically Stabilized Earth (MSE) wall	03/20/15	Met
02.05.04-35	• RAI response to demonstrate the analysis is extremely conservative and factors of safety are actually higher	04/27/15	Met
02.05.04-36	• RAI response to provide a sensitivity analysis of the settlement hand calculation. The 3D finite element model analysis will be performed to consider lower bound properties for all layers.	04/30/2015	Early (1 day)
Supporting Calculation	• Place sensitivity and 3D finite element model analyses in electronic reading room (to extent possible)	04/30/15	Met
02.05.04-37	• Provide additional details similar to those in the Levy COL Application.	04/09/15	Late (1 day-original target prior to schedule ltr)

Chapter 19 Site Specific Seismic Margin Analysis (voluntary response)			
	Response Approach	Target Response Date	Actual Response Date
FSAR Subsection 19.55.6.3	• Provide voluntary response with FSAR mark-ups for FSAR Subsection 19.55.6.3	05/21/2015	Early (2 days)
Supporting Calculation	• Place Site Specific Seismic Margin Analysis in electronic reading room	04/17/15	Met