

Duke Power Company  
Oconee Nuclear Station

**ATTACHMENT 2**

Remove Page

4.4-8

Insert Page

4.4-8

8901180254 881222  
PDR ADOCK 05000269  
P PDR

TABLE 4.4-1  
LIST OF PENETRATIONS WITH 10CFR50,  
APPENDIX J TEST REQUIREMENTS

PENETRATION NUMBER	SYSTEM	TYPE A TEST SYSTEM CONDITION	LOCAL LEAK TEST	REMARKS
22	LPSW from RC Pump motors and lube oil coolers outlet	Not Vented	Type C	Note 7b
23	RC Pump seal injection	Not Vented	Type C	Note 5, 7d, 9
24	RB H <sub>2</sub> Analyzer Train A	Note 1	Type C	Note 7c
25	OTSG B Feedwater line	Not Vented	None required	Note 5
26	OTSG A Main steam line	Not Vented	None required	Note 5, MS Stop valve leak test performed
27	OTSG A Feedwater line	Not Vented	None required	Note 5
28	OTSG B Main steam line	Not Vented	None required	Note 5, MS Stop valve leak test performed
29	Quench tank drain line	Note 1	Type C	Note 3, 7b, 9
30 31 32	LPSW for RB Cooling units inlet line	Not Vented	None required	Note 5
33 34 35	LPSW for RB cooling units outlet line	Not Vented	None required	Note 5