

Table 9-1
Process Building Area Monitor Wells to be Abandoned

Well	Site Area	Formation	Date Installed	Screened Interval (BGS)		TD BGS (ft.)
				Top	Bottom	
1319A-1	E of U Building	Sandstone A	3/25/2003	25.00	39.50	40.00
1319A-2	E of U Building	Sandstone A	3/25/2003	24.50	39.50	40.00
1319A-3	E of U Building	Sandstone A	4/9/2003	29.50	39.50	40.00
1319B-2	E of U Building	Sandstone B	4/1/2003	65.00	79.50	80.00
1319B-5	E of U Building	Sandstone B	7/9/2003	67.00	81.50	82.00
1319C-1	E of U Building	Sandstone C	3/26/2003	105.00	119.50	120.00
1319C-2	E of U Building	Sandstone C	7/17/2003	105.00	119.50	120.00
1319C-3	E of U Building	Sandstone C	7/14/2003	101.00	116.00	116.50
1322	SW of BA #2	Sandstone A	1/26/1989	25.00	35.00	38.80
1323	SW of BA #2	Sandstone C	2/14/1989	116.80	126.80	129.60
1326	E of U Building	Sandstone A	2/16/1989	32.30	42.30	45.10
1327B	W of U Building	Sandstone A	3/20/1989	39.00	49.00	51.80
1328	SE of U Building	Sandstone C	3/9/1989	125.00	135.00	137.80
1329	SE of U Building	Sandstone A	3/10/1989	35.00	45.00	48.00
1330	S of U Building	Sandstone A	3/10/1989	28.70	38.70	41.50
1332	NE of BA #2	Sandstone C	3/13/1989	106.00	116.00	118.00
1333	NE of BA #2	Sandstone A	3/12/1989	22.00	32.00	35.00
1334	W of 1206 Drainage	Sandstone A	3/12/1989	10.00	20.00	22.80
1349	W of 1206 Drainage	Sandstone A	4/10/2003	11.50	26.00	26.50
1374	ESE of U Building	Sandstone A	11/7/2014	30.22	40.22	44.00
1375	ESE of U Building	Sandstone A	11/5/2014	32.85	42.85	47.00
1376	ESE of U Building	Sandstone A	11/5/2014	25.36	40.36	44.00
1380	SE of BA #2	Sandstone A	11/7/2014	24.88	39.88	43.00