



ARGOS

509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

REV'S IN 84
 REV'S START NA
 REV'S OUT 165
 TIME START 1:00
 TIME STOP 1:05
 TOTAL TIME 62 min

Flow = 24"
 Temp = 78°F

Tank 18

21

JK NO. 032968

Received by
 Terry L
 4-3-12

Plant: ARGOS JACKSON 377
 Truck Number Batch User
 0812 jfleisch

Disp Ticket Num
 37719198

Ticket ID
 0

Time Date
 12:02 4/3/12

Load Size Mix Code
 8.00 CYDS20JNF033

Returned Mix Qty

Seq Load ID
 W1 23

Mix: LP#8-16

3 Mins 44 Secs

Customer: SAVANNAH RIVER
 REMEDIATION LLC

PO: SRR6335-11

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	1010.0 lb	1.00%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2900 lb	-0.14%			
SAND1	NATURAL SAND	1790 lb	15259 lb	15320 lb	0.40%	6.56% A	113 gl	
8STONE	8 STONE	800 lb	6556 lb	6620 lb	0.98%	2.43% M	19 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
SLAG	SLAG	210.0 lb	1680.0 lb	1675.0 lb	-0.30%			
3TRACCEL	ADVA 575	40.00 oz	160.00 oz	160.00 oz	0.00%			
STABILI	RECOVER	7.00 oz	28.00 oz	30.00 oz	7.14%			
WATER3	WATER	100.00 %	248.83 gl	250.00 gl	0.47%		250.00 gl	

EXP 958 330026

4/3/12

Actual	Design	Water/Cement	Design	Actual	Manual
Load 29623 lb	Design W/C: 0.580	Water/Cement: 0.580 T	Design 388.0 gl	Actual 381.8 gl	Manual 12:02:13
Slump: 4.00 In	Water In Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water: -1.0 gl /	To Add: 6.2 gl

MIXER B: 1 Mixed 0 of 60 Sec.

4/3/12



ARGOS

509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

TK19 #14

⊕ Test Load

JK NO. 034998

Truck 0772	Driver 048368	User dsellers	Disp Ticket Num 37720285	Ticket ID 0	Time 8:52	Date 5/1/12
Load Size 8.00 CYDS	Mix Code 20JNF033	Returned	Qty	Mix Age	Seq W1	Load ID 14

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	990.0 lb	-1.00%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2910 lb	0.21%			
SAND1	NATURAL SAND	1790 lb	15059 lb	15060 lb	0.01%	5.16% A	89 gl	
STONE	STONE	800 lb	6503 lb	6560 lb	0.88%	1.61% M	12 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
SLAG	SLAG	210.0 lb	1680.0 lb	1695.0 lb	0.89%			
STRACCEL	ADVA 575	40.00 oz	160.00 oz	160.00 oz	0.00%			
STABILIZ	RECOVER	7.00 oz	28.00 oz	30.00 oz	7.14%			
WATER3	WATER	100.00 %	275.13 gl	275.00 gl	-0.05%		275.00 gl	

EXP 958 330 a (D) 5-1-12

Actual	Num Batches: 1	Manual	8:52:32
Load 29522 lb	Design W/C: 0.580	Water/Cement: 0.579 T	Design 388.0 gl
Slump: 4.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water: -1.5 gl / CYC
		Actual 376.0 gl	To Add 12.0 gl

MIXER B: 1 Mixed 0 of 60 Sec.

REVS IN	86
REVS START	155
REVS OUT	177
TIME START	957
TIME STOP	1004
TOTAL TIME	72 1/2 AGTS 5/1/12

Amel B. Ashwood 5/1/2012

W/E Selh 5-1-12

⊕ INFO ONLY 26"
LOAD TEST FLOW 26.5"
@ 78 DEG.
CMA 5-1-12

REVS IN 62
REVS START 80
TIME START 1213
TIME OUT 1219
REVS OUT 100
TOTAL TIME 48

INFO 27 1/2"

#14

TANK 19

RECORD TEST 27" @ 86°F

and J. Sherwood 5-15-12

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
0825	003036	dsellers	37720753	0	11:31	5/15/12
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CYDS	20JNF033				W1	17

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	990.0 lb	-1.00%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2910 lb	0.21%			
SAND1	NATURAL SAND	1790 lb	15292 lb	15180 lb	-0.73%	6.79% A	116 gl	
STONE	STONE	800 lb	6492 lb	6480 lb	-0.19%	1.44% M	11 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
SLAG	SLAG	210.0 lb	1690.0 lb	1690.0 lb	0.60%			
STRACCEL	ADVA 575	40.00 oz	160.00 oz	160.00 oz	0.00%			
STABILIZ	RECOVER	7.00 oz	28.00 oz	30.00 oz	7.14%			
WATER3	WATER	100.00 %	248.47 gl	249.00 gl	0.21%		249.00 gl	

Exp 958 330 02 5-15-12

Actual	Num Batches:	1					Manual	11:31:58
Load	Design W/C:	0.580	Water/Cement:	0.579 T	Design	388.0 gl	Actual	375.7 gl
Slump:	4.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.5 gl /	To Add:
							CYC	12.3 gl

B: 1 Mixed 0 of 60 Sec.

W/E 5-15-12



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

#14
TK. 18

REVS IN	74
REVS START	272
REVS OUT	299
TIME START	11:12
TIME STOP	11:18
TOTAL TIME	69

JK NO.035212

am I H. Howard 6/5/12

Truck	Driver	User	Disp Ticket	Num	Ticket ID	Time	Date
0516	063650	dsellers	37721438		0	10:09	6/5/12
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
8.00 CYDS	20JNF033				W1	24	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	990.0 lb	-1.00%			
FLYASH	CLASS F ASH	363 lb	2904 lb	2900 lb	-0.14%			
SAND1	NATURAL SAND	1790 lb	15068 lb	15040 lb	-0.19%	5.22% A	89 gl	
STONE	8 STONE	800 lb	6479 lb	6540 lb	0.95%	1.23% M	10 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
SLAG	SLAG	210.0 lb	1680.0 lb	1685.0 lb	0.30%			
STRACCEL	ADVA 575	40.00 oz	160.00 oz	160.00 oz	0.00%			
STABILIZ	RECOVER	7.00 oz	28.00 oz	30.00 oz	7.14%			
WATER3	WATER	100.00 %	276.91 gl	276.00 gl	-0.33%		276.00 gl	

Actual	Load	29470 lb	Design W/C:	0.580	Water/Cement:	0.581	T	Design	388.0 gl	Actual	375.0 gl	Manual	10:09:23
Slump:	4.00 in	Water In Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.5 gl /	CYC	To Add:	13.0 gl			

MIXER B: 1 Mixed 0 of 60 Sec.

+ 30 REV INFO: 27.5"

TEST LOAD FLOW: 28"@82 DEG.
QMA 6-5-12

6/5/12

6/5/12



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

(#2) R-1
dm 4-26-12

JK NO. 034159

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
0516	003057	dsellers	37720144	0	7:41	4/26/12
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CYDS	20JNF033				W1	2

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	1000.0 lb	0.00%			
FFLYASH	CLASS F ASH	383 lb	2304 lb	2305 lb	0.03%			
SAND1	NATURAL SAND	1730 lb	19391 lb	19260 lb	-0.65%	7.20% A	123 gl	
8STONE	8 STONE	800 lb	6516 lb	6580 lb	0.97%	1.82% M	14 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
SLAG	SLAG	210.0 lb	1680.0 lb	1685.0 lb	0.30%			
STRACOEL	ADVA 575	40.00 oz	160.00 oz	160.00 oz	0.00%			
STABILIZ	RECOVER	7.00 oz	28.00 oz	30.00 oz	7.14%			
WATER3	WATER	100.00 %	242.50 gl	243.00 gl	0.20%		243.00 gl	

Actual	Num Batches:	1	Manual	7:41:58					
Load	29470 lb	Design W/C: 0.580	Water/Cement: 0.579 T	Design	388.0 gl	Actual	379.9 gl	To Add	8.1 gl
Slump:	4.00 in	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.0 gl /	CYC		

B: 1 Mixed 0 of 60 Sec.

REVS IN

40

REVS START

REVS OUT

TIME START

TIME STOP

TOTAL TIME

dyk sel 4-26-12
REJECTED LOAD
INFO ONLY 22 1/2"
after adding 8 GAL.
30 REVS.
dm 4-26-12



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

~~#3~~ (R-2)
dma 4-26-12

JK NO. 034161

Truck ~~0623-0653~~ 6-24-12

Driver 003055 User dsellers Disp Ticket Num 37720146 Ticket ID 0 Time 8:15 Date 4/26/12
Load Size 8.00 CYDS Mix Code 20JNF033 Returned Qty Mix Age Seq W1 Load ID 4

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE VII CEMENT	125.0 lb	1000.0 lb	990.0 lb	-1.00%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2905 lb	0.03%			
SAND1	NATURAL SAND	1790 lb	19194 lb	19120 lb	-0.49%	8.10% A	104 gl	
STONE	STONE	800 lb	6916 lb	6480 lb	-0.56%	1.82% M	14 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
SLAG	SLAG	210.0 lb	1680.0 lb	1685.0 lb	0.30%			
STRACOEL	ADVA 575	40.00 oz	160.00 oz	160.00 oz	0.00%			
STABILIZ	RECOVER	7.00 oz	28.00 oz	30.00 oz	7.14%			
WATER2	WATER	100.00 %	261.28 gl	261.00 gl	-0.11%		261.00 gl	

Actual	Num Batches:	1	Manual	8:19:09
Load 29370 lb	Design W/C: 0.580	Water/Cement: 0.580 T	Design 388.0 gl	Actual 379.1 gl To Add 8.9 gl
Slump: 4.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water: -1.0 gl /	CYC

B: 1 Mixed 0 of 60 Sec.

REVS IN

58

REVS START

REVS OUT

TIME START

TIME STOP

TOTAL TIME

dyk sell 4-26-12
INFO ONLY 22"
INFO ONLY 22-5
WITH 8 GAL ADDED
DMA 4-26-12
REJECTED LOAD

REVS IN 87
REVS START
REVS OUT
TIME START
TIME STOP
TOTAL TIME

REJECTED
LOAD

R-1

~~# 15~~ 5-22-12
 TK.19

Truck	Driver	User	Disp Ticket	Num	Ticket ID	Time	Date
0821	003058	dsellers	37720968	0		9:06	5/22/12
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
8.00	CYDS	20JNF033			W1	23	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	1000.0 lb	-0.31%			
FLYASH	CLASS F ASH	363 lb	2504 lb	2895 lb	-0.31%			
SAND1	NATURAL SAND	1790 lb	15297 lb	15300 lb	0.02%	5.92% A	117 gl	
STONE	STONE	800 lb	5523 lb	5520 lb	-0.04%	1.92% M	15 gl	
WATER1	CITY WATER	48.50 gl	0.00 gl	0.00 gl				
SLAG	SLAG	210.0 lb	1680.0 lb	1685.0 lb	0.30%			
STRACCEL	ADVA 575	40.00 oz	160.00 oz	160.00 oz	0.00%			
STABU2	RECOVER	7.00 oz	28.00 oz	30.00 oz	7.14%			
WATER3	WATER	100.00 %	244.24 gl	244.00 gl	-0.10%		244.00 gl	

EXP 958 330.02 5-22-12

Actual	Design	Water/Cement	Design	Actual	Manual	9:06:28
Load	29458 lb	0.580	368.0 gl	375.8 gl	To Add:	12.2 gl
Slump	4.00 in	Water In Truck	0.0 gl	Trim Water:	-1.5 gl	CYC

B: 1 Mixed 0 of 60 Sec.

5-22-12

+30 INFO = 28.5" + 60R INFO: 28"

LOAD TEST FLOW 29.5"

REJECTED LOAD
 FOR TEST FLOW
 GREATER THAN 28"
 5-22-12



ARGOS

509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

~~#18~~ R-1
TK.18 CMA
6.6-12

JK NO.035284

REVS IN 74
REVS START
REVS OUT
TIME START
TIME STOP
TOTAL TIME

REJECTED FOR
LOAD FOR
EXCESS SLUMP
28.5" CMA 6.6.12

Truck	Driver	User	Disp Ticket	Num	Ticket ID	Time	Date
0665	003041	dsellers	37721507	0		10:50	6/6/12
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
8.00	CYDS 20JNF033				W1	26	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wet
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	1010.0 lb	1.00%			
FFLYASH	CLASS F ASH	353 lb	2904 lb	2905 lb	0.03%			
SAND1	NATURAL SAND	1790 lb	15229 lb	15160 lb	-0.45%	6.35% A	108 gl	
8STONE	8 STONE	800 lb	6561 lb	6640 lb	1.20%	2.52% M	20 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
SLAG	SLAG	210.0 lb	1680.0 lb	1680.0 lb	0.00%			
STRACCEL	ADVA 575	40.00 oz	160.00 oz	160.00 oz	0.00%			
STABILIZ	RECOVER	7.00 oz	28.00 oz	30.00 oz	7.14%			
WATER3	WATER	100.00 %	247.74 gl	249.00 gl	0.51%		249.00 gl	

EXP 958 320 025

Actual	Design	Manual	10:50:54
Load 29485 lb	Design 388.0 gl	Actual 377.0 gl	To Add 11.0 gl
Slump 4.00 in	Design 0.0 gl / Load	Actual -1.5 gl /	CYC

MIXER B: 1 Mixed 0 of 60 Sec.

+30 INFO: 29.5" + 10 min SETTING

TEST LOAD FLOW: 28.5"
CMA 6.6-12

6/6/12

Qm