

ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 9005020083 DOC. DATE: 90/04/17 NOTARIZED: NO DOCKET #
 FACIL: 50-244 Robert Emmet Ginna Nuclear Plant, Unit 1, Rochester G 05000244
 AUTH. NAME AUTHORITY AFFILIATION
 MECREDY, R.C. Rochester Gas & Electric Corp.
 RECIP. NAME RECIPIENT AFFILIATION
 JOHNSON, A.R. Project Directorate I-3

SUBJECT: Advises that no interlocks are required for RHR valves MOV 701 & MOV 720 at plant, per NRC SER for SEP Topic V-11.B.

DISTRIBUTION CODE: AE01D COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2
 TITLE: Correspondence re SEP Topics

NOTES: License Exp date in accordance with 10CFR2, 2.109 (9/19/72). 05000244

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	JOHNSON, A	1 1		
INTERNAL:	NUDOCS-ABSTRACT	1 1	OGC/HDS2	1 1
	REG-FILE 01	1 1		
EXTERNAL:	LPDR	1 1	NRC PDR	1 1
	NSIC	1 1		

Allen Johnson

NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK, ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTR 7 ENCL 70

m R/4


(The following information was obtained from the records of the Department of Social Services, New York City.)

10

Figure 1. The effect of the concentration of the *Agrobacterium* suspension on the transformation efficiency of *Agrobacterium* strains. The number of transformed cells was determined by the number of colonies obtained on the selective medium. The results are the mean of three independent experiments. Error bars represent the standard deviation.



ROCHESTER GAS AND ELECTRIC CORPORATION • 89 EAST AVENUE, ROCHESTER, N.Y. 14649-0001



April 17, 1990

TELEPHONE
AREA CODE 716 546-2700

U.S. Nuclear Regulatory Commission
Document Control Desk
Attn: Allen R. Johnson
Project Directorate I-3
Washington, D.C. 20555

Subject: Lack of Interlocks on RHR Valves MOV 701 and MOV 720
R.E. Ginna Nuclear Power Plant
Docket No. 50-244

Dear Mr. Johnson:

In the NRC's Safety Evaluation Report for SEP Topic V-11.B, "RHR Interlock Requirements", dated September 29, 1981, it was determined that the lack of interlocks on RHR MOVs 701 and MOVs 720 was acceptable. Several reasons were stated for this, as follows:

- The RHR valves are designed such that they are physically unable to open against a differential pressure greater than 500 psi
- By administrative procedure, the RHR valves are key-locked closed, with power removed
- A relief valve, set at 600 psig, is available in the RHR system.

In the course of RG&E's implementation of our MOV testing program, using the guidance of Generic Letter 89-10, it has been determined that MOVs 701 and 720 will open against a differential pressure of greater than 500 psi.

Nonetheless, RG&E considers that, with the present arrangement, no interlocks are required for these valves. In order for a potential overpressurization of the RHR system to occur, the following set of failures would have to occur: (Note: a schematic of the RHR system is shown on UFSAR Figure 5.4-7.)

1. Power would have to be deliberately restored at the breaker, in violation of procedure A-52.2
2. The key-locked switch would have to be enabled, and the valve opened, in violation of normal alignment procedures
3. The interlocked in-board valves (MOV 700 or MOV 721) would have to fail to allow significant leakage. This is considered of low probability, since these valves are in the Ginna Pump and Valve Inservice Testing Program, and are leak-tested on an annual basis using procedure PT-8.

9005020083 900417
PDR ADCK 05000244
P PDC

Cont No
P 340 956 858

AEol
1/0 *Add: Allen Johnson* *4/1*

4...Relief valve RV-203, with a capacity of 70,000 lb/hr, would have to fail. This relief valve has been tested annually (RSSP-12) for seat leakage and setpoint verification.

Thus, it is considered that the capability of MOVs 701 and 720 to open against a differential pressure of greater than 500 psi, without the availability of interlocks on these valves, remains acceptable, and does not have a significant implication for public health and safety.

This information will be reflected in the next revision of the Ginna Station UFSAR.

Very truly yours,



Robert C. Mecredy
Division Manager
Nuclear Production

GJW\099

xc: Mr. Allen R. Johnson (Mail Stop 14D1)
Project Directorate I-3
Washington, D.C. 20555

U.S. Nuclear Regulatory Commission
Region I
475 Allendale Road
King of Prussia, PA 19406

Ginna Senior Resident Inspector