

ARIZONA



PUBLIC SERVICE COMPANY

P. O. BOX 21666 • PHOENIX, ARIZONA 85036

December 17, 1980
ANPP-16910-BSK/JAR



U. S. Nuclear Regulatory Commission
Region V
Walnut Creek Plaza - Suite 202
1990 North California Boulevard
Walnut Creek, California 94596

Attention: Mr. G. S. Spencer, Chief
Reactor Construction and
Engineering Support Branch

Subject: NRC Resident Inspection of September 8-30, 1980
File: 80-019-026
D.4.33.2

Dear Sir:

This letter refers to the Inspections conducted by Mr. L. E. Vorderbrueggen during the period of September 8-30, 1980, as documented in your letter of November 21, 1980, of activities authorized by the Nuclear Regulatory Commission (NRC) Construction Permit Nos. CPPR-141, 142 and 143.

During this Inspection, one (1) item of noncompliance was identified. Our response to this item of noncompliance (Severity Level 5 Violation (Supplement II)) is presented in the enclosed Attachment A.

Very truly yours,

E. E. Van Brunt, Jr.
APS Vice President
Nuclear Projects
ANPP Project Director

EEVBJr/BSK:skc

Attachment

cc: D. B. Fasnacht
R. L. Robb
J. M. Allen
A. C. Rogers
B. S. Kaplan
W. E. Ide
A. C. Gehr
W. H. Wilson
W. J. Stubblefield
R. L. Patterson
R. M. Grant
D. R. Hawkinson

8103050759

80-17



ATTACHMENT A

Docket No. 50-528
Construction Permit No. CPPR-141

Notice of Violation

As a result of the Inspection on September 24, 1980, and in accordance with the Interim Enforcement Policy, 45 FR 66754 (October 7, 1980), the following violation was identified:

10CFR50, Appendix B, Criterion V, Instructions, Procedures and Drawings, as implemented PSAR Section 17.1A.5, requires that activities affecting quality be accomplished in accordance with instructions, procedures or drawings appropriate to the circumstances.

Paragraph 8.11 of the Constructor-Engineer's Work Plan Procedure/Quality Control Instruction No. 28.0, entitled "Maintenance of Materials and Equipment" requires that motor-operated valves be maintained according to the manufacturer's instructions.

Contrary to the above, as of September 24, 1980, the motor operators of isolation valves installed at Unit 1 in the main steam and feedwater systems were not undergoing the periodic inspections and maintenance prescribed by the manufacturer.

This is a Severity Level 5 violation (Supplement II).


Response

Corrective Steps Which Have Been Taken

Subsequent to the Finding, the Unit 1 motor operators of the isolation valves in the main steam and feedwater systems were immediately cleaned and covered per the manufacturer's requirements.

Corrective Steps Taken to Avoid Further Violations

The isolation valves and their respective operators for the main steam and feedwater systems for Units 1 and 2 were incorporated into the maintenance program October 17, 1980. The valves and operators are being maintained on a monthly basis.



The last shipment of the isolation valves for Unit 3 was received on the jobsite November 11, 1980, placed in storage and incorporated in the maintenance program on December 4, 1980.

We are also reviewing the procedures and the maintenance program list to assure that (a) in the future, appropriate equipment will be included, and (2) other items have not been inadvertently omitted. These activities will be completed by February, 1981.


Date When Full Compliance Will Be Achieved

Corrective steps identified were completed on the dates stated in the preceding paragraphs.



STATE OF ARIZONA)
) ss.
COUNTY OF MARICOPA)

I, E. E. Van Brunt, Jr., represent that I am
Vice President, Nuclear Projects of Arizona Public Service
Company, that the foregoing document has been signed by me
on behalf of Arizona Public Service Company with full
authority so to do, that I have read such document and know
its contents, and that to the best of my knowledge and belief,
the statements made therein are true.



E. E. Van Brunt, Jr.

Sworn to before me this 19 day of JANUARY,
1981.



Notary Public

My Commission Expires:

Jan 23, 1987

