

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8307070084 DOC. DATE: 83/07/01 NOTARIZED: NO DOCKET #
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C 05000250
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C 05000251
 AUTH. NAME AUTHOR AFFILIATION
 UHRIG, R.E. Florida Power & Light Co.
 RECIP. NAME RECIPIENT AFFILIATION
 VARGA, S.A. Operating Reactors Branch 1


SUBJECT: Advises that mods to reduce potential radiological exposure of control room operator following postulated LOCA complete. Addl work to remove & replace 4-inch blocks will extend completion of block wall repair to 830729.

DISTRIBUTION CODE: A046S COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2
 TITLE: OK Submittal: TMI Action Plan Rmt NUREG-0737 & NUREG-0660

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL		RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	NRR ORB1 BC 01	7			
INTERNAL:	ELD/HDS4	1		IE/DEPER DIR 33	1
	IE/DEPER/EPB	3		IE/DEPER/IRB	1
	NRR PAWLSON, W.	1		NRR/DHFS/DEPY29	1
	NRR/DL DIR 14	1		NRR/DL/ADL 16	1
	NRR/DL/ORAB 18	3		NRR/DSI/ADRS 27	1
	NRR/DSI/AEB	1		NRR/DSI/ASB	1
	NRR/DSI/RAB	1		NRR/DST DIR 30	1
	REG FILE 04	1		RGN2	1
EXTERNAL:	ACRS 34	10		INPO, J. STARNES	1
	LPDR 03	1		NRC PDR 02	1
	NSIC 05	1		NTIS	1

TOTAL NUMBER OF COPIES REQUIRED: LTR 42 ENCL 0



July 1, 1983
L-83-386

Office of Nuclear Regulation
Attention: Mr. Steven A. Varga, Chief
Operating Reactors Branch #1
Division of Licensing
U. S. Nuclear Regulatory Commission
Washington, D.C. 20555

Dear Mr. Varga:

Re: Turkey Point Units 3 & 4
Docket Nos. 50-250 & 50-251
Post-TMI Requirements
Control Room Habitability

In our letter dated July 9, 1981 (L-81-285) to Mr. D. G. Eisenhower, we identified a series of plant modifications that would be implemented in order to reduce the potential radiological exposure of the control room operator following a postulated LOCA. These modifications have been completed.

However, during repairs to the east concrete masonry unit wall of the mechanical equipment room, it was discovered that part of the wall had been originally constructed using four-inch blocks instead of eight-inch blocks as required by the applicable design drawings. Our engineering department has evaluated the use of the four-inch blocks and advised us that the blocks must be removed and replaced with eight-inch blocks as designed.

The additional work of removing and replacing the four-in blocks will extend completion of block wall repair and achieving airtight integrity of the mechanical equipment room until July 29, 1983.

All commitments have been met for the habitability and surveillance issues. Remaining work constitutes only cosmetic changes to the control room. Additionally, the east wall masonry block work and completion will fall under the scope of Control Building Masonry Walls issue as addressed on LER 205-83-06.


8307070084 830701
PDR ADDCK 05000250
PDR

A046
110

Office of Nuclear Reactor Regulation
Mr. Steven A. Varga, Chief
Page 2

As stated in our March 7, 1983 letter we are evaluating the NRC staff concerns raised in your January 6, 1983 letter. It is still our intent to provide you with results of this evaluation by August 31, 1983.

Very truly yours,



Robert E. Uhrig
Vice President
Advanced Systems & Technology

REU/PKG/SAV/cab

cc: J. P. O'Reilly, Region II
Harold F. Reis, Esquire