

**Southern Nuclear Operating Company  
ND-18-0413  
Enclosure 3**

**Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4  
Docket No.: 52-025 & 52-026**

**Completion Plan for Uncompleted ITAAC 3.3.00.07d.iv.a [Index Number 806]**

## **ITAAC Statement**

### **Design Commitment**

7.d) Physical separation is maintained between Class 1E divisions and between Class 1E divisions and non-Class 1E cables.

### **Inspections, Tests, Analyses**

Inspections of the as-built raceways that route Class 1E cables will be performed to confirm that the separation between raceways that route Class 1E cables of different divisions, and between raceways that route Class 1E cables and raceways that route non-Class 1E cables is consistent with the following:

iv) Separation distances less than those specified above and not run in enclosed raceways or provided with barriers are based on analysis

### **Acceptance Criteria**

Results of the inspection will confirm that the separation between raceways that route Class 1E cables of different divisions, and between raceways that route Class 1E cables and raceways that route non-Class 1E cables is consistent with the following:

iv.a) For areas inside containment, a report exists and concludes that separation distances less than those specified above and not provided with enclosed raceways or barriers have been analyzed.

## **ITAAC Completion Description**

Multiple ITAAC are performed to ensure that physical separation is maintained between Class 1E divisions and between Class 1E divisions and non-Class 1E cables. In accordance with this ITAAC, separation distances for circuits that do not meet the criteria of ITAAC 3.3.00.07d.ii.a or ITAAC 3.3.00.07d.iii.a may be based on analyses. For circuits that have separation distances based on analyses, the subject ITAAC requires inspections to confirm that separation distances have been analyzed. The Class 1E cables and raceways and non-Class 1E cables inside containment are designed to be appropriately separated in accordance with APP-GW-E1-001 (Reference 1). Installation Specifications provided to the constructor identify separation criteria, consistent with the ITAAC commitment.

Class 1E electrical cables and raceways are installed in accordance with design drawings, installation specifications issued for construction and work package requirements. Completed raceway installation, in-progress cable installation, and completed cable terminations are inspected to ensure the separation installation specifications are satisfied. Inspections are performed in accordance with the Construction Quality Verification Program 26139-000-4MP-T81C-N7101 (Reference 2). The completed inspection records document the satisfactory separation between raceways that route Class 1E cables of different divisions, and between raceways that route Class 1E cables and raceways that route non-Class 1E cables.

Cable Separation Reports XXX (References 3 and 4) identify the inspection reports associated with the raceway separation inspections and confirm that the separation between raceways that

route Class 1E cables of different divisions, and between raceways that route Class 1E cables and raceways that route non-Class 1E cables is consistent with the following:

For areas inside containment, separation distances less than those specified above and not run in enclosed raceways or provided with barriers are based on analysis.

Exceptions to the subject ITAAC are not included within the scope of this ITAAC and are addressed within the scope of ITAAC 3.3.00.07d.v.a (Enclosure 4).

The Cable Separation Reports (References 3 and 4) are available for NRC inspection as part of the Unit 3 and Unit 4 ITAAC 3.3.00.07d.iv.a Completion Packages (References 5 and 6, respectively).

### **List of ITAAC Findings**

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings and associated corrective actions. This review found no relevant ITAAC findings associated with this ITAAC.

### **References (available for NRC inspection)**

1. APP-GW-E1-001, Electrical Systems Design Criteria
2. 26139-000-4MP-T81C-N7101, Bechtel Construction Quality Verification Program
3. Unit 3 Cable Separation Report XXX
4. Unit 4 Cable Separation Report XXX
5. Unit 3 ITAAC 3.3.00.07d.iv.a Completion Package
6. Unit 4 ITAAC 3.3.00.07d.iv.a Completion Package
7. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"