

## Appendix 1A. Tables

**Table 1-1. Key Dates in Oconee History**

Oconee Unit 1			
1. Construction Permit (CPPR-33)			
	<u>Application</u>	<u>Approved by NRC</u>	<u>Expiration Date</u>
Original	November 28, 1966	November 6, 1967	February 28, 1971
Extensions	1. Feb. 19, 1971 & Feb. 23, 1971	February 27, 1971	September 30, 1971
	2. Aug. 6, 1971	August 30, 1971	January 31, 1972
	3. Dec. 20, 1971	January 28, 1972	June 30, 1972
	4. June 2, 1972	June 27, 1972	February 28, 1973
2. Operating License (DPR-38)		February 6, 1973	February 6, 2013
3. Renewed Operating License (DPR-38)		May 23, 2000	February 6, 2033
Oconee Unit 2			
1. Construction Permit (CPPR-34)			
	<u>Application</u>	<u>Approved by NRC</u>	<u>Expiration Date</u>
Original	November 28, 1966	November 6, 1967	February 28, 1971
Extensions	1. Jan. 25, 1972	March 1, 1972	February 28, 1973
	2. Jan. 25, 1973	February 28, 1973	September 1, 1973
	3. July 3, 1973	July 30, 1973	October 1, 1973
	4. Aug. 29, 1973	September 24, 1973	November 4, 1973
2. Operating License (DPR-47)		October 6, 1973	October 6, 2013
3. Renewed Operating License (DPR-47)		May 23, 2000	October 6, 2033
Oconee Unit 3			
1. Construction Permit (CPPR-35)			
	<u>Application</u>	<u>Approved by NRC</u>	<u>Expiration Date</u>
Original	May 25, 1967	November 6, 1967	August 1, 1973
Extensions	1. July 3, 1973	July 30, 1973	June 30, 1974
	2. May 14, 1974	July 5, 1974	September 30, 1974
2. Operating License (DPR-55)		July 19, 1974	July 19, 2014
3. Renewed Operating License (DPR-55)		May 23, 2000	July 19, 2034
Commercial Operation Unit I July 15, 1973			
Dates:			

Unit 2 September 9, 1974
Unit 3 December 16, 1974

**Table 1-2. Engineered Safeguards Equipment**

<b>System</b>	<b>Total Equipment Installed/Unit</b>
High Pressure Injection System	3 pumps 1 storage tank
Low Pressure Injection System	2 pumps <sup>1</sup> 2 heat exchangers
Core Flooding Tanks	2 tanks
Reactor Building Spray System	2 pumps 2 spray headers
Reactor Building Coolers	3 coolers 3 fans
Penetration Room Ventilation System	2 fans 2 filter assemblies
Low Pressure Service Water System	3 pumps (Units 1&2) 2 pumps (Unit 3)
<b>Note:</b>	
1. Plus one installed spare pump	

**Table 1-3. Deleted Per 1997 Update**