

OP 590 - Elevated Work Platforms



CABRERA SERVICES
RADIOLOGICAL · ENGINEERING · REMEDIATION

EWP Inspection Form

EWP Operator must inspect/document equipment daily, using this form.

Project Name: 71 Shelton Ave.

Project Number: 10-1007.00

Date: 3-29-17

Operator:

Make/Model:

Inspection

EWP Inspection

	Satisfactory	Unsatisfactory	N/A
General appearance (hood, paint, undercarriage)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Tires (adequate tread)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Batteries (tie-downs in place, corroded, leaking)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Hydraulic Oil Levels	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Engine Oil Levels	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Coolant Levels	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Structural Arms (welds and paint condition)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Chain properly lubricated	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Outriggers deployed and stable	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Basket in sound condition (toe boards, flooring)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Guardrails intact, swing gate functional	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Controls properly marked/labelled and functional	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Ground controls (emergency override) functional	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Motion Alarm functional	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Fire Extinguisher (min 5 lbs B:C)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Operators manual present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Utilities

Safe distance from overhead lines (min 10 feet)



Work Area

Work zone demarcated and barriers erected



Non-essential personnel behind barriers



Area clear of obstructions, holes, uneven surfaces



Travel routes clear and demarcated



Overhead obstructions marked



Personal Protective Equipment

Fall protection (harness and lanyard) available and in use



Anchorage points intact



Comments: Inspection Complete.