

OP 590 - Elevated Work Platforms



CABRERA SERVICES
RADIOLOGICAL - ENGINEERING - REMEDIATION

EWP Inspection Form

EWP Operator must inspect/document equipment daily, using this form.

Project Name: *715 Lytton Ave*

Project Number:

Date: *3-21-17*

Operator:

Make/Model:

Inspection

EWP Inspection

| | Satisfactory | Unsatisfactory | N/A |
|---------------------------------------------------|-------------------------------------|--------------------------|-------------------------------------|
| General appearance (hood, paint, undercarriage) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Tires (adequate tread) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Batteries (tie-downs in place, corroded, leaking) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Hydraulic Oil Levels | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| Engine Oil Levels | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| Coolant Levels | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| Structural Arms (welds and paint condition) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Chain properly lubricated | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| Outriggers deployed and stable | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| Basket in sound condition (toe boards, flooring) | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> |
| Guardrails intact, swing gate functional | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Controls properly marked/labelled and functional | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Ground controls (emergency override) functional | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Motion Alarm functional | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Fire Extinguisher (min 5 lbs B:C) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Operators manual present | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

Utilities

| | | | |
|-------------------------------------------------|-------------------------------------|--------------------------|--------------------------|
| Safe distance from overhead lines (min 10 feet) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
|-------------------------------------------------|-------------------------------------|--------------------------|--------------------------|

Work Area

| | | | |
|----------------------------------------------------|-------------------------------------|--------------------------|--------------------------|
| Work zone demarcated and barriers erected | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Non-essential personnel behind barriers | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Area clear of obstructions, holes, uneven surfaces | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Travel routes clear and demarcated | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Overhead obstructions marked | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

Personal Protective Equipment

| | | | |
|------------------------------------------------------------|-------------------------------------|--------------------------|--------------------------|
| Fall protection (harness and lanyard) available and in use | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Anchorage points intact | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

Comments:

Inspection Complete