

POWER AUTHORITY OF THE STATE OF NEW YORK
JAMES A. FITZPATRICK NUCLEAR POWER PLANT

DOCKET NO. 50-333

ATTACHMENT TO LER 79-079/01T-0

Page 1 of 1

During normal operation on October 10, 1979, as a result of the pipe stress re-analysis being conducted by the Architect Engineer, the plant staff was notified that a pipe support associated with the "B" Emergency Service Water System was considered inoperable in accordance with the requirements of the August 14, 1979 letter lifting the Show Cause Order of March 13, 1979 and Technical Specifications Appendix A, Paragraph 3.11.D.2. Specifically, support H15-7 was considered inoperable as set forth in the August 14, 1979 letter.

Based on preliminary load information received September 28, 1979, the existing support was upgraded. Since final loads are less than or equal to the preliminary loads, the support, as modified, is fully acceptable and the system is currently operable.

Modification was completed prior to receipt of the final loads therefore no surveillance testing of redundant components was required by Technical Specifications and the event did not represent any significant hazard to the public health and safety.

1223 339