

LICENSEE EVENT REPORT

CONTROL BLOCK:										(PLEASE PRINT OR TYPE ALL REQUIRED INFORMATION)									
<div> <div>01</div> <div>MIPAL1</div> <div>00-000000-00</div> <div>411111</div> </div>										<div> <div>0000000000</div> <div>0000000000</div> <div>0000000000</div> </div>									
<div> <div>01</div> <div>REPORT SOURCE</div> <div>0500002550</div> <div>050181</div> <div>052881</div> </div>										<div> <div>0000000000</div> <div>0000000000</div> <div>0000000000</div> </div>									
EVENT DESCRIPTION AND PROBABLE CONSEQUENCES																			
During post-construction review of as-built drawings (field sketches), it																			
was determined that pipe supports for containment building fire water																			
header were not installed in locations specified by A/E. As a result,																			
seismic restraint capability for the fire water header inside containment																			
was indeterminate. Because ALARA considerations prevented physical																			
inspection/repairs, the header was isolated, and backup suppression was																			
provided per TS 3.22.4. Reportable per TS 6.9.2.b2. See LER 81-02.																			
<div> <div>09</div> <div>SYSTEM CODE</div> <div>AB</div> <div>CAUSE CODE</div> <div>A</div> <div>CAUSE SUBCODE</div> <div>E</div> <div>COMPONENT CODE</div> <div>SUPPORT</div> <div>COMP SUBCODE</div> <div>B</div> <div>VALVE SUBCODE</div> <div>Z</div> </div>										<div> <div>00</div> <div>EVENT YEAR</div> <div>81</div> <div>SEQUENTIAL REPORT NO.</div> <div>017</div> <div>OCCURRENCE CODE</div> <div>03</div> <div>REPORT TYPE</div> <div>L</div> <div>REVISION NO.</div> <div>0</div> </div>									
<div> <div>00</div> <div>LER-RO REPORT NUMBER</div> <div>00</div> <div>ACTION TAKEN</div> <div>XX</div> <div>FUTURE ACTION</div> <div>XX</div> <div>EFFECT ON PLANT</div> <div>Z</div> <div>SHUTDOWN METHOD</div> <div>Z</div> <div>HOURS</div> <div>0000</div> <div>ATTACHMENT SUBMITTED</div> <div>N</div> <div>NPR-4 FORM 505</div> <div>N</div> <div>PRIME COMP SUPPLIER</div> <div>A</div> <div>COMPONENT MANUFACTURER</div> <div>Z999</div> </div>										<div> <div>00</div> <div>CAUSE DESCRIPTION AND CORRECTIVE ACTIONS</div> <div>Subcontractor craftsmen apparently did not install restraints in locations specified by A/E. Restraints will be brought to conformity with seismic criteria when scheduling permits. Corrective action to prevent recurrence is still under evaluation.</div> </div>									
<div> <div>00</div> <div>FACILITY STATUS</div> <div>E</div> <div>% POWER</div> <div>099</div> <div>OTHER STATUS</div> <div>N/A</div> <div>METHOD OF DISCOVERY</div> <div>D</div> <div>DISCOVERY DESCRIPTION</div> <div>Audit by Subcontractor</div> </div>										<div> <div>00</div> <div>ACTIVITY RELEASED OF RELEASE</div> <div>Z</div> <div>CONTENT</div> <div>Z</div> <div>AMOUNT OF ACTIVITY</div> <div>N/A</div> <div>LOCATION OF RELEASE</div> <div>N/A</div> </div>									
<div> <div>00</div> <div>PERSONNEL EXPOSURES NUMBER</div> <div>000</div> <div>TYPE</div> <div>Z</div> <div>DESCRIPTION</div> <div>N/A</div> </div>										<div> <div>00</div> <div>PERSONNEL INJURIES NUMBER</div> <div>000</div> <div>DESCRIPTION</div> <div>N/A</div> </div>									
<div> <div>00</div> <div>LOSS OF OR DAMAGE TO FACILITY TYPE</div> <div>Z</div> <div>DESCRIPTION</div> <div>N/A</div> </div>										<div> <div>00</div> <div>PUBLICITY ISSUED</div> <div>N</div> <div>DESCRIPTION</div> <div>N/A</div> </div>									

8106020468