





# Pennsylvania Power & Light Company

Two North Ninth Street • Allentown, PA 18101 • 215 / 770-5151

May 27, 1982

Mr. J.M. Allan  
Acting Regional Administrator, Region I  
U.S. Nuclear Regulatory Commission  
631 Park Avenue  
King of Prussia, PA 19406

SUSQUEHANNA STEAM ELECTRIC STATION  
LICENSEE EVENT REPORT 83-070/01T-0  
ER 100450 FILE 841-23  
PLA-1692

Docket No. 50-387  
License No. NPF-14

Dear Mr. Allan:

Attached please find a copy of Licensee Event Report No. 83-070/01T-0. This event was determined to be reportable per Technical Specification 6.9.1.8.b, in that surveillance procedures did not reflect Technical Specification Flow Limits for the Control Room Emergency Outside Air Supply System (CREOASS), Surveillance Requirement 4.7.2.d.3.

H.W. Keiser  
Superintendent of Plant-Susquehanna

APP/pjg

attachment

cc: G.G. Rhoads  
Resident Inspector  
U.S. Nuclear Regulatory Commission  
P.O. Box 52  
Shickshinny, PA 18655

Document Control Desk  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555

1622  
11

ATTACHMENT

LER # 83-070/01T-0

Pennsylvania Power & Light Company  
Susquehanna Steam Electric Station  
Docket Number: 50-387

The Control Room Emergency Outside Air Supply System (CREOASS) is required to maintain the Control Structure at one eighth inch positive pressure, relative to outside atmosphere, to limit radiation exposure to Control Room personnel during accident conditions. The pressurization mode is used if radiation is sensed. The Control Structure is isolated and CREOASS goes into recirculation if chlorine is sensed. The Technical Specification Flow Limit for the pressurization mode is 5810 CFM and established to limit radioactive isotope introduction into the Control Room atmosphere. This limit was inadvertently omitted from the surveillance test procedure.

Upon discovery of this omission, the previous test results were checked (test frequency is 18 months). The previous test performed on 7/13/83 showed Loop A flow to be 6200 CFM with pressures from .125 to .132 inches, Loop B flow was 6000 CFM with pressures from .15 to .17 inches.

A procedure change was issued to incorporate the flow limit of 5810 CFM. The test boundary, which includes Control Structure elevations 698' to 783', was inspected to identify and correct any leakage paths. The test was successfully completed on 5/23/83 and the system declared operable. During performance of the test some additional flow measurements were taken (for informational purposes, outside of the PP&L quality program) which indicated that actual flow rates may be significantly below Technical Specification limits. A study is underway to determine if this variance in flow indications is due to instrument response or the location at which system flow is measured.

Also, at the Technical Specification limit of 5810 CFM the dose to Control Room personnel during a Design Basis Accident (DBA) would be 14 REM (thyroid) per FSAR, Chapter 15 Accident Analysis. The 10CFR 50, Appendix A, Criteria 19, Exposure Limit for Control Room Personnel, is 30 REM (thyroid). The additional exposure which would be expected at a flow rate of 6200 CFM, compared to 5810 CFM, is less than one REM, which would still be approximately 50 percent of 10CFR 50 limits.

A review has been conducted of similar procedures to ensure incorporation of Technical Specification requirements and limits.