

SOUTHERN CALIFORNIA EDISON <small>AN EDISON INTERNATIONAL COMPANY</small>		SONGS RADIOLOGICAL SURVEY		SOUTHERN CALIFORNIA EDISON <small>AN EDISON INTERNATIONAL COMPANY</small>		DATE <u>05 / 27 / 2014</u>		TIME <u>1020</u>		Page <u>1</u> of <u>1</u>	
UNIT	N	SURVEY REASON <input type="checkbox"/> Routine <input type="checkbox"/> Job Coverage <input type="checkbox"/> Pwr Entry _____ % <input checked="" type="checkbox"/> Other <u>Confirmatory Surveys</u>	<input type="checkbox"/> Post-Decon	<input type="checkbox"/> Pre-Job	SURVEY NO.	<u>140527-005</u>					
AREA	YD		<input type="checkbox"/> Shipment/Receipt		MO NO.	N/A					
ELEV	N/A		<input type="checkbox"/> Source/Leak Test		REP NO.						
ROOM	E-50		<input checked="" type="checkbox"/> Other <u>Confirmatory Surveys</u>		EQUIP. ID.						
BLDG. E-50 Rm. 22						Floor Monitor BKG. = 35 cps 2-1 BKG. = 60 cpm ASP1-SPA3 BKG. = 10000 cpm					
<p>Survey Points 1,3,4,6,8 and 10 are on the floor. Survey Points 2,5,7 and 9 are on floor drains. Survey Points 11-18 are on the interior walls. Survey Point 19 is in the Fume Hood. Survey Point 20 is on the scale.</p> <p style="text-align: center;">● Denotes Floor Drain. Denotes Floor area surveyed.</p>											
SMEARS						MASSLINNS					
NO.	β - γ	α	NO.	β - γ	α	NO.	Gross dpm	Hot Part. (Y/N)			
1	<1K	N/A	16	<1K	N/A	A	N/A	N			
2			17			B					
3			18			C					
4			19			D					
5			20	<1K		E					
6			21	N/A		F					
7			22								
8			23								
9			24								
10			25								
11											
12											
13											
14											
15	<1K	N/A		N/A	N/A		N/A	N			
<p>SURVEY CLASS <input type="checkbox"/> Trend Pt. <input type="checkbox"/> Component <input type="checkbox"/> Boundary <input checked="" type="checkbox"/> General Area <input type="checkbox"/> Individual</p>											
<p>SURVEY DESCRIPTION: Mesa Confirmatory Surveys</p>											
<p>REMARKS: All accessible floor area scanned using the floor monitors. All Survey points consist of direct frisk readings and 100 cm2 smears. SPA3 readings over top of floor drains. No readings above BKG. detected during survey.</p>											
<p>4 Floor Drains in the room.</p>											
Instruments used											
Model	FLM3B	FLM3B	2-1	ASP1-SPA3							
Serial No.	01	02	271981	1869							
TECHNICIAN				SURVEY TYPE							
Print	B.Dynes/M.Crumes/J.Papson			<input type="checkbox"/> Shutdown (S/D)							
Sign				Reference Number SO123-VII-20.9							
APPROVED BY											
Print				Form Number SCE HP (2/3) 1259-1000 REV. 3 09/07							
Sign											
Approval	Date: <u>6/24/14</u> Time: <u>1430</u>										