



Carolina Power & Light Company

Brunswick Nuclear Plant
P. O. Box 10429
Southport, NC 28461-0429

APR 30 1993

FILE: B09-13510C
SERIAL: BSEP-93-0064

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555

BRUNSWICK STEAM ELECTRIC PLANT UNIT 2
DOCKET NO. 50-324
LICENSE NO. DPR-62
SPECIAL REPORT PER TECHNICAL SPECIFICATION 3.7.8 AND
PURSUANT TO TECHNICAL SPECIFICATION 6.9.2 (SR 2-93-003)

Gentlemen:

Unit 2 is in Startup. The following summarizes fire protection Limiting Conditions for Operation (LCOs) A2-93-F0313, A2-93-F0314, and A2-93-F0315.

LCOs A2-93-F0313 and A2-93-F0314

On March 24, 1993, fire seals R2-2-55 and R2-2-56 were declared inoperable and LCOS A2-93-F0313 and A2-93-F0314 were initiated. The fire seals were inoperable because the flexible boots around the seals were not completely secured by the banding material. Applicable fire detectors were verified operable and an hourly fire watch was established. Compensatory measures remained in effect until work was completed and the LCOs were cancelled on April 1, 1993. The special report is required due to the seals being inoperable longer than the 7 days required by Technical Specifications.

LCO A2-93-F0315


On March 24, 1993, fire seal R2-2-57 was declared inoperable due to the flexible boot around the seal not being completely secured by the banding material. LCO A2-93-F0315 was initiated and Work Order/Job Request (WR/JO) 93-AJNH1 was written to repair the seal. An hourly fire watch was established for the area and applicable fire detectors were verified operable. The WR/JO has been placed on hold due to questions concerning the type of banding material needed for replacement. An Engineering Work Request has been initiated to address the material concerns and the fire seal is expected to be operable by May 13, 1993. Compensatory measures will remain in effect until the seal can be restored to operable. The special report is required due to the seal being inoperable longer

9305070144 930430
PDR ADOCK 05000324
S PDR

LEDD
1/0

than the 7 days required by Technical Specifications.

Very truly yours,

A handwritten signature in cursive script, appearing to read "C. C. Warren".

C. C. Warren, Plant Manager Unit 2
Brunswick Nuclear Plant

cc: Mr. S. D. Ebnetter
Mr. P. D. Milano
BSEP NRC Resident Office