

3/9/81

## LICENSEE EVENT REPORT

CONTROL BLOCK:

(PLEASE PRINT OR TYPE ALL REQUIRED INFORMATION)

01 P A B V S 1 2 0 0 - 0 0 0 0 0 - 0 0 0 3 4 1 1 1 1 4 5  
7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

CON'T

01 L 6 0 5 0 0 0 3 3 4 7 0 2 2 1 1 8 1 3 0 4 2 8 8 2 9  
7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

EVENT DESCRIPTION AND PROBABLE CONSEQUENCES (10)

02 At 1130 hours on 2/21/81 while preparing for plant startup, a Reactor Coolant  
03 System (RCS) leak initially calculated at 0.5 GPM was discovered. After a subse-  
04 quent RCS inventory yielded a leak rate of 2.7 GPM, a plant cooldown was commenced  
05 at 0100 hours on 2/22/81. At 1100 hours, the leak was identified at the weld where  
06 the [RC-11] valve nipple penetrates the RCS boundary. Public health and safety was  
07 not affected with the plant shutdown and the leakage contained in the containment  
08 building.  
09

09 C B 11 X 12 Z 13 Z Z Z Z Z Z 14 Z 15 Z 16  
7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

LER/RO  
REPORT  
NUMBER

EVENT YEAR

SEQUENTIAL  
REPORT NO.OCCURRENCE  
CODEREPORT  
TYPEREVISION  
NO.ACTION  
TAKENFUTURE  
ACTIONEFFECT  
ON PLANTSHUTDOWN  
METHOD

HOURS

ATTACHMENT  
SUBMITTEDNPRD-4  
FORM SUB.PRIME COMP.  
SUPPLIERCOMPONENT  
MANUFACTURER

CAUSE DESCRIPTION AND CORRECTIVE ACTIONS (27)

10 Repairs to restore the RCS boundary and relocate the affected instrument line  
11 were made under DCP 428. The weld failure has been attributed to "Corrosion  
12 Fatigue" mechanism. A sample of welds on similar RCS boundary lines have been  
13 examined with no further problems discovered.  
14

15 C 28 0 0 0 0 29 N/A 30 A 31 Maintenance Personnel Observation  
7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

16 Z 33 Z 34 N/A 35 N/A 36  
7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

17 0 0 0 37 Z 38 N/A 39  
7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

18 0 0 0 40 N/A 41  
7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

19 Z 42 N/A 43  
7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

20 N 44 N/A 45  
7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100

8205100228 820428  
PDR ADOCK 05000334  
S PDR

S. Lacey

PHONE 412-643-8525

Attachment to LER 81-14/01X-1  
Beaver Valley Power Station  
Duquesne Light Company  
Docket No. 50-334

No further information is available or needed to satisfy the reporting requirement.