




**LOUISIANA**  
POWER & LIGHT

142 DELARONDE STREET  
P. O. BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 366-2345

May 24, 1983

W3I83-0189  
Q-3-A35.07.81

Mr. John T. Collins, Regional Administrator, Region IV  
U. S. Nuclear Regulatory Commission  
611 Ryan Plaza Drive, Suite 1000  
Arlington, Texas 76012



SUBJECT: Waterford SES Unit No. 3  
Docket No. 50-382  
Significant Construction Deficiency No. 81  
"Shelf Life Exceeded on Cable  
Splice and Termination Tape"  
First Interim Report

REFERENCE: Telecon dated April 27, 1983 from M. A. Livesay to C. Oberg

Dear Mr. Collins:

In accordance with the requirements of 10CFR50.55(e), we are hereby providing two copies of the Interim Report of Significant Construction Deficiency No. 81, "Shelf Life Exceeded on Cable Splice and Termination Tape". This item was previously identified as PRD 116.

If you have any questions, please advise.

Very truly yours,

F. J. Drummond  
Project Support Manager - Nuclear

FJD/MAL:keh

Attachment

cc: 1) Director  
Office of Inspection & Enforcement  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

3) Mr. E. L. Blake

2) Director  
Office of Management  
Information and Program Control  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

4) Mr. W. M. Stevenson

8306070307 830524  
PDR ADDOCK 05000382  
S PDR

IE-27 11

INTERIM REPORT OF  
SIGNIFICANT CONSTRUCTION DEFICIENCY NO. 81  
"SHELF LIFE EXCEEDED ON CABLE SPLICE & TERMINATION TAPE"

INTRODUCTION

This report is submitted pursuant to 10CFR50.55(e). It describes a deficiency in splices and terminations made on power and control cables utilizing Okonite #35, T-95 tapes, and "Nuclear Splice Cement". The problem is considered reportable under the requirements of 10CFR50.55(e). To the best of our knowledge, this problem has not been identified to the Nuclear Regulatory Commission pursuant to 10CFR21.

DESCRIPTION OF PROBLEM

Shipments of Okonite #35, T-95 tapes, and "Nuclear Splice Cement" were received at Waterford #3 between March, 1979 and December, 1980. Okonite has stated that the #35 tape has a shelf life of two years, T-95 tape has a shelf life of one year, and the splice cement has a shelf life of one year. Splices and terminations have been made with these tapes from the receipt dates through May, 1983, in some cases exceeding the maximum shelf life. No controls exist to prevent the use of tape which has exceeded the maximum shelf life.

SAFETY IMPLICATIONS

Failure of the tape and/or cement could cause the affected splice(s) to open and/or short circuit, thus rendering safety system(s) inoperable.

CORRECTIVE ACTION

Engineering evaluation of this problem is ongoing. Samples of medium and low voltage terminations and splices made with tape from the oldest shipment will be provided to Okonite for dielectric testing. The results of these tests will determine if the shelf life of Okonite #35, T-95 tape, and "Nuclear Splice Cement" can be extended to include the quantities already used at Waterford 3. We anticipate completion of testing by July 1, 1983. A Final Report or update will be submitted to the USNRC no later than July 22, 1983.

INTERIM REPORT OF  
SIGNIFICANT CONSTRUCTION DEFICIENCY NO. 81  
"SHELF LIFE EXCEEDED ON CABLE SPLICE & TERMINATION TAPE"

INTRODUCTION

This report is submitted pursuant to 10CFR50.55(e). It describes a deficiency in splices and terminations made on power and control cables utilizing Okonite #35, T-95 tapes, and "Nuclear Splice Cement". The problem is considered reportable under the requirements of 10CFR50.55(e). To the best of our knowledge, this problem has not been identified to the Nuclear Regulatory Commission pursuant to 10CFR21.

DESCRIPTION OF PROBLEM

Shipments of Okonite #35, T-95 tapes, and "Nuclear Splice Cement" were received at Waterford #3 between March, 1979 and December, 1980. Okonite has stated that the #35 tape has a shelf life of two years, T-95 tape has a shelf life of one year, and the splice cement has a shelf life of one year. Splices and terminations have been made with these tapes from the receipt dates through May, 1983, in some cases exceeding the maximum shelf life. No controls exist to prevent the use of tape which has exceeded the maximum shelf life.

SAFETY IMPLICATIONS

Failure of the tape and/or cement could cause the affected splice(s) to open and/or short circuit, thus rendering safety system(s) inoperable.

CORRECTIVE ACTION

Engineering evaluation of this problem is ongoing. Samples of medium and low voltage terminations and splices made with tape from the oldest shipment will be provided to Okonite for dielectric testing. The results of these tests will determine if the shelf life of Okonite #35, T-95 tape, and "Nuclear Splice Cement" can be extended to include the quantities already used at Waterford 3. We anticipate completion of testing by July 1, 1983. A Final Report or update will be submitted to the USNRC no later than July 22, 1983.