

ARKANSAS NUCLEAR ONE
UNIT TWO 2R2 REFUELING OUTAGE

MAN-REM SUMMARY

August 20 - November 27, 1982

UNIT 2

JOB DESCRIPTION	MAN-REM
Auxiliary Building Work	34.475
Decontamination & Housekeeping	10.804
General Reactor Building	57.371
Health Physics	4.154
Miscellaneous	0.380
Operations	2.266
PASS Building	0.225
Pressurizer	19.450
Reactor Vessel & Refueling Operations	22.407
Steam Generators	21.217
Rad Waste	17.792
Total	190.541

50-368

STEAM GENERATORS
2R2 Outage

August 20 - November 27 1982

UNIT 2

JOB DESCRIPTION	MAN-REM
Blowdown Line Modification	0.285
Eddy Current Testing	5.455
Manway Removal and Replacement	11.602
Miscellaneous Work	0.589
Plugging Steam Generator Tube	1.550
Steam Generator Inspection, Secondary Side	1.736
Total	21.217

MAN-REM SUMMARY

November 10 - December 31, 1982

[illegible]

STEAM GENERATORS
1R5 Outage

UNIT 1

November 10 - December 31, 1982

[illegible]