

SNUPPS

Standardized Nuclear Unit
Power Plant System

5 Choke Cherry Road
Rockville, Maryland 20850
(301) 869-8010

February 8, 1984

SLNRC 84-0027 FILE: 0541/M-189
SUBJ: NRC Request for Information re
Callaway and Wolf Creek Preservice
Inspection Programs

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555


Docket Nos. STN 50-482 and STN 50-483

Dear Mr. Denton:

The purpose of this letter is to confirm our discussion with NRC of January 25, 1984 regarding preservice examination (PSI) of the Callaway and Wolf Creek High Pressure Safety Injection Systems. Callaway and Wolf Creek PSI Program Plans presently indicate that the welds on the suction side of these systems are exempt from preservice examination on the basis of pressure and temperature. In response to an NRC request, reaffirmed during the January 25th discussion at Callaway Site, the SNUPPS Utilities; i.e. Union Electric and Kansas Gas and Electric, will provide for PT and UT examination of a 7-1/2 percent sampling of welds on the suction side of the High Pressure Safety Injection System for each Plant. A modification to Callaway and Wolf Creek PSI Program Plan is in preparation to reflect this commitment and will be forwarded to NRC shortly.

If you have any questions regarding this matter, please contact the undersigned.

Very truly yours,



S. J. Seiken
Manager, Quality Assurance

SJS/dck/24b5

cc: J. Neisler/B. Little, USNRC/CAL
W. Schum/K. Whittlesey, USNRC/WC
J. Konklin, USNRC Region III
G. L. Koester, KGE
D. T. McPhee, KCPL
D. F. Schnell, UE

8402130225 840208
PDR ADOCK 05000482
PDR
Q

13001
1/0