



Consumers
Power
Company

Dean L. Quamme
Site Manager
Midland Project

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

April 11, 1984

Mr J J Harrison
Chief, Midland Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER
MIDLAND DOCKET NOS 50-329, 50-330
UNIT #2 MSIV'S
File: 0655, B1.7.3, 0460.2 UFI: 51*09, 535004 Serial: CSC-7611
99*08, 03200(S)

The purpose of this letter is to request your concurrence for the disassembly, repair and reassembly of the two Unit #2 main steam isolation valves (MSIVs) and their respective 6" bypass valve. These valves are part of the scope of work for the Turbine Roll Milestone. After the valve repairs are completed, temporary electrical jumpers in the valve operator will be needed to facilitate check out of the valve repair.

This request is being made because the valves failed during construction hydrostatic testing earlier this week. Consumers Power Company needs to perform Q work to assess the damage, clean the water out of the valves to preclude damage and then make the necessary repairs so that the non-Q hydrostatic test can be completed.

The Unit #2 valves addressed here will have the Quality Verification (QVP) activities completed prior to work starting. The work will be performed under the Construction Work Plan (CWP) program once we obtain your concurrence. The CWP will include the Quality Work Package (QWP) which will identify and require the appropriate quality inspections and functions to be performed.

A prompt reply to this letter would be appreciated due to the amount of work associated with this request.

DLQ/BHP/TAS/dmh

cc: DSHood, US Nuclear Regulatory Commission
RJCook, Midland Resident Inspector
JGKeppler, Regional Administrator Region III
RNGardner, US Nuclear Regulatory Commission

NOV0484-0002A-CN02

8404190275 840413
PDR ADOCK 05000330
A PDR