



Telegram

107P EST JUL 3 72 DEB456

SSB176 DE CCB055 (SF 185CC228055)PD WU TSDEPT MOLI 1223P EDT 07/03/72

ZCZC 002 DC PD TDMS CORDOVA ILL 3 1100A CDT

DUANE BOYD REGIONAL 3 COMPLIANCE, U S ATOMIC ENERGY COMM

790 ROOSEVELT RD GLEN ELLYN ILL

BT

REFERENCE QUAD CITIES NUCLEAR POWER STATION DPR-29 APPENDIX
A SECTIONS 1.A.4, 6.6.A.3, AND 6.6.B.3. FOLLOWING THE LOSS
OF OFF SITE POWER TEST ON UNIT 1 AT 715AM ON 7-2-72 THE
REACTOR CORE ISOLATION COOLING SYSTEM WAS MANUALLY ALINED
TO INJECT INTO THE REACTOR. THE FINAL INJECTION VALVE
HO-1-1301-49 FAILED TO OPEN. THE REACTOR WAS SHUT DOWN WITH
ALL RODS IN AT THE TIME, REAMTOR PRESSURE WAS APPROXIMATELY
1000 PSIG

B B STEPHENSON, QUAD CITIES NUCLEAR POWER STATION

SF-1201 (R5-69)

JUL 6 1972

Copy sent PDR

CORDOVA, ILL

NNNN(1224P EDT)

8304060150 720710
PDR ADOCK 05000254
S PDR

SF-1201 (R5-69)

312-
TELEPHONE
TELETYPE
TIME DELIVERED 313P
BY SG
TO BE
MAILED
2 1011
058-2660