



telegram

=DEB778 SPA204 SSJ379

DE JLA158 TN NL PD=MORRIS ILL 1 440P CD=  
BOYCE H GRIER= DIRECTOR DIVISION OF COMPLIANCE REGION 3  
U S ATOMIC ENERGY COMMISSION=

799 ROOSEVELT RD GLEN ELLYN ILL 60137=

THIS WILL CONFIRM CONVERSATION OF 1540 THIS DATE WITH  
HUGH DANCE IN REGARDS TO A CONDITION ON UNIT 2 IN WHICH  
HPCI STEAM VALVE 1201-3 WOULD NOT OPEN MORE THAN 1/2 OPEN  
DURING MONTHLY PUMP OPERABILITY TEST CONDUCTED 2240 SEPT  
30TH. DURING SUBSEQUENT SURVEILLANCE TEST SPECIFIED IN  
4 5 C 22A ELECTRONIC RELIEF VALVE FAILED TO OPERATE  
0130 OCT 1ST ORDERLY SHUT DOWN WAS INITIATED AS SPECIFIED  
IN 3.5.C.3 WORK IS IN PROGRESS ON THE HPCI VALVE & REPAIR  
TO THE RELIEF VALVE WILL BE STARTED WHEN ACCESS CAN BE

GAINED TO THE DRY WELL FOR MAINTENANCE=

H K HOYT STATION 1970 OCT 3 12 19 STATION RR#1  
=MORRIS ILL COMMONWEALTH EDISON COMPANY=

TELEPHONE NO. 858 2660

TELEPHONED TO adu

TIME DELIVERED 1237P

BY S TO BE med.

=15401540 2 HPCI 1201-3 1/2 2240 30TH 4 5 C 22A 0130

1ST 3.5.C.3 HPCI #1=

OCT 2 1970

WU 1201 (R 5-69)

8304120472 701009  
PDR ADOCK 05000237  
S PDR