



Telegram

1975 APR 16 PM 4:08

VEB203(1607)(2-034913E105)PD 04/16/75 1505

ICS IPMBNGZ CSP

8159424449 IDBN MORRIS IL 107 04-16 0405P EST

PMS JAMES G KEPPLER, REGIONAL DIRECTOR DIRECTORATE OF REGIONAL
OPERATIONS REGION 3, WUX

U.S. NUCLEAR REGULATORY COMMISSION 799 ROOSEVELT RD
GLEN ELLYN IL 60137

SUBJECT: DPR-19, DRESDEN NUCLEAR POWER STATION, UNIT 2.

THIS WILL CONFIRM A CONVERSATION WITH P JOHNSON OF YOUR OFFICE AT
1500 HOURS THIS DATE CONCERNING IODINE REMOVAL EFFICIENCY OF THE
2/3A STAND-BY GAS TREATMENT SYSTEM CHARCOAL FILTERS TO BE 98.0
PERCENT WHICH IS LESS THAN THE 99.0 PERCENT EFFICIENCY REQUIRED BY
THE TECHNICAL SPECIFICATIONS. BOTH UNITS 2 AND 3 WERE IN COLD SHUT
DOWN AND SECONDARY CONTAINMENT WAS NOT REQUIRED AT THE TIME THE "A"
TRAIN WAS FOUND INOPERABLE. THE "B" SYSTEM TRAIN WAS TESTED

8F-1201 (RS-89) SATISFACTORILY AT THIS TIME. THIS NOTIFICATION WILL BE FOLLOWED BY A
10 DAY REPORT

R B STEPHENSON SUPERINTENDENT DRESDEN NUCLEAR POWER STATION
COMMONWEALTH EDISON COMPANY RR #1 MORRIS ILLINOIS 60450
NNNN

COPY SENT TO:

PDR ✓
LPDR ✓
NSIC
TIC

8304130565 750416
PDR ADOCK 05000237
S PDR

AD BOOK NO. ORD. NO.

ATTENTION TO DELIVER