



Telegram

703P EDT MAY 29 74 AB210

AAA292(1855)(2-043551E149)PD 05/29/74 1855

5264503

ICS IPMMTZZ CSP

6092342900 RELAY TDMT MOORESTOWN NJ 05-29 0655P EDT

PMS 2-026918E149 2057298316 TDBN ATHENS AL 103 05-29 0242P EDT

UDS ATOMIC ENERGY COMMISSION REGION 2 DIRECTORATE OF REGULATORY
OPERATIONS 230 PEACHTREE ST NORTHWEST Rm 818

ATLANTA GA 30303

BFA0-7436T AT APPROXIMATELY 1230PM ON 5-28-74 DURING REMOVAL
OF INTERFACE BLANKS IN THE CONDENSATE STORAGE AND TRANSFER SYSTEM
BETWEEN UNITS 1 AND 2 APPROXIMATELY 80,000 GALLONS OF CONDENSATE
FROM UNIT 1 STORAGE TANK DRAINED INTO THE PIPE TUNNEL AND SUBSEQUENTL
Y INTO UNIT 3 AREA ALL OF THE WATER WAS CONTAINED INSIDE UNIT
3 AREA AND SUBSEQUENTLY PUMPED BACK INTO UNIT 2 SUMPS GROSS
ACTIVITY OF THIS WTER WAS APPROXIMATELY 4X10 TO THE MINUS 6
MICROCURIES PER MILLILITER BY GAMMA SCAN UNIT 1 WAS IN COLD

SF-1201 (RS-69)

SHUTDOWN CONDITIONS UNIT 2 IN PREPARATORY STAGES PRIOR TO FUEL

LOADING NO SAFETY SYSTEM OPERABILITY WAS JOEPARDIZED

H J GREEN BROWNS FERRY NUCLEAR PLANTS

NNNN

SF-1201 (RS-69)

8305040675 740607
PDR ADDCK 05000259
S PDR