

USAEC HQS GTWN

TLXA179 NAD195(1531)(2-119011E107)PD 04/17/73 1525

ICS IPMBNGZ CSP

3095542241 TDRN CORDOVA IL 26 04-17 0325P EST

50-265

PMS ANGELO GIAMBULLO, DLR

DEPUTY DIRECTOR FOR REACTOR PROJECT DIRECTORATE OF LICENSING

US ATOMIC ENERGY COMMISSION

WASHINGTON DC

REFERENCE QUAD-CITY NUCLEAR POWER STATION DOCKETT 50.265 DPR
30 APPENDIX A SECTION 1.0.A.5 AND 3.7.A.2 ON APRIL 17 1973 WHILE
THE REACTOR WAS ON A SCHEDULED 2 TWO OUTAGE A LOCAL LEAK RATE
TEST WAS PERFORMED ON THE VOLUME ENCLOSED BY VALVES C-1601-21,
2-1601-22, 2-1601-55 AND 2-1601-56 THE MEASURED LEAKAGE EXCEEDED
THE TECHNICAL SPECIFICATION LIMITS MAINTENANCE IS BEING PERFORMED
ON THE VALVE AND A NEW LEAK RATE TEST WILL BE PERFORMED TO VERIFY
COMPLIANCE TO THE TECHNICAL SPECIFICATIONS.

NICK KALIVIANAKIS

510P

USAEC HQS GTWN

U.S. ATOMIC ENERGY COM.
REGISTRY
MAIL & RECORDS SECTION

1973 APR 18 AM 8 13

RECEIVED

2517

handwritten:
50-265

8305120214 730606
PDR ADOCK 05000265
S PDR