



Telegram

141P EST SEP 4 72 DEA533

SSE177 DE CCD004 (SF 248CC4 21004) PD WU TRUX IL MVN 0232P EDT09/05/72
ZCZC 010 MD PDF TDVE CORDOVA ILL 4 NFT

DUANE BOYD (DLR DONT FONE) REGION 3 COMPLIANCE UNITED STATES
ATOMIC ENERGY COMM

799 ROOSEVELT RD GLEN ELLYN ILL

BT

REFERENCE QUAD-CITIES NUCLEAR POWER STATION DPR-29 APPENDIX
A SECTION 7.A.4, 6.6.A.3 AND 6.6.B.3. AT 1040AM ON SEPTEMBER
3RD, 1972, WITH THE UNIT 1 REACTOR AT 50 PERCENT POWER THE
FOLLOWING VALVES IN THE "RCICK" SYSTEM FAILED TO OPERATE
DURING A MONTHLY SURVEILLANCE TEST:

1301-26, 1301-48 FAILED TO CLOSE

1301-49 FAILED TO OPEN

"HPCI" SYSTEM WAS TESTED IMMEDIATELY AND LOAD WAS REDUCED TO
200 MWE FOR VALVE REPAIR.

B. STEPHENSON

ASSISTANT SUPERINTENDANT

QUAD CITIES NUCLEAR

POWER STATION

DPR-29 1.A.4 6.6.A.3 6.6.B.3. 1040AM 3RD 1972 1 50 1301-26

1301-48 1301-49 200 MWE

NNNN(0234P EDT)

8305120546 720911
PDR ADOCK 05000254
S PDR

SEP 7 1972