



Telegram

=DEB733 SSF100 DE CCA036 NNNN(0724A EST).=. .=====

(AT 071CC106036)PD=IPMVEIA MVN 0718A EST03/11/72,=ZCZC 063

= DWAIN BOYD US ATOMIC ENERGY COMM JF NL PDF 10 EXTRA

REGION 3 COMPLIANCE DLR DONT FONE TDVE CORDOVA ILL 10,

799 ROOSEVELT RD GLEN ELLYN ILL.

=REFERENCE QUADCITIES NUCLEAR POWER STATION UNIT ONE

DPR-29,=APPENDIX A SECTION 6.6A.3 AND 6.6B.2 THE RETRACTABLE

CABLE,=ON THE UNIT ONE REFUELING BRIDGE WAS BEING REPLACED

WITH A,=LONGER CABLE AND THE RECEPTACLE WAS BEING REWIRED

TO CONFORM,=TO THE MANUFACTURERS WIRING PRINTS DURING THE

PROCESS OF THE ,=OB THE REFUELING BRIDGE WAS ENERGIZED

BEFORE A WIRING CHECK,=WAS PERFORMED BECAUSE THE OUT OF

SERVICE PROCEDURES WERE NOT,=FOLLOWED THIS ACTION RESULTED

WU 1201 (R 5-69)

IN THE APPLICATION OF 480 VOLTS,=TO A 120 VOLT REACTOR

MANUEL CONTROL SYSTEM, SEVERAL,=RELAY COILS OPEN AND

A FUSE OPERATED WHICH FAILED THE SYSTEM,=IN A "ROD BLOCK"

MODE, THE REACTOR WAS SHUT DOWN AT THE TIME,=OF THE

ACCURANCE AND WILL NOT BE STARTED UP UNTIL ALL DAMAGED,=

=RELAYS ARE REPLACED AND ALL ASSOCIATED CIRCUITS TESTED,=

COMMONWEALTH EDISON COMPANY QUAD CITY NUCLEAR POWER

STATION,= BB STEPHENSON AT CORDOVA ILL,=

8305190550 720311
PDR ADOCK 05000254
S PDR

MAR 13 1972

=DPR-29 6.6A.3 6.6B.2 480 120 ,=

WU 1201 (R 5-69)

50-254/265
2 0439
Copy sent PDR