



Telegram.

1974 SEP -3 AM 9:36

VEB084(1034)(1-005067A246)PD 09/03/74 1032 312-858-2660

ICS IPMVEIB MVN

2077 TDVE MORRIS IL 89 09-03 828A CDT TIME DLD
PMS JAMES G KEPPLER, REGIONAL DIRECTOR ATTEMPTS TO DELIVER.

WUS DIRECTORATE OF REGULATOR OPERATION

REGION 3 US ATOMIC ENERGY COMMISSION

799 ROOSEVELT ROAD

GLEN ELLYN ILL 60137

SUBJECT DPR-19 DRESDEN NUCLEAR POWER STATION UNIT 2 THIS WILL
CONFIRM A CONVERSATION WITH F. NAUKA OF YOUR OFFICE AT 1300 HOURS
1 SEPTEMBER CONCERNING FAILURE OF 2B CONDENSATE BOOSTER PUMP VENT
LINE AT APPROXIMATELY 0600 1 SEPTEMBER 1974. WHEN UNABLE TO ISOLATE
PUMP TO STOP LEAK MANUALLY SCRAMMED REACTOR AND SECURED CONDENSATE
SYSTEM. ALL WATER WAS VERY LOW LEVEL AND ALL WAS CONFINED TO
CONDENSATE PUMP ROOM. WATER WAS PUMPED TO RAD WASTE SYSTEM FOR
NORMAL PROCESSING.

SF-1201 (R5-69)

B B STEPHENSON, SUPERINTENDENT

DRESDEN NUCLEAR POWER STATION

COMMONWEALTH EDISON CO KRI MORRIS ILL 60450

WVWV

8305230422 740816
PDR ADOCK 05000237
S PDR

SEP

6 1974

SF-1201 (R5-69)