



Telegram

02:12 119 25 JUL 74

1974 JUL 26 PM 5:36

OF THE TECHNICAL SPECIFICATION. PREPARATIONS ARE NOW UNDER WAY TO
RECONFIRM THE LEAK TIGHTNESS OF THE OTHER VALVES WHICH
PROVIDE THE PRESSURE BOUNDARY IN THIS LINE

B B SIPHENSON SUPERINTENDENT
DRESDEN NUCLEAR POWER STATION
COMMONWELATH EDISON CO
RRI
MORRIS ILLINOIS
NNNN



Telegram

VEE462(1835)(1-044299C207)PD 07/26/74 1834

ICS IPMVEID MVN

04277 TDVE MORRIS IL 9507-26 420P CDT

PMS MR JAMES G KEPPLR

REGIONAL DIRECTOR

DIRECTORATE OF REGULATORY OPERATIONS

REGION 3 WUX

US ATOMIC ENERGY COMMISSION

799 ROOSEVELT RD

GLEN ELLYN IL 60137

SUBJECT DPR-25 DRESDEN NUCLEAR POWER STATION UNION 3

THIS WILL CONFIRM A CONVERSTATION WITH F. MAURA OF YOUR
OFFICE THIS DATE CONCERNING THE FAILURE OF THE SEAT MATERIAL
OF A03-1601-22 AN AIR OPERATED PRIMARY CONTINMENT ISOLATION
VALVE. THE OTHER VALVE IN LINE WITH THIS VALVE HAS BEEN PLACED
IN THE ISOLATED CONDITION IN ACCORDANCE WITH SECTION 3.7.D.2

TELEGRAMS (OTHER THAN MONEY ORDERS)

DELIVERY requested? (YES-AGENT, NO-ADDRESSEE)

AGENT SECTION

Mr. & Name 3-2 LB3

Date dtd 7/29

To be mailed or filed

Attempts to deliver (Indicate DA or BY)

ADDRESS SECTION

Mr. 312 Mor. 858-2660

To 5K By 61

mail

[Handwritten signature]

8306160136 740801
PDR ADDCK 05000249
PDR