

western union

Telegram

1973 MAR 26 PM 5:33

UFC244(1831)(1-030167COR5)PB 03/26/73 1829

ICS IPMVEIF MUN

ZCZC 0505R TDVE MORRIS ILL 103 03-26 425P CST

PMS MR ROYCE GRIER

DIRECTOR DIVISION OF COMPLIANCE REGION 3

US ATOMIC ENERGY COMMISSION WJX 799 ROOSEVELT ROAD

GLENELLYN ILL 60137

SUBJECT DPR 25 DRESDEN NUCLEAR POWER STATION UNIT 3.

THIS WILL CONFIRM A CONVERSATION WITH MR H DANCE OF YOUR OFFICE
AT 1450 HOURS THIS DATE CONCERNING MAIN STEAM LINE AREA TEMPERATURE
SWITCHES BEING OUT OF CALIBRATION. ON 3-24-73

THE INSTRUMENT MECHANICS COMPLETED THE CALIBRATION OF THESE SWITCHES
WHICH IS REQUIRED EVERY REFUELING OUTAGE. NINE OF THE
SIXTEEN TEMPERATURE SWITCHES WERE FOUND TO HAVE TRIP SETTINGS
GREATER THAN THE TECHNICAL SPECIFICATIONS LIMIT OF 200 DEGREES
FAHRENHEIT. THIS WAS THE FIRST TIME THESE SWITCHES WERE CALIBRATED

SF-1201 (RS-69)

SINCE THE ORIGINAL CONSTRUCTION TEXT. ALL SWITCHES
WERE RESET TO TRIP BETWEEN 190 DEGREES TO 195 DEGREES.

W P WORDEN

SUPERINTENDENT COMMONWEALTH EDISON CO

DRESDEN NUCLEAR POWER STATION

RR1 MORRIS ILLINOIS

8306160400 730404
PDR ADOCK 05000249
S PDR

DIRECTORATE OF REGULATORY OPERATIONS

DATE MAR 28 1973

DRO: KRUESI
KNUTH
CCBB
GILBERT
REEDER
FAULKENBERRY
HILDRETH

FS&EB: THORNBURG
BRYAN
ELLIS
PAULUS
DREHER

DOE: MORRIS
WILSON
DOAN

AD/PE: KUHLMAN

AD/IP: THOMPSON
MAGEE
STEELE
KING

AD/RE&M DAVIS

M&PPB D'AMICO
CATANIA
MAY
WERNER

EPB PELLETIER
BELL
CUNNINGHAM
HIGGINBOTHAM
WEISS

RFB ROY
BIDINGER
BROCKETT
HANDLER
METZGER

AD/C&O ENGELKEN

CB HENDERSON
GOWER
PERANICH
RESNICK
WHITESELL

OB KEPPLER
KIRKPATRICK
MCDERMOTT
NOLAN
RIZZO
SEYFRIT
SNIEZEK

T. REINMUTH
BERATAN
COLLINS
POMEROY
POTAPOVS
THOMAS

More switch problems!
thru

Level III

*See attached,
Any problems?
See*

*yes! The method
of testing the set
point is probably
as inaccurate as the
device & V.T.C.*