


MGMATLT HSB
2-030555E036 02/05/75
ICS IPMRNCZ CSP
2057298316 MGM TDRN DECATUR AL 100 02-05 0455P EST
ZIP



western union

Mailgram



SERVICE

US NUCLEAR REGULATORY COMMISSION
230 PEACHTREE ST NORTHWEST SUITE 818
ATLANTA GA 30303

50-260

BFAD 50-260/755T AT APPROXIMATELY 0900 HOURS FEBRUARY 5 1975 IT WAS
DETERMINED THAT D DIESEL GENERATORS UNDER VOLTAGE START RHR SERVICE
WATER PUMP D1 RHR PUMP 1D AND 2D AND CORE SPRAY PUMP 1D AND 2D AUTO
START FEATURE HAD BEEN INOPERABLE FOR APPROXIMATELY 39 HOURS DURING A
BATTERY CAPACITY DISCHARGE TEST UNIT 1 WAS IN A COLD SHUTDOWN CONDITION
UNIT 2 WAS AT APPROXIMATELY 65 PERCENT POWER BATTERY CAPACITY TEST
COMPLETED CONDITIONS NORMAL

H J GREEN BROWNS FERRY NUCLEAR PLANT

16:55 EDT

MGMATLT HSB

COPY SENT TO: PDR ☒
LPDR ☒
NSIC ☐
TIC ☐

8308180235 750205
PDR ADOCK 05000260
S PDR