


MGMATLT HSB

2-029642E316 11/12/74

ICS IPMRNGZ CSP

2057298316 MGM TDBN ATHENS AL 100 11-12 0428P EST

ZIP



western union

Mailgram



US ATOMIC ENERGY COMMISSION REGENT 2 DIRECTORATE OF REGULATORY
OPERATIONS
230 PEACHTREE ST NORTHWEST
ATLANTA GA 30303

ADD 0415 HOURS ON NOVEMBER 12 1974 DURING A ROUTINE SURVILLANCE
TEST TO BE STAND BY LIQUID CONTROL PUMP FAILED TO DELIVER RATED
FLOW AT 12750 PSI. IT DID DELIVER IN EXCESS OF RATED FLOW AT 12000
PSI. THE REACTOR WAS OPERATING AT ABOUT 2239 MWT. 2A LIQUID CONTROL
PUMPS PASSED SURVILLANCE TEST SATISFACTORY.

J A GREEN BROWNSFERRY NUCLEAR PLANT PO BOX 2000 DECATUR AL 35601

16:29 EDT

MGMATLT HSB

COPY SENT TO: PDR ☒
LPDR ☒
NSIC ☐
TIC ☐

8308290321 741220
PDR ADOCK 05000260
S PDR