


Georgia Power Company
40 Inverness Center Parkway
Post Office Box 1295
Birmingham, Alabama 35201
Telephone 205 877-7122

C. K. McCoy
Vice President, Nuclear
Vogtle Project

March 24, 1995



Docket No. 50-425

U. S. Regulatory Commission
ATTN: Document Control Desk
Washington, D. C. 20555

Gentlemen:

VOGTLE ELECTRIC GENERATING PLANT
SPECIAL REPORT 2-95-2
NUMBER OF STEAM GENERATOR
TUBES PLUGGED DURING 2R4

In accordance with the requirements of Vogtle Electric Generating Plant Technical Specifications (TS) sections 4.4.5.5.a and 6.8.2, Georgia Power Company submits this special report of the number of steam generator tubes plugged during the Unit 2 fourth refueling outage (2R4).

As a result of the inservice inspection completed on March 16, 1995, a total of three (3) tubes were plugged in steam generator #2. Two (2) of these tubes met or exceeded the Technical Specification limit for wall thinning (40 percent). The remaining tube was plugged as a precautionary measure. Complete inspection results will be submitted within 12 months per the requirement of Technical Specification 4.4.5.5.b.

Sincerely,

C. K. McCoy

CKM/TEW

xc: Georgia Power Company
Mr. J. B. Beasley, Jr.
Mr. M. Sheibani
NORMS

U. S. Nuclear Regulatory Commission
Mr. S. D. Ebnetter, Regional Administrator
Mr. D. S. Hood, Licensing Project Manager, NRR
Mr. B. R. Bonser, Senior Resident Inspector, Vogtle

040152

9504040208 950324
PDR ADDCK 05000425
S PDR

JE22/10
M