

DmB



Consumers  
Power  
Company

Dean L. Quamme  
Site Manager  
Midland Project

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

March 15, 1984

Mr J E Karr  
Stone & Webster Michigan, Inc  
P O Box 1963  
Midland, MI 48640

PRINCIPAL STAFF			
RA	huc	OPRP	
D/RA		DE	
A/RA		DRMSP	
RC		D-MA	
PAO		SCS	orig +3
SGA		ML	
E		File	lan

MIDLAND ENERGY CENTER GWO 7020  
STONE & WEBSTER LETTER SWMCP-008, DATED JANUARY 10, 1984  
File: B1.1.7, 0655.3 UFI: 53\*50\*04, 99\*08 Serial: CSC-7457

REFERENCE: CPCo letter CSC-7189, dated January 19, 1984.

In pursuance of your letter dated January 10, 1984, SWMCP-008, discussions of the Hanger Reinspection Program (HRP) between Stone & Webster, CPCo Site Management and MPQAD have established the following resolutions to the concerns addressed in your letter.

A gross listing of hangers has been given to your staff in the form of a MIRs computer printout. This listing is based on all large and small bore hangers with closed P2.10 reports. In some cases, duplication exists where hangers have more than one closed P2.10. After evaluating this list against the commodity list, the hangers that fall into CCP were deleted. This is how the base number of hangers in the HRP has been determined.

The base number of hangers in the HRP at this time, as determined above, is 6064. This includes the spray ring header supports. Please note that this amount is subject to decrease due to "destatusing" of supports. A hanger is destatused from the program and placed in status assessment for the following reasons; design changes, deletion of a support, seismic re-analysis or changes to a support which subsequent rework is required.

At the present, a weekly "Hanger Reinspection Program" meeting is held. This is on Tuesday, at 8:00 am located in the MPQAD Conference Room, trailer 125. This meeting is chaired by Frank Schulmeister (x6341) and will status inspections completed and forecasted as well as other related HRP Action Items. Frank is responsible for and will be the contact for information regarding the total number of hangers involved in the HRP.

In addition, through Mark Plum (MPQAD), arrangements can be made to accompany an engineer during field inspection or review records of field inspections.


At this time, a "short term" (three week) schedule projection is being developed as well as a "long term" schedule and will be available in the near term. This projection assumes that drawings and access to inspection areas are available.

8403270199 840315  
PDR ADDCK 05000329  
Q PDR

MAR 22 1984

IEOI

Should you or your staff have any questions on the subject, contact John Berry at extension 6405.

A handwritten signature in dark ink, appearing to read "Frank L. Zammie". The signature is fluid and cursive, with a large, stylized "F" and "Z".

DLQ/JPB/klp

cc: DDJohnson  
BHPeck  
NIReichel  
TASpelman  
JGKeppler, Regional Administrator, Region III  
JJHarrison, Chief, Midland Section, Region III  
RJCook, NRC Resident Inspector  
RAWeils, MPQAD