

UNCONTROLLED COPY NOT FOR CONSTRUCTION

Appendix E-39

FORM F-12

REVISION

5

A-39
11/17/83

DUKE POWER COMPANY
CONSTRUCTION DEPARTMENT
PROJECT Catawba

CONSTRUCTION PROCEDURE

SERIAL NUMBER

CP-301

TITLE:

2-15-80
D. MASON

TAGGING OF INSPECTED HANGERS

Out for Review

*NUCLEAR SAFETY RELATED ☐ YES ☒ NO

REQUIRED NUMBER OF COPIES	REQUIRED DISTRIBUTION*	REQUIRED NUMBER OF COPIES	REQUIRED DISTRIBUTION*
1	GENERAL SUPERINTENDENT		SUPV TECH-CIVIL
	LAYOUT SUPERVISOR		SUPV TECH-MECHANICAL
	CONST. ENGINEER-CIVIL		SUPV TECH-WELDING
	CONST. ENGINEER-MECHANICAL		SUPV TECH-NDE
	CONST. ENGINEER-WELDING	1	SUPV TECH-ELECTRICAL AND INST.
	CONST. ENGINEER-SYSTEMS		SUPV TECH-MATERIAL
1	CONST. ENGINEER-ELECTRICAL	1	Sr QC Engineer
	CONST. ENGINEER-INSTRUMENTATION	1	QC Engineer-Elect.
	O.A. ENGINEER-MECH. WELD. NDE		
1	O.A. ENGINEER-CIVIL, ELEC. INST.		STEAM PRODUCTION <input type="checkbox"/> UNCONTROLLED
	FACILITIES ENGINEER		DESIGN ENGINEERING <input type="checkbox"/> UNCONTROLLED
	PLANNING AND SCHEDULING ENGINEER	ORIGINAL	DOCUMENT CONTROL

RECORD COPY

WORK APPROVED

DATE

REV. NO.	PREPARED BY	DATE	REVIEWED BY	DATE	APPROVED BY	DATE	Q.A. APPROVAL	DATE
0	J. C. Alford	4/16/78	E. C. Wier	6-20-78	D. Freeze	6-19-78	J. W. Wells	6-20-78
1	J. C. Alford	8/29/78	E. C. Wier	8-29-78	D. Freeze	8-29-78	J. W. Wells	8-29-78
2								
3								
4								
5								
6								
7								

UNCONTROLLED COPY
NOT FOR CONSTRUCTION

SHIPPED

REV. NO.	VENDOR	BY	DATE	REV. NO.	VENDOR	BY	DATE
0							
1							
2							
3							

8405240385 831117
PDR ADDOCK 05000413
G PDR

UNCONTROLLED COPY

NOT FOR CONSTRUCTION

FINAL Q.A. APPROVAL

SOLE APPROPRIATE FOR

DUKE POWER COMPANY
CONSTRUCTION DEPARTMENT
CATAWBA NUCLEAR STATION

Construction Procedure 301

Tagging of Inspected Hangers

Purpose

The purpose of this procedure is to identify to the craft organization those electrical hangers that have received their Quality Control erection inspection.

Responsibility

The Senior Quality Control Engineer is responsible for following this procedure on hangers inspected in accordance with Procedure M-41.

The General Superintendent is responsible for craft activities described below.

Procedure

After an erection inspection has been performed on a hanger, any alteration to the hanger may invalidate the inspection. Form CP-301A may be used by the person performing the erection inspection to tag the hanger. The person tagging the hanger will sign and date the tag. He will also initial and date on the print all hangers which have been inspected as a means for temporarily identifying those hangers. This print shall be marked, "Marked Drawing--Do Not Destroy," and maintained by Quality Control staff until it is no longer useful. If a tagged hanger requires additional work, the craft personnel are responsible for contacting the person indicated on the tag before the work is done. (Except for painting) Painting of hangers should only be done after it has been tagged. All documentation of hanger inspection will be in accordance with the applicable procedures. This construction procedure does not amplify or replace any portion of the applicable inspection procedures. If specific hangers do not maintain their inspection tags, the Senior Quality Control Engineer is responsible for evaluating the current inspection status.

Form CP-301A Rev 0

AN ERECTION INSPECTION HAS BEEN
PERFORMED ON THIS HANGER. DO NOT
REMOVE, RE-ADJUST, OR IN ANY WAY
ALTER THE HANGER WITHOUT FIRST
CONTACTING THE RESPONSIBLE
ELECTRICAL INSPECTOR.

SIGNATURE

DATE

RED LETTERS
WHITE BACKGROUND
SCALE- FULL

NUCLEAR REGULATORY COMMISSION

Docket No. 50-7413 Original E.A. No. 39

In the matter of Catawba

Staff ✓

Applicant ✓

Interview ✓

Consent ✓

Contractor ✓

Other ✓

IDENTIFIED ✓

RECEIVED ✓

SELECTED ✓

Reporter Ron Graham

DATE 11/17/83

Witness