



Tennessee Valley Authority, Post Office Box 2000, Decatur, Alabama 35609

O. J. "Ike" Zeringue
Vice President, Browns Ferry Operations

JAN 29 1992

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555

Gentlemen:

In the Matter of)
Tennessee Valley Authority)

Docket Nos. 50-259
50-296

BROWNS FERRY NUCLEAR PLANT (BFN) - ACTION PLAN TO DISPOSITION CONCERNS
RELATED TO UNITS 1 AND 3 CONDUIT AND CONDUIT SUPPORT - ADDITIONAL
INFORMATION

- Reference: 1. TVA letter to NRC dated December 12, 1991, "Small Bore
Piping Program, Tubing, and Conduit Support Plans for
Unit 1 and 3 - Additional Information"
2. TVA letter to NRC dated May 6, 1991, "Action Plan to
Disposition Concerns Related to Units 1 and 3 Conduit and
Conduit Supports"

The purpose of this letter is to provide information which clarifies
TVA's plans for dispositioning concerns related to Units 1 and 3 Conduit
and Conduit Support Program. This information was requested by NRC
during a teleconference held on January 7, 1992, to clarify the
evaluation of the rod hung conduit system. This letter augments the
referenced TVA letters.

TVA's interim program for the seismic qualification of the remaining
Units 1 and 3 conduit and conduit supports will consist of engineering
evaluations of these commodities. These evaluations will include the
Units 1 and 3 drywells and the areas of the reactor building which were
not included in the Unit 2 program. Conduit installation (rod hung
systems and non-rod hung systems) will be evaluated against the design
criteria and the Unit 2 and common enveloping calculations developed
during the Unit 2 program. The Units 1 and 3 rod hung conduit
installations will be evaluated to demonstrate that the installations are
bounded by the Unit 2 calculations. Discrepancies that cannot be bounded
by the Unit 2 enveloping calculations will result in further evaluations
and/or physical modifications, as required. The resolution of identified
discrepancies will be implemented prior to the restart of Units 1 and 3,
respectively.

9202050166 920129
PDR ADDCK 05000259
P PDR

A001
11

U.S. Nuclear Regulatory Commission

JAN 29 1992

Expeditious NRC review of this additional information and issuance of a supplemental Safety Evaluation Report are requested in order to support the design and modifications required to be completed prior to restart of Unit 3.

The enclosure summarizes the new commitment contained in this letter. If you have any questions, please telephone R. R. Baron, Site Licensing Manager, at (205) 729-7566.



O. J. Zeringue

Enclosure

cc (Enclosure):

NRC Resident Inspector
Browns Ferry Nuclear Plant
Route 12, Box 637
Athens, Alabama 35611

Mr. Thierry M. Ross, Project Manager
U.S. Nuclear Regulatory Commission
One White Flint, North
11555 Rockville Pike
Rockville, Maryland 20852

Mr. B. A. Wilson, Project Chief
U.S. Nuclear Regulatory Commission
Region II
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323

ENCLOSURE

COMMITMENT SUMMARY

1. Conduit installation for Units 1 and 3 (rod hung systems and non-rod hung systems) will be evaluated against the design criteria and the Unit 2 and common envelope calculations developed during the Unit 2 program.