

Arizona Public Service Company

RECEIVED  
NRC

1984 OCT -1 PM 12:48

September 27, 1984  
ANPP-30674-TDS/TRB

REGION VISE

U. S. Nuclear Regulatory Commission  
Region V  
Creskide Oaks Office Park  
1450 Maria Lane - Suite 210  
Walnut Creek, California 94596-5368

Attention: Mr. T. W. Bishop, Director  
Division of Resident  
Reactor Projects and Engineering Programs

Subject: Interim Report - DER 84-69  
A 50.55(e) Potentially Reportable Deficiency Relating To  
Reactor Protection System Shunt Trip Contacts.  
File: 84-019-026; D.4.33.2


Reference: Telephone Conversation between D. Hollenbach and T. Bradish on  
August 29, 1984

Dear Sir:

The NRC was notified of a potentially reportable deficiency in the referenced telephone conversation. At that time, it was estimated that a determination of reportability would be made within thirty (30) days.

Due to the extensive investigation and evaluation required, an Interim Report is attached. It is now expected that this information will be finalized by October 24, 1984, at which time a complete report will be submitted.

Very truly yours,



E. E. Van Brunt, Jr.  
APS Vice President  
Nuclear Production  
ANPP Project Director

EEVB/TRB/nj  
Attachment

cc: See Page Two

8410160312 840927  
PDR ADOCK 05000528  
S PDR

IE-27 1/1

Mr. T. W. Bishop  
DER 84-69  
Page Two

cc: Richard DeYoung, Director  
Office of Inspection and Enforcement  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

T. G. Woods, Jr.  
D. B. Karner  
W. E. Ide  
D. B. Fasnacht  
A. C. Rogers  
L. A. Souza  
D. E. Fowler  
T. D. Shriver  
C. N. Russo  
J. Vorees  
J. R. Bynum  
J. M. Allen  
A. C. Gehr  
W. J. Stubblefield  
W. G. Bingham  
R. L. Patterson  
R. W. Welcher  
H. D. Foster  
D. R. Hawkinson  
R. P. Zimmerman  
L. Clyde  
M. Woods  
T. J. Bloom

Records Center  
Institute of Nuclear Power Operations  
1100 Circle 75 Parkway, Suite 1500  
Atlanta, GA 30339

INTERIM REPORT - DER 84-69  
POTENTIAL REPORTABLE DEFICIENCY  
ARIZONA PUBLIC SERVICE COMPANY (APS)  
PVNGS UNIT 1

I. Potential Problem

Reactor Protection System Channel "C" initiation relay K1530 shunt trip contacts failed to close during testing. This contact closure failure resulted in the failure to trip Channel "C" Reactor Switch Gear. The cause of this failure appears to be insufficient clearance between the relay K1530 contacts and the phenolic insulator/spacer that mounts between the two halves of the K1530 relay housing.

II. Approach To and Status Of Proposed Resolution

Bechtel Engineering is currently studying this problem to determine reportability and technical justification for corrective action.

III. Projected Completion of Corrective Action and Submittal of the Final Report

The complete evaluation and final report are forecast to be completed by October 24, 1984.