

3/13/86
Rev. 3

SHEARON HARRIS CLEAR POWER PLANT
CONCRETE TEST REPORT
(Procedure CQC-13)

50-40006 Page 1 of 1

APPLICANT Ex #11
(Additional)

A-11
10/25/84

PLACEMENT NO. 102KW242001 DATE 9-24-80

MODE OF PLACEMENT PUMP DIS

LOCATION CONTAINMENT UNIT NO. 1

WEATHER: (☒) CLEAR () OVERCAST () RAIN () OTHER
() HAZY () FOG () P. CLOUDY

85 MAR 22 A10:15

TICKET NO.	TIME SAMPLED	ACCU YARDS PLACED	SLUMP (IN)	TEMP. (°F)	THERM. NO.	AIR (%)	AIR METER NO.	UNIT WT.	UNIT WT. BUCKET	SCALE NO.	TEST CYLINDERS				SET NO.	LAB #	REMARKS
											RESULTS						
											DAY	DAY	DAY	DAY			
											7	28	28				
62046	11:25AM	8	4	79	CPL		M	M	M		5360	7590	7700	1	6588		
	: PM				4711B	5.1	4543A	143.7	4543A	4530							
62068	: AM				CPL		M										
	12:45PM	56	3	82	4711B	5.8	4543A										
	: AM																
	: PM																
	: AM																
	: PM																
	: AM																
	: PM																
	: AM																
	: PM																
	: AM																
	: PM																
	: AM																
	: PM																
	: AM																
	: PM																
	: AM																
	: PM																
	: AM																
	: PM																

SLUMP REQUIRED 0-4 in. DESIGN MIX # USED M-97

AIR REQUIRED 7±2 % DESIGN STRENGTH 5000 PSI
FOR PLACEMENT

FIELD QC INSPECTOR Robert D. Ditty DATE 9-24-80

LAB QC INSPECTOR James C. Calkins DATE 10-22-80

QA SPECIALIST Robert H. Calkins DATE 10-23-80

8503280280 841025
PDR ADOCK 05000400
G PDR