

Commonwealth Edison Company
Quad Cities Generating Station
22710 206th Avenue North
Cordova, IL 61242-9740
Tel 309-654-2241



LWP-96-074

October 10, 1996

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555

SUBJECT: Quad Cities Nuclear Station Units 1 and 2
Monthly Performance Report
NRC Docket Nos. 50-254 and 50-265

Enclosed for your information is the Monthly Performance Report covering the operation of Quad-Cities Nuclear Power Station, Units One and Two, during the month of September 1996.

Respectfully,

ComEd
Quad-Cities Nuclear Power Station

A handwritten signature in cursive script, appearing to read "L. W. Pearce".

L. W. Pearce
Station Manager

LWP/dak

Enclosure

cc: A. Beach, Regional Administrator
C. Miller, Senior Resident Inspector

STMGR07496.LWP

9610230127 960930
PDR ADOCK 05000254
R PDR

A Unicom Company

JE24/1

QUAD-CITIES NUCLEAR POWER STATION

UNITS 1 AND 2

MONTHLY PERFORMANCE REPORT

SEPTEMBER 1996

COMMONWEALTH EDISON COMPANY

AND

MID-AMERICAN ENERGY COMPANY

NRC DOCKET NOS. 50-254 AND 50-265

LICENSE NOS. DPR-29 AND DPR-30

TABLE OF CONTENTS

- I. Introduction
- II. Summary of Operating Experience
 - A. Unit One
 - B. Unit Two
- III. Plant or Procedure Changes, Tests, Experiments, and Safety Related Maintenance
 - A. Amendments to Facility License or Technical Specifications
 - B. Facility or Procedure Changes Requiring NRC Approval
 - C. Tests and Experiments Requiring NRC Approval
- IV. Licensee Event Reports
- V. Data Tabulations
 - A. Operating Data Report
 - B. Average Daily Unit Power Level
 - C. Unit Shutdowns and Power Reductions
- VI. Unique Reporting Requirements
 - A. Main Steam Relief Valve Operations
 - B. Control Rod Drive Scram Timing Data
- VII. Refueling Information
- VIII. Glossary

I. INTRODUCTION

Quad-Cities Nuclear Power Station is composed of two Boiling Water Reactors and Steam Turbine/Generators, each with a Maximum Dependable Capacity of 769 MWe Net, located in Cordova, Illinois. The Station is jointly owned by Commonwealth Edison Company and Mid-American Energy Company. The Nuclear Steam Supply Systems are General Electric Company Boiling Water Reactors. The Architect/Engineer was Sargent & Lundy, Incorporated, and the primary construction contractor was United Engineers & Constructors. The Mississippi River is the condenser cooling water source. The plant is subject to license numbers DPR-29 and DPR-30, issued October 1, 1971, and March 21, 1972, respectively; pursuant to Docket Numbers 50-254 and 50-265. The date of initial Reactor criticalities for Units One and Two, respectively were October 18, 1971, and April 26, 1972. Commercial generation of power began on February 18, 1973 for Unit One and March 10, 1973 for unit Two.

This report was compiled by Kristal Moore and Debra Kelley, telephone number 309-654-2241, extensions 3070 and 2240, respectively.

II. SUMMARY OF OPERATING EXPERIENCE

A. Unit One

Quad Cities Unit One was critical the entire month of September 1996. On September 1, 1996 at 0532 hours the generator was synched to the grid. On September 2, 1996 at 0141 hours the generator was taken off-line due to the 1D Main Steam Isolation Valve failing timing requirements. The actuator was repaired and the generator synched to the grid on September 6, 1996 at 0206 hours. The Generator was taken off-line on September 10, 1996 at 0037 hours and back on-line at 2110 hours to recalibrate the Feedwater Flow Control Valve.

B. Unit Two

Quad Cities Unit Two was on-line the entire month of September. On September 26, 1996 at 0215 hours a load drop was performed to maintain vacuum. Condenser vacuum returned to normal after repairing a failed bellows on the 2A SJAE Relief Valve.

III. PLANT OR PROCEDURE CHANGES, TESTS, EXPERIMENTS,
AND SAFETY RELATED MAINT'NANCE

A. Amendments to Facility License or Technical Specifications

There were no Amendments to the Facility License or Technical Specifications for the reporting period.

B. Facility or Procedure Changes Requiring NRC Approval

There were no Facility or Procedure changes requiring NRC approval for the reporting period.

C. Tests and Experiments Requiring NRC Approval

There were no Tests or Experiments requiring NRC approval for the reporting period.

IV. LICENSEE EVENT REPORTS

The following is a tabular summary of all licensee event reports for Quad-Cities Units One and Two occurring during the reporting period, pursuant to the reportable occurrence reporting requirements of 10CFR50.73.

UNIT 1

<u>Licensee Event Report Number</u>	<u>Date</u>	<u>Title of occurrence</u>
96-018	9/3/96	Technical Specification Surveillance Requirements were misinterpreted due to a conservative misunderstanding of the requirement.
96-019	9/4/96	Main steam line radiation monitor functional test not performed within frequency established for Technical Specifications when in Refueling mode due to incomplete documentation of a Technical Specification Interpretation.
96-020	9/7/96	Control Room Emergency Filtration System inoperable due to operator knowledge weakness.

UNIT 2

<u>Licensee Event Report Number</u>	<u>Date</u>	<u>Title of occurrence</u>
---	-------------	----------------------------

There were no licensee event reports for Unit 2 for this reporting period.

V. DATA TABULATIONS

The following data tabulations are presented in this report:

- A. Operating Data Report
- B. Average Daily Unit Power Level
- C. Unit Shutdowns and Power Reductions

APPENDIX C

OPERATING DATA REPORT

DOCKET NO. 50-254

UNIT One

DATE October 10,
1996

COMPLETED BY Kristal Moore

TELEPHONE (309) 654-2241

OPERATING STATUS

0000 090196

1. REPORTING PERIOD: 2400 093096 GROSS HOURS IN REPORTING PERIOD: 720

2. CURRENTLY AUTHORIZED POWER LEVEL (MWt): 2511 MAX > DEPEND > CAPACITY: 769
DESIGN ELECTRICAL RATING (MWe-NET): 789

3. POWER LEVEL TO WHICH RESTRICTED (IF ANY) (MWe-Net): N/A

4. REASONS FOR RESTRICTION (IF ANY):

	THIS MONTH	YR TO DATE	CUMULATIVE
5. NUMBER OF HOURS REACTOR WAS CRITICAL	720.00	1836.70	161300.20
6. REACTOR RESERVE SHUTDOWN HOURS	0.00	0.00	3421.90
7. HOURS GENERATOR ON LINE	597.50	1560.70	157319.90
8. UNIT RESERVE SHUTDOWN HOURS	0.00	0.00	909.20
9. GROSS THERMAL ENERGY GENERATED (MWH)	1158168.00	3447229.90	341853027.50
10. GROSS ELECTRICAL ENERGY GENERATED (MWH)	344281.00	1078677.00	110692758.00
11. NET ELECTRICAL ENERGY GENERATED (MWH)	326343.00	1025587.00	104499963.00
12. REACTOR SERVICE FACTOR	100.00	27.93	75.66
13. REACTOR AVAILABILITY FACTOR	100.00	27.93	77.26
14. UNIT SERVICE FACTOR	82.99	23.74	73.34
15. UNIT AVAILABILITY FACTOR	82.99	23.74	73.76
16. UNIT CAPACITY FACTOR (Using MDC)	58.94	20.28	63.35
17. UNIT CAPACITY FACTOR (Using Design MWe)	57.45	19.77	61.74
18. UNIT FORCED OUTAGE RATE	16.38	6.97	7.58

19. SHUTDOWNS SCHEDULED OVER NEXT 6 MONTHS (TYPE, DATE, AND DURATION OF EACH): N/A

20. IF SHUTDOWN AT END OF REPORT PERIOD < ESTIMATED DATE OF STARTUP:

21. UNITS IN TEST STATUS (PRIOR TO COMMERCIAL OPERATION): N/A

	FORECAST	ACHIEVED	
INITIAL CRITICALITY			
INITIAL ELECTRICITY			
COMMERCIAL OPERATION			

APPENDIX C

OPERATING DATA REPORT

DOCKET NO. 50-265

UNIT Two

DATE October 10,
1996

COMPLETED BY Kristal Moore

TELEPHONE (309) 654-2241

OPERATING STATUS

0000 090196

1. REPORTING PERIOD: 2400 093096 GROSS HOURS IN REPORTING PERIOD: 720

2. CURRENTLY AUTHORIZED POWER LEVEL (MWt): 2511 MAX > DEPEND > CAPACITY: 769
DESIGN ELECTRICAL RATING (MWe-NET): 789

3. POWER LEVEL TO WHICH RESTRICTED (IF ANY) (MWe-Net): N/A

4. REASONS FOR RESTRICTION (IF ANY):

	THIS MONTH	YR TO DATE	CUMULATIVE
5. NUMBER OF HOURS REACTOR WAS CRITICAL	720.00	4307.10	158377.55
6. REACTOR RESERVE SHUTDOWN HOURS	0.00	0.00	2985.80
7. HOURS GENERATOR ON LINE	720.00	4240.80	154140.35
8. UNIT RESERVE SHUTDOWN HOURS	0.00	0.00	702.90
9. GROSS THERMAL ENERGY GENERATED (MWH)	1720979.00	10315946.50	334657167.42
10. GROSS ELECTRICAL ENERGY GENERATED (MWH)	539883.00	3285375.00	107430910.00
11. NET ELECTRICAL ENERGY GENERATED (MWH)	514753.00	3146763.00	101799649.00
12. REACTOR SERVICE FACTOR	100.00	65.51	74.37
13. REACTOR AVAILABILITY FACTOR	100.00	65.51	75.78
14. UNIT SERVICE FACTOR	100.00	64.50	72.38
15. UNIT AVAILABILITY FACTOR	100.00	64.50	72.71
16. UNIT CAPACITY FACTOR (Using MDC)	92.97	62.24	62.17
17. UNIT CAPACITY FACTOR (Using Design MWe)	90.61	60.66	60.59
18. UNIT FORCED OUTAGE RATE	0.00	35.50	11.26

19. SHUTDOWNS SCHEDULED OVER NEXT 6 MONTHS (TYPE, DATE, AND DURATION OF EACH): 2/1/97

20. IF SHUTDOWN AT END OF REPORT PERIOD < ESTIMATED DATE OF STARTUP:

21. UNITS IN TEST STATUS (PRIOR TO COMMERCIAL OPERATION): N/A

	FORECAST	ACHIEVED	
INITIAL CRITICALITY			
INITIAL ELECTRICITY			
COMMERCIAL OPERATION			

APPENDIX B
AVERAGE DAILY UNIT POWER LEVEL

DOCKET NO 50-254
UNIT One
DATE October 10, 1996
COMPLETED BY Kristal Moore
TELEPHONE (309) 654-2241

MONTH September 1996

DAY AVERAGE DAILY POWER LEVEL
(MWe-Net)

1.	<u>53</u>
2.	<u>- 2</u>
3.	<u>- 9</u>
4.	<u>- 9</u>
5.	<u>- 9</u>
6.	<u>109</u>
7.	<u>143</u>
8.	<u>223</u>
9.	<u>175</u>
10.	<u>7</u>
11.	<u>391</u>
12.	<u>387</u>
13.	<u>380</u>
14.	<u>391</u>
15.	<u>420</u>
16.	<u>507</u>

DAY AVERAGE DAILY POWER LEVEL
(MWe-Net)

17.	<u>576</u>
18.	<u>714</u>
19.	<u>744</u>
20.	<u>770</u>
21.	<u>763</u>
22.	<u>776</u>
23.	<u>776</u>
24.	<u>776</u>
25.	<u>774</u>
26.	<u>773</u>
27.	<u>761</u>
28.	<u>667</u>
29.	<u>781</u>
30.	<u>778</u>
31.	<u></u>

INSTRUCTIONS

On this form, list the average daily unit power level in MWe-Net for each day in the reporting month. Compute to the nearest whole megawatt. These figures will be used to plot a graph for each reporting month. Note that when maximum dependable capacity is used for the net electrical rating of the unit, there may be occasions when the daily average power level exceeds the 100% line (or the restricted power level line). In such cases, the average daily unit power output sheet should be footnoted to explain the apparent anomaly.

1.16-8

APPENDIX B
AVERAGE DAILY UNIT POWER LEVEL

DOCKET NO 50-265
UNIT Two
DATE October 10, 1996
COMPLETED BY Kristal Moore
TELEPHONE (309) 654-2241

MONTH September 1996

DAY AVERAGE DAILY POWER LEVEL
(MWe-Net)

1.	<u>723</u>
2.	<u>740</u>
3.	<u>737</u>
4.	<u>737</u>
5.	<u>738</u>
6.	<u>720</u>
7.	<u>674</u>
8.	<u>745</u>
9.	<u>743</u>
10.	<u>739</u>
11.	<u>741</u>
12.	<u>743</u>
13.	<u>747</u>
14.	<u>748</u>
15.	<u>715</u>
16.	<u>757</u>

DAY AVERAGE DAILY POWER LEVEL
(MWe-Net)

17.	<u>759</u>
18.	<u>761</u>
19.	<u>762</u>
20.	<u>761</u>
21.	<u>761</u>
22.	<u>720</u>
23.	<u>761</u>
24.	<u>762</u>
25.	<u>762</u>
26.	<u>401</u>
27.	<u>275</u>
28.	<u>711</u>
29.	<u>721</u>
30.	<u>767</u>
31.	<u> </u>

INSTRUCTIONS

On this form, list the average daily unit power level in MWe-Net for each day in the reporting month. Compute to the nearest whole megawatt. These figures will be used to plot a graph for each reporting month. Note that when maximum dependable capacity is used for the net electrical rating of the unit, there may be occasions when the daily average power level exceeds the 100% line (or the restricted power level line). In such cases, the average daily unit power output sheet should be footnoted to explain the apparent anomaly.

APPENDIX D

UNIT SHUTDOWNS AND POWER REDUCTIONS

DOCKET NO. 50-254

UNIT NAME One

COMPLETED BY Kristal Moore

DATE October 10, 1996

REPORT MONTH September 1996

TELEPHONE 309-654-2241

[illegible]

APPENDIX D

50-265

Two

COMPLETED BY Kristal Moore

October 10, 1996

REPORT MONTH September, 1996

TELEPHONE 309-654-2241

[illegible]

VI. UNIQUE REPORTING REQUIREMENTS

The following items are included in this report based on prior commitments to the commission:

A. Main Steam Relief Valve Operations

There were no Main Steam Relief Valve Operations for the reporting period.

B. Control Rod Drive Scram Timing Data for Units One and Two

The following table is a complete summary of Units One and Two Control Rod Drive Scram timing for the reporting period. All scram timing as performed with reactor pressure greater than 800 PSIG.

RESULTS OF SCRAM TIMING MEASUREMENTS
PERFORMED ON UNIT 1 & 2 CONTROL
ROD DRIVES, FROM 01/01/96 TO 09/30/96

DATE	NUMBER OF RODS	AVERAGE TIME IN SECONDS AT % INSERTED FROM FULLY WITHDRAWN				MAX. TIME FOR 90% INSERTION	DESCRIPTION
		5	20	50	90		
		0.375	0.900	2.00	3.5	7 sec.	Technical Specification 4.3.D, 4.3.E & 4.3.F (Average Scram Insertion Time)
1/13/96	29	0.339	0.708	1.459	2.538	2.91 (K10)	Scram Time Test for Viton Issue U-2
2/09/96	30	0.325	0.691	1.436	2.495	2.71 (M-8)	Scram Time Test for Viton Issue at EOC U1
2/25/96	18	0.349	0.722	1.496	2.577	3.07 (M-8)	Scram Time Test for Viton Issue U-2
4/22/96	1	0.32	0.69	1.46	2.54	2.54 (K-5)	PMTV for Scram Valve Leak on U-2
5/05/96	177	0.308	0.713	1.543	2.700	3.03 (N-7)	Beginning of Cycle for U-1
8/16/96	177	0.330	0.707	1.473	2.569	2.85 (F-6)	PMTV for SSPV Maintenance U-2
9/06/96	12	0.319	0.703	1.478	2.573	2.79 (F-6)	PMTV for various Maintenance U-1
9/26/96	10	0.358	0.734	1.497	2.602	2.78 (H-12)	STT for Viton Issue U-2

VII. REFUELING INFORMATION

The following information about future reloads at Quad-Cities Station was requested in a January 26, 1978, licensing memorandum (78-24) from D. E. O'Brien to C. Reed, et al., titled "Dresden, Quad-Cities and Zion Station--NRC Request for Refueling Information", dated January 18, 1978.

QUAD CITIES REFUELING
INFORMATION REQUEST

QTP 300-S32
Revision 2
October 1989

1. Unit: Q1 Reload: 14 Cycle: 15
2. Scheduled date for next refueling shutdown: 2/10/98
3. Scheduled date for restart following refueling: 4/1/98
4. Will refueling or resumption of operation thereafter require a Technical Specification change or other license amendment:

NO

5. Scheduled date(s) for submitting proposed licensing action and supporting information:
6. Important licensing considerations associated with refueling, e.g., new or different fuel design or supplier, unreviewed design or performance analysis methods, significant changes in fuel design, new operating procedures:

232 GE10 Fuel Bundles were loaded during Q1R14.

7. The number of fuel assemblies.
 - a. Number of assemblies in core: 724
 - b. Number of assemblies in spent fuel pool: 1933
8. The present licensed spent fuel pool storage capacity and the size of any increase in licensed storage capacity that has been requested or is planned in number of fuel assemblies:
 - a. Licensed storage capacity for spent fuel: 3657
 - b. Planned increase in licensed storage: 0
9. The projected date of the last refueling that can be discharged to the spent fuel pool assuming the present licensed capacity:

QUAD CITIES REFUELING
INFORMATION REQUEST

QTP 300-S32
Revision 2
October 1989

1. Unit: Q2 Reload: 13 Cycle: 14
2. Scheduled date for next refueling shutdown: 3/1/97
3. Scheduled date for restart following refueling: 5/23/97
4. Will refueling or resumption of operation thereafter require a Technical Specification change or other license amendment:
YES
5. Scheduled date(s) for submitting proposed licensing action and supporting information:

August 1996
6. Important licensing considerations associated with refueling, e.g., new or different fuel design or supplier, unreviewed design or performance analysis methods, significant changes in fuel design, new operating procedures:

Approx. 216 Siemens 9X9IX Power Corporation Fuel Bundles will be loaded during Q2R14.
7. The number of fuel assemblies.
 - a. Number of assemblies in core: 724
 - b. Number of assemblies in spent fuel pool: 2727
8. The present licensed spent fuel pool storage capacity and the size of any increase in licensed storage capacity that has been requested or is planned in number of fuel assemblies:
 - a. Licensed storage capacity for spent fuel: 3897
 - b. Planned increase in licensed storage: 0
9. The projected date of the last refueling that can be discharged to the spent fuel pool assuming the present licensed capacity:

VIII. GLOSSARY

The following abbreviations which may have been used in the Monthly Report, are defined below:

ACAD/CAM	- Atmospheric Containment Atmospheric Dilution/Containment Atmospheric Monitoring
ANSI	- American National Standards Institute
APRM	- Average Power Range Monitor
ATWS	- Anticipated Transient Without Scram
BWR	- Boiling Water Reactor
CRD	- Control Rod Drive
EHC	- Electro-Hydraulic Control System
EOF	- Emergency Operations Facility
GSEP	- Generating Stations Emergency Plan
HEPA	- High-Efficiency Particulate Filter
HPCI	- High Pressure Coolant Injection System
HRSS	- High Radiation Sampling System
IPCLRT	- Integrated Primary Containment Leak Rate Test
IRM	- Intermediate Range Monitor
ISI	- Inservice Inspection
LER	- Licensee Event Report
LLRT	- Local Leak Rate Test
LPCI	- Low Pressure Coolant Injection Mode of RHRs
LPRM	- Local Power Range Monitor
MAPLHGR	- Maximum Average Planar Linear Heat Generation Rate
MCPR	- Minimum Critical Power Ratio
MFLCPR	- Maximum Fraction Limiting Critical Power Ratio
MPC	- Maximum Permissible Concentration
MSIV	- Main Steam Isolation Valve
NIOSH	- National Institute for Occupational Safety and Health
PCI	- Primary Containment Isolation
PCIOMR	- Preconditioning Interim Operating Management Recommendations
RBCCW	- Reactor Building Closed Cooling Water System
RBM	- Rod Block Monitor
RCIC	- Reactor Core Isolation Cooling System
RHRS	- Residual Heat Removal System
RPS	- Reactor Protection System
RWM	- Rod Worth Minimizer
SBGTS	- Standby Gas Treatment System
SBLC	- Standby Liquid Control
SDC	- Shutdown Cooling Mode of RHRS
SDV	- Scram Discharge Volume
SRM	- Source Range Monitor
TBCCW	- Turbine Building Closed Cooling Water System
TIP	- Traversing Incore Probe
TSC	- Technical Support Center