



NIAGARA MOHAWK POWER CORPORATION/300 ERIE BOULEVARD WEST, SYRACUSE, N.Y. 13202/TELEPHONE (315) 474-1511

July 1, 1985  
(NMP2L 0436)

Mr. R. W. Starostecki, Director  
U.S. Nuclear Regulatory Commission  
Region I  
Division of Reactor Projects  
631 Park Avenue  
King of Prussia, PA 19406

Re: Nine Mile Point - Unit 2  
Docket No. 50-410

Dear Mr. Starostecki:

In the final report of the deficiency concerning backpressure on valves furnished by Clow Corporation (Deficiency No. 84-10), corrective action required replacement of several valves by July 1, 1985. The following valves will be delayed:

1. Valve Mark No. 2RHS\*MOV1B has been sent to Wyle Laboratories for seismic testing and is not scheduled for installation until mid-July, 1985.
2. Valves 2RHS\*MOV30A and 30B are experiencing seal leakage, and Clow Corporation is presently working on solving this problem.

Therefore, the completion of the corrective actions will now be August 2, 1985.

Very truly yours,

C. V. Mangan  
Vice President  
Nuclear Engineering and Licensing

CVM/GG/cia  
(1090H)

8507190166 850701  
PDR ADOCK 05000410  
S PDR

xc: Director of Inspection and Enforcement  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555

R. A. Gramm, NRC Senior Resident Inspector

Project File (2)

1/0 1E27