

Commonwealth Edison Company  
Quad Cities Generating Station  
22710 206th Avenue North  
Moline, IL 61201-2977  
312-307-3542



LWP-96-077

November 4, 1996

U.S. Nuclear Regulatory Commission  
Washington, DC 20555

Attention: Document Control Desk

Reference: Quad Cities Nuclear Power Station  
Docket Number 50-265, DPR-30, Unit Two

Enclosed is Licensee Event Report (LER) 96-002, Revision 00, for Quad Cities Nuclear Power Station.

This report is submitted in accordance with the requirements of the Code of Federal Regulations, Title 10, Part 50.73(a)(2)(v)(D). The licensee shall report any event or condition that alone could have prevented the fulfillment of the safety function of structures or systems that are needed to mitigate the consequences of an accident.

The following commitments are being made by this letter:

1. Revise QCOP 2300-1, to ensure that the piping downstream of the system isolation valve is filled and vented after maintenance (that drains the piping). This will be completed by December 15, 1996.
2. Revise QCOS 2300-9, to include adequate acceptance criteria to detect the HPCI discharge piping is not completely full. This will be completed by December 15, 1996.
3. Revise QCOS 2300-6, to require that the Vent Verification procedure be performed immediately after the valve surveillance. This will be completed by December 15, 1996.
4. Evaluate the Reactor Core Isolation Cooling System and Safe Shutdown Make-up Pump piping configuration and procedures to determine if similar conditions exist. This will be completed by December 1, 1996.

9611140326 9611104  
PDR ADOCK 05000265  
S PDR

STMGR\07796.LWP

FE22%

5. Revise procedures as necessary following the above commitment. This will be completed by March 1, 1997.
6. Perform a calculation to determine if the amount of trapped air in the HPCI system discharge piping would have caused an unacceptable water hammer. This will be completed by December 15, 1996.
7. Submit a supplemental LER after the calculation in the above commitment is complete, if it is determined that the amount of trapped air present in the HPCI piping during this event would have caused an unacceptable water hammer. This will be completed by January 15, 1997.
8. This event will be covered during mods and lessons learned training for licensed and non-licensed operators. This will be completed by May 1, 1997.

If there are any questions or comments concerning this letter, please refer them to Charles Peterson, Regulatory Affairs Manager at 309-654-2241, ext. 3602.

Respectfully,

COMMONWEALTH EDISON COMPANY  
QUAD CITIES NUCLEAR POWER STATION

*D.B. Cook for*

L. W. Pearce  
Station Manager

LWP/CP/plm  
Enclosure

cc: A. B. Beach, Regional Administrator, Region III  
R. M. Pulsifer, Project Manager, NRR  
C. Miller, Senior Resident Inspector, Quad Cities  
R. J. Singer, MidAmerican Energy Company  
D. C. Tubbs, MidAmerican Energy Company  
P. Piet, Licensing, ComEd  
F. Spangenberg, Regulatory Affairs Manager, Dresden  
INPO Records Center