



Log # TXX-88266  
File # 10110  
903.9  
Ref. # 10CFR50.55(e)

William G. Council  
Executive Vice President

March 1, 1988 - 26

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D.C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION  
DOCKET NOS. 50-445 AND 50-446  
IMPROPER APPLICATION OF CONSTRUCTION AIDS  
SDAR: CP-87-59 (SUPPLEMENTAL REPORT)

Gentlemen:

On September 21, 1987, we notified you by our letter logged TXX-6750 of a deficiency involving improper application of construction aids which we deemed reportable under the provisions of 10CFR50.55(e). This report is submitted to update our corrective action completion schedule.

In our latest report on this issue (TXX-6750), we noted that in each instance where the T-1W and T-11W fittings have been employed, Nonconformance Reports (NCRs) would be issued and fittings replaced with field fabricated fittings through Design Change Authorizations (DCAs) or other approved CPSES program documents. Any deficiencies concerning rung spacing would be documented and corrected during fitting replacement. We further noted the replacement of the cable tray fittings would be completed by March 1, 1988.

The replacement of the Unit 1 and Common Area cable tray fittings has been rescheduled for completion commensurate with the schedule for the Post Construction Hardware Validation Program (PCHVP), currently scheduled for August 11, 1988. Replacement of the Unit 2 cable tray fittings will be completed prior to Unit 2 fuel loading.

Very truly yours,

W. G. Council  
W. G. Council

By: J. S. Marshall  
J. S. Marshall  
Supervisor,  
Generic Licensing

PAM/grr

c-Mr. R. D. Martin, Region IV  
Resident Inspectors, CPSES (3)

8803080247 880301  
PDR ADOCK 05000445  
S DCD

90 North Olive Street LB 81 Dallas, Texas 75201

EE27  
1/0