



Jamie M. Coleman
Regulatory Affairs Director
Vogtle 3 & 4

7825 River Road
Waynesboro, GA 30830
706-848-6926 tel

JUL 20 2022

Docket No.: 52-025

ND-21-0292
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 3.3.00.07bb [Index Number 793]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 3.3.00.07bb [Index Number 793]. This ITAAC verified that Class 1E divisional electrical cables and communication cables associated with only one division are routed in their respective divisional raceways in the non-radiologically controlled area of the auxiliary building. The closure process for this ITAAC is based on the guidance described in NEI-08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which is endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

A handwritten signature in black ink that reads "Kelli Roberts for SNC". The signature is written in a cursive, flowing style.

Jamie M. Coleman
Regulatory Affairs Director Vogtle 3 & 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 3.3.00.07bb [Index Number 793]

JMC/CMK/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III

Mr. D. L. McKinney

Mr. H. Nieh

Mr. G. Chick

Mr. S. Stimac

Mr. P. Martino

Mr. D. Pitts

Mr. J.B. Williams

Mr. A. S. Parton

Ms. K. A. Roberts

Ms. J.M. Coleman

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. K. J. Drudy

Mr. J. M. Fisher

Mr. R. L. Beilke

Mr. S. Leighty

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

Nuclear Regulatory Commission

Mr. M. King

Mr. G. Bowman

Ms. A. Veil

Mr. C. P. Patel

Mr. G. J. Khouri

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coover

Mr. C. Welch

Mr. J. Gaslevic

Mr. O. Lopez-Santiago

Mr. G. Armstrong

Mr. M. Webb

Mr. T. Fredette

Mr. C. Santos

Mr. B. Davis

Mr. J. Vasquez

Mr. J. Eargle

Ms. K. McCurry

Mr. J. Parent

Mr. B. Griman

Mr. V. Hall

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Ms. S.L. Zwack

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-21-0292 Enclosure
Page 1 of 3

**Southern Nuclear Operating Company
ND-21-0292
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
ITAAC Closure Notification on Completion of ITAAC 3.3.00.07bb [Index Number 793]**

ITAAC Statement

Design Commitment

- 7.b) Class 1E divisional electrical cables and communication cables associated with only one division are routed in their respective divisional raceways.

Inspections/Tests/Analyses

Inspections of the as-built Class 1E divisional cables and the as-built raceways that route the Class 1E cables will be conducted.

Acceptance Criteria

- b) Class 1E electrical cables and communication cables in the non-radiologically controlled area of the auxiliary building associated with only one division are routed in raceways assigned to the same division. There are no other safety division electrical cables in a raceway assigned to a different division.

ITAAC Determination Basis

Multiple ITAAC are performed to demonstrate that Class 1E divisional electrical cables and communication cables associated with only one division are routed in their respective divisional raceways. The subject ITAAC requires inspections of the as-built Class 1E divisional cables and the as-built raceways that route the Class 1E cables be conducted to confirm that Class 1E electrical cables and communication cables in the non-radiologically controlled area of the auxiliary building associated with only one division are routed in raceways assigned to the same division and that there are no other safety division electrical cables in a raceway assigned to a different division. The raceway and cable divisional grouping is described in APP-GW-E1-001, Electrical Systems Design Criteria (Reference 1). Installation specifications provided to the constructor identify the routing criteria, consistent with the ITAAC commitment.

Class 1E electrical cables and communication cables in the non-radiologically controlled area of the auxiliary building were routed in raceways in accordance with design drawings and installation specifications issued for construction, and work package requirements. Completed raceway installation, in-progress and completed cable installation, and completed cable terminations were inspected to ensure the routing criteria in the installation specifications are satisfied. Inspections were performed in accordance with the Construction Quality Verification Program, 26139-000-4MP-T81C-N7101 (Reference 2), or the Quality Control Inspection Program, ND-EN-VNP-020 (Reference 5). The completed inspection records document the satisfactory routing of the Class 1E electrical cables and communication cables associated with only one division in raceways assigned to the same division and that there are no other safety division electrical cables in a raceway assigned to a different division.

Reference 3 identifies the inspection reports associated with the cable routing inspections, and confirms that the Class 1E electrical cables and communication cables in the non-radiologically controlled area of the auxiliary building associated with only one division are routed in raceways assigned to the same division and that there are no other safety division electrical cables in a raceway assigned to a different division.

Reference 3 is available for NRC inspection as part of the Unit 3 ITAAC Completion Package (Reference 4).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 3.3.00.07bb (Reference 4) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 3.3.00.07bb was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. APP-GW-E1-001, Electrical Systems Design Criteria
2. 26139-000-4MP-T81C-N7101, Construction Quality Verification Program
3. SV3-1200-ITR-AUXNRDIR, Unit 3 Cable and Raceway Report for the Non-Radiologically Controlled Area of the Auxiliary Building
4. 3.3.00.07bb-U3-CP-Rev0, ITAAC Completion Package
5. ND-EN-VNP-020, Quality Control Inspection Program