

From: Thomas Alexion
To: BENNETT, STEVE A
Date: 7/11/03 3:59PM
Subject: RAI - CRANE - SLIGHTLY REVISED

Steve,

Please substitute what I sent you previously with the attached RAI.

(The underline is deleted from Q5 and Q7 is slightly reworded.)

Tom

Mail Envelope Properties (3F0F171C.CC2 : 0 : 20628)

Subject: RAI - CRANE - SLIGHTLY REVISED
Creation Date: 7/11/03 3:59PM
From: Thomas Alexion

Created By: TWA@nrc.gov

Recipients	Action	Date & Time
entergy.com SBENNE2 (BENNETT, STEVE A)	Transferred	07/11/03 03:59PM

Post Office	Delivered	Route
		entergy.com

Files	Size	Date & Time
Rajan.wpd	6994	07/11/03 03:53PM
MESSAGE	892	07/11/03 03:59PM

Options

Auto Delete:	No
Expiration Date:	None
Notify Recipients:	Yes
Priority:	Standard
Reply Requested:	No
Return Notification:	None

Concealed Subject:	No
Security:	Standard

To Be Delivered:	Immediate
Status Tracking:	Delivered & Opened

**FOLLOW-UP REQUEST FOR ADDITIONAL INFORMATION (RAI) RELATED TO
ENTERGY'S RESPONSE TO THE NRC REQUEST FOR CLARIFICATION OF HANDLING
HEAVY LOADS FOR THE ARKANSAS NUCLEAR ONE (ANO) SPENT FUEL CRANE
MECHANICAL AND CIVIL ENGINEERING BRANCH (EMEB)**

1. The response to EMEB RAI-3 in Attachment 1 of the June 30, 2003, supplemental letter states, "Acceptance criteria are focused on assuring that the crane will hold and not drop the load which allows use of less restrictive acceptance criteria than a Category 1 component." Identify the specific criteria that you consider as less restrictive.
2. The response to EMEB RAI-5 in Attachment 1 states, "Although a full response spectrum or time history analysis of the structure was not performed, both historical and current analyses calculated the first mode of the structure and used it to determine appropriate seismic accelerations." Discuss your justification for this simplification in the calculation by identifying the conservatism built into the employed methodology.
3. It is stated in response to EMEB RAI-5, Attachment 1, that, "The new analyses considered the structure self-weight (original analyses considered only the seismic loads from the crane and the lifted load, which was greater than the structure self-weight)." Confirm that the new analyses also considered the seismic loads from the crane and the lifted loads in addition to the structure self-weight.
4. It is stated in response to EMEB RAI-5, Attachment 1, that, "Seismic loads to the bent frame included loads from the L-3 crane; however, the entire load was originally applied to one bent at a time and no credit was taken for load sharing between adjacent bents. New analysis shares the load between multiple bents." Explain how load sharing between adjacent bents would lead to conservative results.
5. It is stated in proposed Amendment 19 to the Safety Analysis Report, page 9.6-34 (Attachment 2 to the June 30, 2003, supplemental letter), that, "An analysis was performed on the 3-foot, 6-inch thick reinforced concrete relay room ceiling slab, located below the cask travel path between column lines A2 and C2. The analysis was performed to demonstrate that a postulated cask drop would not damage any safety-related equipment located in the relay room. The analysis followed an energy absorption method. The energy input to the relay room ceiling slab was based on a 260 kip cask weight, 92-inch cask diameter and a drop height of one inch. This considers that the main hoist is designed such that the maximum load motion following a single wire rope failure is less than 1.5 feet and the maximum kinetic energy of the load will be less than that resulting from one inch free fall of the maximum critical load." Provide the basis for the criterion that the maximum kinetic energy of the load will be less than that resulting from one inch free fall of the maximum critical load.
6. Attachment 6 to the June 30, 2003, supplemental letter, ANO Calculation No. 61 Rev. 2, "Fuel Building Cask Crane Runway Girds and Support," page 3B, says, "The runway was evaluated for 80% of lateral loads from Trolley based on its extreme location near one end of crane bridge in combination with 50% of the loads resulting from bridge dead loads." Provide justification for the 50% reduction in the bridge dead load.
7. In reference to page 4 of ANO Calculation No. 61, Rev. 1, provide justification for the reduction in the vertical and horizontal impact values provided in the previous submittal.