

50-329
50-330



Consumers
Power
Company

Donald B Miller, Jr
Site Manager
Midland Project

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

April 7, 1983

Mr. W. D. Shafer, Chief
Midland Project Section
U.S. Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND PROJECT GWO 7020
REMEDIAL SOILS WORK AUTHORIZATION
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6648
12*32

PRINCIPAL STAFF			
RA	ENF		
D/RA	SCS	orig	3 ✓
A/RA	PAO		
DPRP	SLO		
DRMA	RC		
DRMSP			
DE			
ML			
OL	FILE		


We have completed our review of the documents for the activities listed below. Based on our review, we have concluded that we are ready to start the work. Also, section 7.6 of specification 7220-C-113(Q), Static Core Penetration tests (Core Soundings) has been revised to read:

Refusal shall be defined as a maximum gage pressure between 200 and 460 Kqf/CM² (thrust from 39 KN to 90 KN) as determined by the PGE.

According to the NRC/CPCo Work Authorization procedure, we request authorization for the following item.

522550018 Dutch core soil testing in vicinity of OBS-4 for exploratory purposes.

Please remove Item number 133150010, Yard Permanent Deep Seated Benchmarks, from the current activities list as it was placed on the list erroneously. This item is non Q and has been discussed and agreed to with Dr. Ross Landsman.


DBM/DES/dmh

8304180616 830407
PDR ADOCK 05000329
A PDR

LEO1
APR 13 1983