

58-263

November 14, 1969

PDR


NOTE TO DAN MULLER

MONTICELLO PLANT - HPCI AND RCIC ISOLATION

I discussed with Dr. Morris the problem of the HPCI and RCIC isolation capability for small breaks and/or large leaks in the system piping for the Monticello (and Vermont Yankee) plant. We agreed that it is appropriate to tell NSP that the design details of these systems do not show that they have sufficient capability to detect such breaks/leakage and initiate required isolation of the appropriate lines. You should tell NSP that they will need to be able to demonstrate that these systems have adequate isolation capability with the present design or present information on changes that could be made so that failures in these lines could be detected and lines isolated as required.

Original Signed by
Roger S. Boyd

Roger

cc: P. A. Morris
D. B. Vassallo
Docket Files 

9212070432 691114
PDR ADDCK 05000263
A PDR

OFFICE ▶					
SURNAME ▶					
DATE ▶					