



Jamie M. Coleman  
Regulatory Affairs Director  
Vogtle 3 & 4

7825 River Road  
Waynesboro, GA 30830  
706-848-6926 tel

June 29, 2023

Docket No.: 52-026

ND-23-0403  
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission  
Document Control Desk  
Washington, DC 20555-0001

Southern Nuclear Operating Company  
Vogtle Electric Generating Plant Unit 4  
ITAAC Closure Notification on Completion of ITAAC 2.2.04.05a.i [Index Number 226]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 4 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.2.04.05a.i [Index Number 226] to demonstrate that the Steam Generator System (SGS) equipment identified as seismic Category I or Class 1E in the Combined License (COL) Appendix C, Table 2.2.4-1 is designed and constructed in accordance with applicable requirements.

The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

A handwritten signature in black ink that reads "Jamie Coleman".

Jamie M. Coleman  
Regulatory Affairs Director Vogtle 3 & 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 4  
Completion of ITAAC 2.2.04.05a.i [Index Number 226]

JMC/JRB/sfr

cc: Regional Administrator, Region II  
Director, Office of Nuclear Reactor Regulation (NRR)  
Director, Vogtle Project Office NRR  
Senior Resident Inspector – Vogtle 3 & 4

**Southern Nuclear Operating Company  
ND-23-0403  
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 4  
Completion of ITAAC 2.2.04.05a.i [Index Number 226]**

## **ITAAC Statement**

### **Design Commitment:**

5.a) The seismic Category I equipment identified in Table 2.2.4-1 can withstand seismic design basis loads without loss of safety function.

7.a) The Class 1E equipment identified in Table 2.2.4-1 as being qualified for a harsh environment can withstand the environmental conditions that would exist before, during, and following a design basis accident without loss of safety function for the time required to perform the safety function.

### **Inspections, Tests, Analyses:**

i) Inspection will be performed to verify that the seismic Category I equipment identified in Table 2.2.4-1 is located on the Nuclear Island.

ii) Type tests, analyses, or a combination of type tests and analyses of seismic Category I equipment will be performed.

iii) Inspection will be performed for the existence of a report verifying that the as-built equipment including anchorage is seismically bounded by the tested or analyzed conditions.

i) Type tests, analyses, or a combination of type tests and analyses will be performed on Class 1E equipment located in a harsh environment.

ii) Inspection will be performed of the as-built Class 1E equipment and the associated wiring, cables, and terminations located in a harsh environment.

### **Acceptance Criteria:**

i) The seismic Category I equipment identified in Table 2.2.4-1 is located on the Nuclear Island.

ii) A report exists and concludes that the seismic Category I equipment can withstand seismic design basis loads without loss of safety function.

iii) A report exists and concludes that the as-built equipment including anchorage is seismically bounded by the tested or analyzed conditions.

i) A report exists and concludes that the Class 1E equipment identified in Table 2.2.4-1 as being qualified for a harsh environment can withstand the environmental conditions that would exist before, during, and following a design basis accident without loss of safety function for the time required to perform the safety function.

ii) A report exists and concludes that the as-built Class 1E equipment and the associated wiring, cables, and terminations identified in Table 2.2.4-1 as being qualified for a harsh environment are bounded by type tests, analyses, or a combination of type tests and analyses.

### **ITAAC Determination Basis**

This ITAAC requires that inspections, tests, and analyses be performed and documented to ensure the Steam Generator System (SGS) equipment identified as seismic Category I or Class 1E in the Combined License (COL) Appendix C, Table 2.2.4-1 (the Table) is designed and constructed in accordance with applicable requirements.

**i) The seismic Category I equipment identified in Table 2.2.4-1 is located on the Nuclear Island.**

To assure that seismic Category I equipment can withstand seismic design basis loads without loss of safety function, all the equipment in the Table is designed to be located on the seismic Category I Nuclear Island. In accordance with Equipment Qualification (EQ) ITAAC As-built Walkdown Guideline and EQ ITAAC As-built Installation Documentation Guideline (References 1 and 2), an inspection was conducted of the SGS to confirm the satisfactory installation of the seismically qualified equipment. The inspection includes verification of equipment make/model/serial number and verification of equipment location (Building, Elevation, Room). The EQ As-Built Reconciliation Reports (EQRR) (Reference 3) identified in Attachment A document the results of the inspection and conclude that the seismic Category I equipment is located on the Nuclear Island.

**ii) A report exists and concludes that the seismic Category I equipment can withstand seismic design basis loads without loss of safety function.**

Seismic Category I equipment in the Table requires type tests and/or analyses to demonstrate structural integrity and operability. Structural integrity of the seismic Category I valves is demonstrated by analysis in accordance with American Society of Mechanical Engineers (ASME) Code Section III (Reference 4). Functionality of the subset of active safety-related valves under seismic loads is determined using the guidance of ASME QME-1-2007 (Reference 5).

Safety-related (Class 1E) electrical equipment in the Table is seismically qualified by type testing combined with analysis in accordance with Institute of Electrical and Electronics Engineers (IEEE) Standard 344-1987 (Reference 6). This equipment includes safety-related (Class 1E) field sensors and the safety-related active valve accessories such as electric actuators, position switches, pilot solenoid valves and electrical connector assemblies. The specific qualification method (i.e., type testing, analysis, or combination) used for each piece of equipment in the Table is identified in Attachment A. Additional information about the methods used to qualify AP1000 safety-related equipment is provided in the Updated Final Safety Analysis Report (UFSAR) Appendix 3D (Reference 7). The EQ Reports (Reference 8) identified in Attachment A contain applicable test reports and associated documentation and conclude that the seismic Category I equipment can withstand seismic design basis loads without loss of safety function.

**iii) A report exists and concludes that the as-built equipment including anchorage is seismically bounded by the tested or analyzed conditions.**

An inspection (References 1 and 2) was conducted to confirm the satisfactory installation of the seismically qualified equipment in the Table. The inspection verifies the equipment make/model/serial number, as-designed equipment mounting orientation, anchorage and clearances, and electrical and other interfaces. The documentation of installed configuration of

seismically qualified equipment includes photographs and/or sketches/drawings of equipment/mounting/interfaces.

As part of the seismic qualification program, consideration is given to the definition of the clearances needed around the equipment mounted in the plant to permit the equipment to move during a postulated seismic event without causing impact between adjacent pieces of safety related equipment. This is done as part of seismic testing by measuring the maximum dynamic relative displacement of the top and bottom of the equipment. EQ Reports (Reference 8) identify the equipment mounting employed for qualification and establish interface requirements for assuring that subsequent in-plant installation does not degrade the established qualification. Interface requirements are defined based on the test configuration and other design requirements.

Attachment A identifies the EQRR (Reference 3) completed to verify that the as-built seismic Category I equipment listed in the Table, including anchorage, is seismically bounded by the tested or analyzed conditions, IEEE Standard 344-1987 (Reference 6), and NRC Regulatory Guide (RG) 1.100 (Reference 9).

i) A report exists and concludes that the Class 1E equipment identified in Table 2.2.4-1 as being qualified for a harsh environment can withstand the environmental conditions that would exist before, during, and following a design basis accident without loss of safety function for the time required to perform the safety function.

The harsh environment Class 1E equipment in the Table was qualified by type testing and/or analyses. Class 1E electrical equipment type testing is performed in accordance with IEEE Standard 323-1974 (Reference 10) and RG 1.89 (Reference 11) to meet the requirements of 10 CFR 50.49. Type testing of safety-related equipment meets the requirements of 10 CFR Part 50, Appendix A, General Design Criterion 4. Attachment A identifies the EQ program and specific qualification method for each safety-related mechanical or Class 1E electrical equipment located in a harsh environment. Additional information about the methods used to qualify AP1000 safety-related equipment is provided in the UFSAR Appendix 3D (Reference 7). EQ Reports (Reference 8) identified in Attachment A contain applicable test reports and associated documentation and conclude that the equipment can withstand the environmental conditions that would exist before, during, and following a design basis accident without loss of safety function for the time required to perform the safety function.

ii) A report exists and concludes that the as-built Class 1E equipment and the associated wiring, cables, and terminations identified in Table 2.2.4-1 as being qualified for a harsh environment are bounded by type tests, analyses, or a combination of type tests and analyses.

An inspection (References 1 and 2) was conducted of the SGS to confirm the satisfactory installation of the Class 1E equipment in the Table. The inspection verifies the equipment location, make/model/serial number, as-designed equipment mounting, wiring, cables, and terminations, and confirms that the environmental conditions for the zone (Attachment A) in which the equipment is mounted are bounded by the tested and/or analyzed conditions. It also documents the installed configuration with photographs or sketches/drawings of equipment mounting and connections. The EQRR (Reference 3) identified in Attachment A document this inspection, and conclude that the as-built harsh environment Class 1E equipment and the associated wiring, cables, and terminations are bounded by the qualified configuration and IEEE Standard 323-1974 (Reference 10).

Together, these reports (References 2 and 7) provide evidence that the ITAAC Acceptance Criteria requirements are met:

- The seismic Category I equipment identified in Table 2.2.4-1 is located on the Nuclear Island;
- A report exists and concludes that the seismic Category I equipment can withstand seismic design basis loads without loss of safety function;
- A report exists and concludes that the as-built equipment including anchorage is seismically bounded by the tested or analyzed conditions;
- A report exists and concludes that the Class 1E equipment identified in Table 2.2.4-1 as being qualified for a harsh environment can withstand the environmental conditions that would exist before, during, and following a design basis accident without loss of safety function for the time required to perform the safety function; and
- A report exists and concludes that the as-built Class 1E equipment and the associated wiring, cables, and terminations identified in Table 2.2.4-1 as being qualified for a harsh environment are bounded by type tests, analyses, or a combination of type tests and analyses.

References 3 and 8 are available for NRC inspection as part of the Unit 4 ITAAC 2.2.04.05a.i Completion Package (Reference 12).

### **ITAAC Finding Review**

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings and associated corrective actions. This review, which included now-consolidated ITAAC Indexes 227, 228, 231, and 232, found no relevant ITAAC findings associated with this ITAAC.

### **ITAAC Completion Statement**

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.2.04.05a.i was performed for VEGP Unit 4 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with the approved plant programs and procedures.

### **References (available for NRC inspection)**

1. ND-RA-001-014, EQ ITAAC As-Built Walkdown Guideline, Version 3.1
2. ND-RA-001-016, EQ ITAAC As-built Installation Documentation Guideline, Version 1.0
3. EQ As-Built Reconciliation Reports as identified in Attachment A for Units 4

4. American Society of Mechanical Engineers (ASME) Boiler and Pressure Vessel (B&PV) Code, Section III, "Rules for Construction of Nuclear Power Plant Components," 1998 Edition with 2000 Addenda
5. ASME QME-1-2007, "Qualification of Active Mechanical Equipment Used in Nuclear Power Plants," The American Society of Mechanical Engineers, June 2007
6. IEEE Standard 344-1987, "IEEE Recommended Practices for Seismic Qualification of Class 1E Equipment for Nuclear Power Generating Stations"
7. Vogtle 3&4 Updated Final Safety Analysis Report Appendix 3D, "Methodology for Qualifying AP1000 Safety-Related Electrical and Mechanical Equipment"
8. Equipment Qualification Reports as identified in Attachment A
9. Regulatory Guide 1.100, Rev. 2, "Seismic Qualification of Electric and Mechanical Equipment for Nuclear Power Plants"
10. IEEE Standard 323-1974, "IEEE Standard for Qualifying Class 1E Equipment for Nuclear Power Generating Stations"
11. Regulatory Guide 1.89, Rev 1, "Environmental Qualification of Certain Electric Equipment Important to Safety for Nuclear Power Plants"
12. 2.2.04.05a.i-U4-CP-Rev0, "Completion Package for Unit 4 ITAAC 2.2.04.05a.i [Index Number 226]"



**Attachment A**

System: Steam Generator System

<b>Equipment Name <sup>+</sup></b>	<b>Tag No. <sup>+</sup></b>	<b>Seismic Cat. I <sup>+</sup></b>	<b>Class 1E/ Qual. For Harsh Envir.<sup>+3</sup></b>	<b>Envir. Zone <sup>1</sup></b>	<b>Envir Qual Program <sup>2</sup></b>	<b>Type of Qual.</b>	<b>EQ Reports</b>	<b>As-Built EQRR</b>
Main Steam Safety Valve SG01	SGS-PL-V030A	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Safety Valve SG02	SGS-PL-V030B	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Safety Valve SG01	SGS-PL-V031A	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Safety Valve SG02	SGS-PL-V031B	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Safety Valve SG01	SGS-PL-V032A	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Safety Valve SG02	SGS-PL-V032B	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Safety Valve SG01	SGS-PL-V033A	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Safety Valve SG02	SGS-PL-V033B	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Safety Valve SG01	SGS-PL-V034A	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002

Equipment Name <sup>+</sup>	Tag No. <sup>+</sup>	Seismic Cat. I <sup>+</sup>	Class 1E/ Qual. For Harsh Envir. <sup>+3</sup>	Envir. Zone <sup>1</sup>	Envir Qual Program <sup>2</sup>	Type of Qual.	EQ Reports	As-Built EQRR
Main Steam Safety Valve SG02	SGS-PL-V034B	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Safety Valve SG01	SGS-PL-V035A	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Safety Valve SG02	SGS-PL-V035B	Yes	-/-	N/A	N/A	Type Testing & Analysis	SV4-PV65-VBR-012 / SV4-PV65-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Power-operated Relief Valve Block Motor-operated Valve Steam Generator 01	SGS-PL-V027A	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV01-VBR-016 / SV4-PV01-VBR-015	2.2.04.05a.i-U4-EQRR-PCD002
Power-operated Relief Valve Block Motor-operated Valve Steam Generator 02	SGS-PL-V027B	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV01-VBR-016 / SV4-PV01-VBR-015	2.2.04.05a.i-U4-EQRR-PCD002
Steam Line Condensate Drain Isolation Valve	SGS-PL-V036A	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV14-VBR-002 / SV4-PV14-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Steam Line Condensate Drain Isolation Valve	SGS-PL-V036B	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV14-VBR-002 / SV4-PV14-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Line Isolation Valve	SGS-PL-V040A	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV64-VBR-012 / SV4-PV64-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Line Isolation Valve	SGS-PL-V040B	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV64-VBR-012 / SV4-PV64-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Steam Line Condensate Drain Control Valve	SGS-PL-V086A	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV14-VBR-002 / SV4-PV14-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002

Equipment Name <sup>+</sup>	Tag No. <sup>+</sup>	Seismic Cat. I <sup>+</sup>	Class 1E/ Qual. For Harsh Envir. <sup>+3</sup>	Envir. Zone <sup>1</sup>	Envir Qual Program <sup>2</sup>	Type of Qual.	EQ Reports	As-Built EQRR
Steam Line Condensate Drain Control Valve	SGS-PL-V086B	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV14-VBR-002 / SV4-PV14-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Main Feedwater Isolation Valve	SGS-PL-V057A	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV67-VBR-012 / SV4-PV67-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Main Feedwater Isolation Valve	SGS-PL-V057B	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV67-VBR-012 / SV4-PV67-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Startup Feedwater Isolation Motor-operated Valve	SGS-PL-V067A	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV01-VBR-012 / SV4-PV01-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Startup Feedwater Isolation Motor-operated Valve	SGS-PL-V067B	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV01-VBR-012 / SV4-PV01-VBR-011	2.2.04.05a.i-U4-EQRR-PCD002
Steam Generator Blowdown Isolation Valve	SGS-PL-V074A	Yes	Yes/Yes	10	M * E S	Type Testing & Analysis	SV4-PV14-VBR-002 / SV4-PV14-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Steam Generator Blowdown Isolation Valve	SGS-PL-V074B	Yes	Yes/Yes	10	M * E S	Type Testing & Analysis	SV4-PV14-VBR-002 / SV4-PV14-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Steam Generator Blowdown Isolation Valve	SGS-PL-V075A	Yes	Yes/Yes	10	M * E S	Type Testing & Analysis	SV4-PV14-VBR-002 / SV4-PV14-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Steam Generator Blowdown Isolation Valve	SGS-PL-V075B	Yes	Yes/Yes	10	M * E S	Type Testing & Analysis	SV4-PV14-VBR-002 / SV4-PV14-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Power-operated Relief Valve	SGS-PL-V233A	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV66-VBR-002 / SV4-PV66-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Power-operated Relief Valve	SGS-PL-V233B	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV66-VBR-002 / SV4-PV66-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002

Equipment Name <sup>+</sup>	Tag No. <sup>+</sup>	Seismic Cat. I <sup>+</sup>	Class 1E/Qual. For Harsh Envir. <sup>+3</sup>	Envir. Zone <sup>1</sup>	Envir Qual Program <sup>2</sup>	Type of Qual.	EQ Reports	As-Built EQRR
Main Steam Isolation Valve Bypass Isolation	SGS-PL-V240A	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV14-VBR-002 / SV4-PV14-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Main Steam Isolation Valve Bypass Isolation	SGS-PL-V240B	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV14-VBR-002 / SV4-PV14-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Main Feedwater Control Valve	SGS-PL-V250A	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV69-VBR-002 / SV4-PV69-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Main Feedwater Control Valve	SGS-PL-V250B	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV69-VBR-002 / SV4-PV69-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Startup Feedwater Control Valve	SGS-PL-V255A	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV69-VBR-002 / SV4-PV69-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Startup Feedwater Control Valve	SGS-PL-V255B	Yes	Yes/Yes	5	M * E S	Type Testing & Analysis	SV4-PV69-VBR-002 / SV4-PV69-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Main Feedwater Thermal Relief Valve	SGS-PL-V257A	Yes	- / -	N/A	N/A	Type Testing & Analysis	SV4-PV16-VBR-002 / SV4-PV16-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Main Feedwater Thermal Relief Valve	SGS-PL-V257B	Yes	- / -	N/A	N/A	Type Testing & Analysis	SV4-PV16-VBR-002 / SV4-PV16-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Startup Feedwater Thermal Relief Valve	SGS-PL-V258A	Yes	- / -	N/A	N/A	Type Testing & Analysis	SV4-PV16-VBR-002 / SV4-PV16-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Startup Feedwater Thermal Relief Valve	SGS-PL-V258B	Yes	- / -	N/A	N/A	Type Testing & Analysis	SV4-PV16-VBR-002 / SV4-PV16-VBR-001	2.2.04.05a.i-U4-EQRR-PCD002
Steam Generator 1 Narrow Range Level Sensor	SGS-001	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001

Equipment Name <sup>+</sup>	Tag No. <sup>+</sup>	Seismic Cat. I <sup>+</sup>	Class 1E/ Qual. For Harsh Envir. <sup>+3</sup>	Envir. Zone <sup>1</sup>	Envir Qual Program <sup>2</sup>	Type of Qual.	EQ Reports	As-Built EQRR
Steam Generator 1 Narrow Range Level Sensor	SGS-002	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 1 Narrow Range Level Sensor	SGS-003	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 1 Narrow Range Level Sensor	SGS-004	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 2 Narrow Range Level Sensor	SGS-005	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 2 Narrow Range Level Sensor	SGS-006	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 2 Narrow Range Level Sensor	SGS-007	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 2 Narrow Range Level Sensor	SGS-008	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 1 Wide Range Level Sensor	SGS-011	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 1 Wide Range Level Sensor	SGS-012	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 2 Wide Range Level Sensor	SGS-013	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 2 Wide Range Level Sensor	SGS-014	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001

Equipment Name <sup>+</sup>	Tag No. <sup>+</sup>	Seismic Cat. I <sup>+</sup>	Class 1E/ Qual. For Harsh Envir. <sup>+3</sup>	Envir. Zone <sup>1</sup>	Envir Qual Program <sup>2</sup>	Type of Qual.	EQ Reports	As-Built EQRR
Steam Generator 1 Wide Range Level Sensor	SGS-015	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 1 Wide Range Level Sensor	SGS-016	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 2 Wide Range Level Sensor	SGS-017	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Steam Generator 2 Wide Range Level Sensor	SGS-018	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Main Steam Line Steam Generator 1 Pressure Sensor	SGS-030	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Main Steam Line Steam Generator 1 Pressure Sensor	SGS-031	Yes	Yes/No	N/A	N/A	Type Testing	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Main Steam Line Steam Generator 1 Pressure Sensor	SGS-032	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Main Steam Line Steam Generator 1 Pressure Sensor	SGS-033	Yes	Yes/No	N/A	N/A	Type Testing	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Main Steam Line Steam Generator 2 Pressure Sensor	SGS-034	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Main Steam Line Steam Generator 2 Pressure Sensor	SGS-035	Yes	Yes/No	N/A	N/A	Type Testing	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001
Main Steam Line Steam Generator 2 Pressure Sensor	SGS-036	Yes	Yes/Yes	1	E * S	Type Testing & Analysis	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4-EQRR-PCD001

Equipment Name <sup>+</sup>	Tag No. <sup>+</sup>	Seismic Cat. I <sup>+</sup>	Class 1E/ Qual. For Harsh Envir. <sup>+,3</sup>	Envir. Zone <sup>1</sup>	Envir Qual Program <sup>2</sup>	Type of Qual.	EQ Reports	As-Built EQRR
Main Steam Line Steam Generator 2 Pressure Sensor	SGS-037	Yes	Yes/No	N/A	N/A	Type Testing	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4- EQRR-PCD001
Steam Generator 1 Startup Feedwater Flow Sensor	SGS-55A	Yes	Yes/No	N/A	N/A	Type Testing	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4- EQRR-PCD001
Steam Generator 1 Startup Feedwater Flow Sensor	SGS-55B	Yes	Yes/No	N/A	N/A	Type Testing	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4- EQRR-PCD001
Steam Generator 2 Startup Feedwater Flow Sensor	SGS-56A	Yes	Yes/No	N/A	N/A	Type Testing	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4- EQRR-PCD001
Steam Generator 2 Startup Feedwater Flow Sensor	SGS-56B	Yes	Yes/No	N/A	N/A	Type Testing	SV4-JE52-VBR-002 / SV4-JE52-VBR-001	2.2.04.05a.i-U4- EQRR-PCD001

Notes:

<sup>+</sup> Excerpt from COL Appendix C Table 2.2.4-1

1. See Table 3D.5-1 of UFSAR
2. E - Electrical Equipment Program (limit switch and the motor operator, squib operator, solenoid operator)  
M - Mechanical Equipment Program (valve)  
S = Qualified for submergence or operation with spray  
\* - Harsh Environment
3. Dash (-) indicates not applicable